

START

0013616

Change Number M-20-90-4	FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM <small>Do not use blue ink. Type, or print using black ink.</small>	Date 01/17/91
----------------------------	--------------------------------------------------------------------------------------------------------------------------------------------	------------------

Originator M. T. York	Phone 373-1309
--------------------------	-------------------

Class of Change

I - Signatories (Section 13.0) II - Project Manager III - Unit Manager

Change Title
REVISE M-20-21, B PLANT PART B PERMIT APPLICATION

Description/Justification of Change

A Part B Permit Application is required to be submitted to Ecology prior to operation of a treatment, storage and disposal (TSD) facility. The review and approval cycle between the contractor and principals of the Tri-Party Agreement is estimated to take 24 months.


The delay to the Part B Permit Application resulted from the need for more design details for plant upgrades and resolution of plant viability issues. This resulted in delay of Part B Application work in Fiscal Year (FY) 1990 and FY 1991. The current plan is to prepare and submit the Part B Permit Application at the earliest time feasible, targeting for FY 1992.

Impact of Change

B Plant startup is occurring at a late date to be determined based upon results of tank waste disposal risk assessment which reduces the risk of not completing the Part B Permit Application on schedule.

Affected Documents

Tri-Party Agreement related documents including "The Hanford Federal Facility Agreement and Consent Order Calendar year 1990 Annual Update," Table D-3 and Figure D-1.

Approvals	Approved	Disapproved
		
DCE	Date	2/1/91
EPA	Date	
Ecology	Date	



911211118