

START

Meeting Minutes Transmittal - Approved

Unit Managers' Meeting
218 E-8 Borrow Pit Demolition Site Closure Plan
2440 Stevens Center Place, Room 2100
Richland, Washington

Meeting Held June 22, 1994
From 8:00 to 9:00 a.m.

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Unit Managers Meeting.

Randall N. Krekel Date: 7-20-94
Randall N. Krekel, Unit Manager, RL

NOT PRESENT

Date: _____
Daniel L. Duncan, RCRA Program Manager, EPA Region 10

Fenggang Ma Date: 7/20/94
Fenggang Ma, Unit Manager, Washington State Department of Ecology

218 E-8 Borrow Pit Demolition Site Closure Plan, WHC Concurrence

Fred A. Ruck III Date: 7/26/94
Fred A. Ruck III, Contractor Representative, WHC

Purpose: Discuss Permitting Process

- Meeting Minutes are attached. The minutes are comprised of the following:
- Attachment 1 - Agenda
- Attachment 2 - Summary of Discussion and Commitments/Agreements
- Attachment 3 - Attendance List
- Attachment 4 - Action Items



9443278.1510

Attachment 1

Unit Managers' Meeting
218 E-8 Borrow Pit Demolition Site Closure Plan
2440 Stevens Center Place, Room 2100
Richland, Washington

Meeting Held June 22, 1994
From 8:00 to 9:00 a.m.

Agenda

1. Approval of Past UMM Minutes
2. Status Action Items
-No open action items
3. Status Closure Activities
-Status of NOD (Notice of Deficiency) Comments
4. New Business
-Open Discussion
5. Set Next Meeting Date

9413278.151

Attachment 2

Unit Managers' Meeting
218 E-8 Borrow Pit Demolition Site Closure Plan
2440 Stevens Center Place, Room 2100
Richland, Washington

Meeting Held June 22, 1994
From 8:00 to 9:00 a.m.

Summary of Discussion and Commitments/Agreements

1. Approval of Past UMM Minutes

The May 24, 1994, Unit Managers' Meeting Minutes were reviewed and signed by the Unit Managers.

2. Status Action Items:

-No Open Action Items

There was no discussion.

3. Status Closure Activities:

-Status NOD Comments (On Schedule)

WHC (D. M. Korematsu-Olund) introduced Duane Jacques who will be in charge of the soil sampling and environmental engineering revisions in the closure plan. WHC (I. D. Jacques) stated that he was tentatively planning to take soil samples the week of June 27, 1994 or the following week. Ecology (F. Ma) requested notification of the next sampling event so that both he and his chemist could be available to attend. WHC (I. D. Jacques) agreed to inform Ecology prior to the next sampling event.

Ecology (F. Ma) stated that a letter issued by Ecology approving the sampling analysis plan for the 218 E-8 Borrow Pit Site, meant that Ecology agreed with the content of the sampling analysis plan, only after a public review could Ecology approve the closure plan. RL (R. N. Krekel) stated that it was understood that Ecology's approval was just an acceptance for using the SAP.

Ecology (F. Ma) stated that Ecology would not need to take duplicate samples at the Ash Pit or the 218 E-8 sites, but would want to take duplicate samples at HPADS.

RL (R. N. Krekel) stated that WHC is currently revising the closure plans and finalizing the NOD tables. To ease the administrative burden RL might notify Ecology about possibly staggering the submittal of the Ash Pit and the 218 E-8 closure plans Rev.1. Trying to get both documents reviewed, concurred and issued stresses the work load and resources, therefore RL might want to stagger the submittal of the closure plans by a couple of weeks. Ecology (F. Ma) thought that it would be acceptable to Ecology if RL stagger the submittal dates for the closure plan revision, unless there was a conflict with the site-wide permit modification. RL (R. N. Krekel) stated that a detailed schedule for the site-wide permit modifications still need to be worked out between RL and Ecology.

9/11/327B.1512

Ecology (F. Ma) requested a draft copy of the closure plan revision, so that the modified text in the closure plan could be reviewed before a final copy was official issued to Ecology. WHC (D. M. Korematsu-Olund) stated that since there are extensive modifications to the closure plan it will be difficult to coordinate any additional reviews before the closure plans are issued. RL (R. N. Krekel) stated that RL will try to coordinate the schedule so that Ecology could be able to obtain a draft copy of the closure plan.

4. New business:

-Open discussion

No new business.

5. Set new meeting date:

The next Unit Managers Meeting was scheduled for June 22, 1994 8:00-10:00 a.m. Richland, WA.

944327B.1513

Attachment 4

Unit Managers' Meeting
218 E-8 Borrow Pit Demolition Site Closure Plan
2440 Stevens Center Place, Room 2100
Richland, Washington

Meeting Held June 22, 1994
From 8:00 to 9:00 a.m.

Action Items

Action Item #

Description

6-22-94:

No action items resulted from this meeting.

941327B.1515

Distribution

J. K. Bartz	GSSC	B1-42
R. E. Bolls	WHC	T3-04
R. M. Carosino	RL	A4-52
D. L. Duncan	EPA-Seattle	HW-106
I. D. Jacques	WHC	H6-01
D. M. Korematsu-Olund	WHC	H6-23
R. N. Krekel	RL	A5-15
J. G. Lucas	WHC	H6-04
F. Ma	Ecology	N1-05
E. D. Macalister	RL	R3-80
P. J. Macbeth	MACTEC	R3-82
P. J. Mackey	WHC	B3-15
R. D. Pierce	WHC	T3-04
S. M. Price	WHC	H6-23
M. R. Romsos	WHC	T3-04
F. A. Ruck III	WHC	H6-23
J. L. Waite	WHC	B2-35
Field File Custodian	WHC	H6-08
GHL/RCRA File	WHC	H6-23

9473279-1516
ADMINISTRATIVE RECORD: 218 E-8 Borrow Pit Demolition Site Closure Plan, T-2-1
[Care of EDIC, WHC (H6-08)]

Washington State Department of Ecology Nuclear and Mixed Waste Hanford File,
P.O. Box 47600, Olympia, Washington 98504-7600

Environmental Protection Agency Region 10, Seattle, Washington 98101,
(Record Center)-Mail Stop HW-074

Please send comments on distribution list to Kari Schmidli (H6-23), 373-2083.