



<b>Change Number</b> M-92-06-01	<b>Federal Facility Agreement and Consent Order</b>  <b>Change Control Form</b>  Do not use blue ink. Type or print using black ink.	<b>Date</b> 5/30/06
<b>Originator</b> Mark French <b>Phone</b> (509) 373-9863		
<b>Class of Change</b> <input type="checkbox"/> I – Signatories <input checked="" type="checkbox"/> II – Executive Manager <input type="checkbox"/> III – Project Manager		
<b>Change Title</b> Modification of Hanford Federal Facility Agreement and Consent Order (Agreement) interim milestones M-92-12 and M-92-16 for Hanford Site special case waste (SCW) storage		
<b>Description/Justification of Change</b> M-92-12 required that facilities be acquired, or modified to consolidate storage of SCW storage prior to disposal. The M92-12 interim milestone will be deleted as special case waste has been disposed without the need for acquiring new facilities, modification of existing facilities, and/or the modification of planned facilities.  The M-92-16 due date will be extended to September 30, 2015 to align with cleanup schedules that have been agreed to, to achieve remediation of waste sites and facilities located along the Columbia River. All of the SCW has been removed except for the 340 tank heels which is a very small percentage of the original total amount. The 340 facility tanks are safely and securely storing the remaining amount of special case waste and will continue to do so until the facility is removed as part of the M-94-00 milestone..		
<b>Impact of Change</b>  This change request deletes one interim milestone, M92-12 and extends the due date of interim milestone M92-16.		
<b>Affected Documents</b> The Hanford Federal Facility Agreement and Consent Order, as amended, and Hanford site internal planning, management, and budget documents (e.g., Agreement Action Plan, Appendix D, DOE and DOE contractor baselines and associated project management plans.		
<b>Approvals</b>		
Ecology 	6/13/06 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
DOE-RL 	6/12/06 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
EPA 	6/14/06 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved

RECEIVED

JUN 21 2006

EDMC

Modifications to existing Tri-Party Agreement milestones are denoted with ~~strikeout~~; new milestone/text are denoted with shading.

M-92-12	<del>COMPLETE ACQUISITION OF NEW FACILITIES, MODIFICATION OF EXISTING FACILITIES, AND/OR MODIFICATION OF PLANNED FACILITIES NECESSARY FOR CONSOLIDATED STORAGE PRIOR TO DISPOSAL OF HANFORD SITE 300 AREA SPECIAL CASE WASTE (SCW)</del>	<del>9/30/2006</del>
M-92-16	COMPLETE REMOVAL AND TRANSFER, AND INITIATE STORAGE OF PHASE III 300 AREA SCW WASTE AND MATERIALS  PHASE III INVENTORY WILL CONSIST OF ANY REMAINING 300 AREA SCW WASTES AND MATERIALS	9/30/2006 09/30/2015