

9513319.0034



START

Department of Energy

9206572

Richland Field Office

P.O. Box 550

Richland, Washington 99352

SEP 18 1992

92-MRF-002

Mr. Paul T. Day
Hanford Project Manager
U. S. Environmental Protection Agency
712 Swift Boulevard, Suite 5 M/S B5-10
Richland, Washington 99352

Mr. David B. Jansen
Hanford Project Manager
State of Washington
Department of Ecology
P. O. Box 47600
Olympia, Washington 98504-7600



Dear Messrs. Day and Jansen:

COMPLETION OF THE HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER MILESTONE M-31-01

This letter transmits the Multi-Function Waste Tank Facility (MWTF) Conceptual Design Report (Enclosure 1) and a draft change request (Enclosure 2) for new modified target milestones completing milestone M-31-01, "Complete the Conceptual Design Report (CDR) for up to Four (4) Tanks. DOE RL will propose appropriate milestones for tank construction upon completion of conceptual design."


The CDR for the MWTF provides a conceptual design, estimate, and schedule for the project. The new completion date for the MWTF and target milestones leading to the completion of the facility are derived from key project dates contained in the CDR and Draft Project Plan. The Project Plan is currently in the review and approval cycle in DOE-HQ. The Project Plan establishes the cost and schedule baselines. If there are changes from the proposed due dates in Enclosure 2 from the approved Project Plan, we will immediately notify you.

If you or your staff have any questions regarding these enclosures, please contact me at (509) 376-6798 or Mr. Bob Brown, of the Office of TWRS Projects, on (509) 376-7391.

Sincerely,

[Handwritten signature]

Steven H. Wisness
Hanford Project Manager



Attachments

- cc w/encl:
J. D. Cloud, KEH
R. L. Fritz, WHC
B. A. Kendall, WHC

- M. A. Payne, WHC
J. D. Thomson, WHC
T. B. Veneziano, WHC

9513319.0035

ENCLOSURE 1

9513319.0036

ENCLOSURE 2

DRAFT

Change Number
M-31-92-02
Page 2

Description/Justification of Change (continued):

<u>Number</u>	<u>Interim Milestone</u>	<u>Date</u>
M-31-00 1999	Provide additional double-shell tank capacity. "Construction Complete"	Oct.

The TBD originally established for the M-31-00 milestone is replaced with a October 1999 date.

M-31-02-T02 July 1995	Initiate construction of the Multi-Function Waste Tank Facility	
--------------------------	--	--

This milestone target date was initially planned for October 1995. The target milestone will be complete with award of the contract for the site excavation for the facility.

M-31-02-T01 Jan. 1996	Complete the Detailed Design of the Multi-Function Waste Tank Facility	
--------------------------	---	--

This target milestone date replaces the date that was initially planned for February 1995.

M-31-02-T3	Provide additional double-shell tank capacity. Construction complete for new tanks.	DELETED
------------	--	---------

This milestone is being deleted due to the redundancy with milestone M-31-00.

