

Change Number M-42-93-01	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date Jan. 25, 1994
Originator Glenn R. Konzek, DOE-RL		Phone (509) 376-8399
Class of Change <input checked="" type="checkbox"/> I - Signatories <input type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager		
Change Title Additional and revised Milestones For the Multi-Function Waste Tank Facility (MWF)		
Description/Justification of Change <p>This change package establishes the completion date for major milestone M-42-00, "Provide additional double-shell tank capacity. Initiation of "Hot" Operations of the MWF 200E Area Tanks," rebaselines existing target milestones within the M-42-00 milestone, and adds new interim & target milestones based on a re-scoping of the project. This re-scoping includes the design of 6 tanks and the construction of a minimum of 4 tanks (2 tanks in 200E and 2 tanks in 200W Area).</p> <p style="text-align: right;">(Continued on next page)</p>		
Impact of Change <p>Some schedule and cost impacts may result to the MWF project. It is not anticipated that impacts to any interrelated project(s) are generated as a result of this CR.</p>		
Affected Documents <p>Hanford Federal Facility Agreement and Consent Order Action Plan, Appendix D (Table D-3 and Figure D-1 Work Schedule). Project cost, schedule, and technical baselines and supporting documents.</p>		
Approvals <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved <p>This change form approved by Amendment Four to the Hanford Federal Facility Agreement and Consent Order executed by the signatories on January 25, 1994.</p> <p> <u>John Wagoner</u> January 25, 1994 DOE Date </p> <p> <u>Gerald Emison</u> January 25, 1994 EPA Date </p> <p> <u>Mary Riveland</u> January 25, 1994 Ecology Date </p>		

RECEIVED
 MAR 17 2003

EDMC

Description/Justification of Change (continued):

Number	Interim Milestone	Date
M-42-00	Provide additional double-shell tank capacity.	Dec. 1998

The TBD originally established for the M-31-00 milestone is replaced with a December 1998 date, and the words "Construction Complete" have been replaced by "Initiation of "Hot Operations of the MWTF." This milestone will be considered complete when the following interim milestones and target dates are completed and DOE approves Key Decision #4, "Approval to Commence Operation/Production" for the MWTF 200E and 200W tanks.

M-42-01	Initiate "Hot" Operations of the MWTF 200W Area Tanks.	Feb. 1998
---------	--	-----------

This is a new interim milestone. This milestone will be considered complete when DOE-HQ provides approval of Key Decision #4, "Approval to Commence Operation/Production."

M-42-01-T01	Initiate Detailed Design of the MWTF 200W Area Tanks	Mar 1994
-------------	--	----------

This is a new target milestone. This milestone will be considered complete when DOE-HQ provides approval of Key Decision #2, "Approval to Commence Title II, or Final/Detailed Design."

M-42-01-T02	Initiate construction of the MWTF 200W Area Tanks	Sept. 1994
-------------	---	------------

This milestone replaces target milestone M-31-02-T2. This target milestone will be complete with award of the first construction contract.

M-42-02	Complete construction of the MWTF 200E Area Tanks	Sept. 1998
---------	---	------------

This new interim milestone replaces target milestone M-31-02-T3. This milestone will be considered complete when DOE-RL signs the "Official Acceptance of Construction."

M-42-02-T01	Initiate construction of the MWTF 200E Area Tanks	Feb. 1995
-------------	---	-----------

This target milestone will be complete with award of the construction contract.

M-42-02-T02	Complete the Detailed Design of the MWTF 200E Area Tanks	Jan. 1996
-------------	--	-----------


This target milestone replaces target milestone M-31-02-T1. This milestone will be considered complete when the final Title II design package is approved and released for construction.

9891 RELEAS

IT IS SO AGREED:

Each undersigned representative of a Party certifies that he or she is fully authorized to enter into this Agreement and Action Plan and to legally bind such Party to this Agreement and Action Plan. These change requests and amendments shall be effective upon the date on which this amendment agreement is signed by the Parties. Except as amended herein, the existing provisions of the Agreement shall remain in full force and effect.


FOR THE UNITED STATES ENVIRONMENTAL PROTECTION AGENCY:



Gerald Emison
Acting Regional Administrator
Region 10
U.S. Environmental Protection Agency

1-25-94
Date


FOR THE UNITED STATES DEPARTMENT OF ENERGY:



John Wagoner
Manager
U.S. Department of Energy
Richland Operations Office

1/25/94
Date

FOR THE WASHINGTON STATE DEPARTMENT OF ECOLOGY:



Mary RiveLand
Director
State of Washington
Department of Ecology

1/25/94
Date