

START

0025917

Change Number M-17-92-04	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 12/09/92
Originator D. Templeton (DOE-RL)	Phone 509/373-2966	
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager		
Change Title U03/U Plant Wastewater Discharge Flow Rate Reduction		
Description/Justification of Change Due to the delay in the UO ₃ Plant Stabilization Run, the milestone for achieving the final UO ₃ /U Plant Wastewater flow rate reduction needs to be modified to accommodate the Run. The wording of interim milestone M-17-17A will be clarified to specify the flow rate measurement method. See the discussion on the attached page.		
Affected Documents Hanford Federal Facility Agreement and Consent Order Plan Table D-3 and Figure D-1. Ecology Consent Order DE-91NM-177, Table 6.		
Impact of Change The relative wastewater flow rate discharge profile against time for discharge to the 216-U-14 Ditch is not modified as a result of this Change. The total volume of the U03/U Plant Wastewater discharged to the 216-U-14 Ditch is not modified as a result of this change.		
Approvals <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved		
DOE <i>[Signature]</i>	12/9/92 Date	
EPA <i>[Signature]</i>	12/11/92 Date	
Ecology <i>[Signature]</i>	1/21/93 Date	