

**Inter-Agency Management Integration Team (IAMIT)  
Meeting Minutes  
November 16, 2006**

Approval: *Jane A. Hedges* Date: 1/18/07  
**J. Hedges** (H0-57)  
*Ecology IAMIT Representative, Chairperson*

Approval: *M.S. McCormick* Date: 1/18/07  
**M.S. McCormick** (A5-11)  
*DOE IAMIT Representative*

Approval: *Wade Russell* Date: 1/29/07  
**J.R. Eschenberg/T.Z. Smith** (H6-60)  
*ORP IAMIT Representative*

Approval: *N. Ceto* Date: 18 JAN 07  
**N. Ceto** (B1-46)  
*EPA IAMIT Representative*

Minutes Prepared by:

*Sonya Moore* Date: 1-29-07  
**S.L. Moore** (H8-40)  
*Fluor Hanford, Inc.*

Bartus, D.	EPA	H0-57	Lobos, R.A.	EPA	B1-46
Biagini, K.P.	RL	A4-35	McCormick, M.S.	RL	A5-11
Bilson, B.	FH	H8-20	Niles, K.	OOE*	
Bohnee, G.	NPT*		Piippo, R.E.	FH	H8-12*
Cameron, C.E.	EPA	B1-46*	Quigley, K.M.	FH	H8-44
Ceto, N.	EPA	B1-46*	Russell, R.W.	ORP	H6-60*
Chalk, S.E.	RL	A7-75	Sinton, G.L.	RL	A6-38
Cimon, S.	ODE*		Skinnarland, E.R.	Ecology	H0-57
Clark, C.E.	RL	A5-15	Vance, J.G.	FH	H8-12
Cusack, L.	Ecology	H0-57*	Weis, M.J.	RL	A7-50
Engelmann, R.H.	FH	H8-12*	Whalen, C.L.	Ecology	H0-57
French, M.S.	RL	A6-38	Williamson, B.D.	RL	A4-52
Frey, J.A.	RL	A5-13	Wolf, A.	CTUIR*	
Harris, S.	CTUIR*		Administrative Record		H6-08*
Hedges, J.	Ecology	H0-57	*w/Attachment		
Henry, D.	OOE*				
Holten, R.A.	RL	A5-11			
Horst, L.	OOE*				
Jackson, D.E.	RL	A4-52			
Jim, R.	Yakama*				
Klein, K.A.	RL	A7-50			

**RECEIVED**  
 JAN 31 2007  
**EDMC**

**Inter-Agency Management Integration Team (IAMIT)  
Meeting Minutes  
November 16, 2006**

---

**Project Manager List**

Due to internal restructuring to more effectively manage the groundwater activities, final personnel assignments have not all been decided. DOE is working on this and expects to have it completed in the near future.

**Agencies Approval of TPA-MP-14**

The TPA procedure for maintenance of WIDs has been sent to the Regulators for their review and comments.

**Verify December 21, 2006 Meetings**

The meeting on December 21 has been cancelled. The next meetings will be January 18, 2007, and will cover the Central Plateau quarterly review and the regular IAMIT.

**M-091-42, Treatment and Certification of CH-TRUM**

DOE provided a handout with updated information on TRU/M Certification activities for the past month. DOE stated they are making an average of two shipments per week and anticipate maintaining that level.

Based on an Ecology letter dated November 9, DOE is planning to submit by December 21, 2006, a Statement of Dispute (SOD) on the M-91 milestones due on or before December 31, 2006. Ecology stated that the December 21 date was in error and the SOD should be due 30 days from Ecology receipt of the dispute letter. There was discussion over the due date for the SOD and all parties agreed to resolve the issue outside of this meeting.

The processing status (number 5 of the handout) shows fewer containers stored than last month, though some of the new containers are large containers while shipped containers are drums. DOE added that T-plant repackaging activities were very good in October.

There has only been one shift working at WRAP since October. Some of the resources have been shifted to retrieval in order to keep meeting the retrieval milestones. The TPA quantity of waste requiring retrieval increased by 500 m<sup>3</sup> for 2007. The amount of work is increasing due to the condition of the drums. DOE has requested more funding in FY 2008 for these activities, though what funding will be received remains to be seen.

11/16/06 IAMIT Update on M-91 TRU/M Certification

1) TRU/M Certification/Shipping (toward TPA M-91-42)

Date	Shipped (m <sup>3</sup> )	Cert. not shipped (m <sup>3</sup> )	Cert. Since Last report (m <sup>3</sup> )	Total Cert. (m <sup>3</sup> )
7/10/06	1504	424	-	1928
8/14/06	1585	394	51	1979
9/15/06	1718	421	160	2139
10/10/06	1746	468	75	2214
11/11/06	1796	474	56	2270

2) Projected Shipping Next Month: 2 shipments per week

3) Other Activities:

- o Nothing Significant

4) M-91 Change Package

- o Based on Ecology November 9 letter the dispute will be split: With respect to milestones due on or before December 31, 2006 (e.g. retrieval and TRU certification) if DOE wishes to continue the dispute a Statement of Dispute must be submitted by December 21, 2006. With respect to the other portions of the dispute/change package Ecology has agreed to extend the dispute at the Project Manager level.
- o DOE is currently planning to submit a Statement of Dispute on the TRUM certification portions by December 21, 2006.
- o DOE is planning to work on the M-91 PMP in a collaborative workgroup with Ecology to assist in the process of working out the other M-91 issues at the Project Manager level. It is hoped that resolution of the other M-91 issues can be achieved through the process of developing the M-91 PMP and the Ecology comment process.

5) Processing status of stored TRU/TRUM (number of containers)

	<u>9/19/06</u>	<u>10/10/06</u>	<u>11/10/06</u>
Total Stored:	8157	8464	8454
On Hold:	912	970	1405
Re-Work Required:	4537	4779	4531
NDEd	1074	967	816
NDAd	853	823	639
HSGSd	566	562	515

6) WRAP Shift Activities last month:

- Approximately 95% of activities were associated with certifying/shipping TRU and 5% on LLW. ( In October WRAP processed 350 drums for characterization and 44 drums for repackaging)
- Some fraction of the 95% that goes in as TRU drops out as LLW

7) T-Plant Permacon activities last month:  
T-Plant permacon's repackaged 88 containers.

	<u>October</u>	<u>September</u>
8) Additional TRU/M backlog information		
○ Suspect TRU(M) removed from LLBG to TSD	90 m <sup>3</sup>	105 m <sup>3</sup>
○ Newly generated TRU to storage	3 m <sup>3</sup>	124 m <sup>3</sup>
○ Newly generated TRUM to storage	1 m <sup>3</sup>	10 m <sup>3</sup>
○ Total stored TRU (all types)	1390 m <sup>3</sup>	1246 m <sup>3</sup>
○ Total stored TRUM (all types)	3347 m <sup>3</sup>	3337m <sup>3</sup>



**Agenda**  
November 16, 2006

**Inter-Agency Management Integration Team Meeting**  
Ecology Conference Room 3A, 3100 Port of Benton Blvd., Richland

**Chairperson: Jane Hedges**

1:00 pm to 1:30 pm

<b>Time</b>	<b>Topic</b>
1:00 p.m.	M-091-42 treat/certify 3000 cm TRUM
1:20 p.m.	Project Manager List
1:25 pm	Agencies Approval of MP -14
1:30 p.m.	Verify December 21 M/S review/ IAMIT Adjourn Inter-Agency Management Integration Team Meeting

