



STATE OF WASHINGTON
DEPARTMENT OF ECOLOGY

3100 Port of Benton Blvd • Richland, WA 99354 • (509) 372-7950

November 20, 2009

Mr. David A. Brockman, Manager
Richland Operations Office
United States Department of Energy
P.O. Box 550, MSIN: A7-50
Richland, Washington 99352

Re: Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement)
Change Package M-15-09-06

Dear Mr. Brockman:

Enclosed is a copy of Tri-Party Agreement Change Control Form M-15-09-06 signed by Matthew McCormick and Jane Hedges. This change package revises a near-term milestone for 200-UW-1 operable unit. Terry Noland picked up the original, signed document at our office on November 19, 2009.

If you have any questions, you may call me at 509-372-7921.

Sincerely,

John B. Price
Tri-Party Agreement Section Manager
Nuclear Waste Program

dbm

Enclosure

cc w/enc: Matt McCormick, USDOE-RL
Woody Russell, USDOE-ORP
Steve Weil, USDOE-RL

Judy Vance, FFS
Administrative Record
Environmental Portal

cc w/signature page: Dennis Faulk, EPA
Terry Noland, FFS
Stuart Harris, CTUIR
Gabriel Bohnee, NPT
Russell Jim, YN
Susan Leckband, HAB
Ken Niles, ODOE

RECEIVED
NOV 23 2009

EDMC

Change Number M-15-09-06	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date November 6, 2009
------------------------------------	--	---------------------------------

Originator Matthew S. McCormick **Phone** (509) 373-9971

CLASS OF CHANGE
 I - Signatories II - Executive Manager III - Project Manager

CHANGE TITLE
 Revise near-term milestone for 200-UW-1 operable unit proposed plan during negotiations on Central Plateau Cleanup Completion Strategy.



DESCRIPTION/JUSTIFICATION OF CHANGE
 The U. S. Department of Energy (DOE), the U.S. Environmental Protection Agency (EPA) and the State of Washington Department of Ecology (Ecology) signed Agreement in Principle, Negotiation of Hanford Federal Facility Agreement and Consent Order Revisions to Address CERCLA/RCRA Integration, Integration of Facility Disposition with Remediation of Geographically Associated Waste Sites, Central Plateau Cleanup Completion Strategies and Dispute Resolution Provisions in February 2009. The primary objective of the Agreement-In-Principle (AIP) was to develop a Central Plateau Cleanup Completion Strategy that covers the overall cleanup of the Central Plateau including waste site operable units, excess facilities and groundwater remediation. Details of the strategy are described in DOE/RL-2009-81, Hanford Central Plateau Cleanup Completion Strategy.

To allow further technical discussions and negotiations on the Tri-Party Agreement milestones, the Tri-Parties agree to extend the M-015-83 milestone by 90 days.

Continued on page 2

IMPACT OF CHANGE
 None, this change package extends M-015-83 to allow discussions on the overall M-15 series of milestones per Tri-Party Agreement Milestone M-15-40E.

AFFECTED DOCUMENTS
 The HFFACO, as amended, and Hanford Site internal planning, management, and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents; Multi-Year Work Plan; Sitewide Systems Engineering Control Documents, and Project Management Plans).

APPROVALS		Page 1 of 2
DOE	 _____ 11/09/09 X Approved ___ Disapproved Date	
ERA	N/A _____ Approved ___ Disapproved Date	
Ecology	 _____ 11/19/09 X Approved ___ Disapproved Date	

Description/Justification of Change, continued

Changes to milestones are indicated by Double Underline to indicate addition of text and by ~~Strikeout~~ to indicate deletion of text.

Milestone	Description	Date
M-015-83	Submit A Proposed Plan for 200-UW-1.	3/31/2010 <u>06/30/2010</u>