


|   |   |                                |
|---|---|--------------------------------|
| <b>Change Number</b><br>M-89-16-01  | <b>Federal Facility Agreement and Consent Order<br/>Change Control Form</b>               | <b>Date</b><br>2/2/2016        |
| <b>Originator</b><br>R.J. Corey   |   | <b>Phone</b><br>(509) 373-9971 |
| <b>Class of Change</b><br><input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager  |   |                                |
| <b>Change Title</b><br>Revision To Milestone Permit Modification Class Language And Schedule For 324 Building   |   |                                |
| <b>Description/Justification of Change</b><br><p>Hanford Federal Facility Agreement and Consent Order (HFFACO) Milestone M-089-06 requires that the U.S. Department of Energy (DOE) submit to the Washington State Department of Ecology (Ecology) a permit modification request to incorporate the 324 building Closure Plan, with revisions as necessary, and establish a schedule for completing closure activities.</p> <p>The contract responsibility for the 324 Building is being transferred starting in April of 2016. Following this transition of the 324 Building work scope, the new contractor will be responsible for initiating the facility closure process per the schedule in the Closure Plan, when approved.</p> <p>The current Milestone language requires that a request for a Class 2 permit modification is provided to Ecology. Deletion of this language is proposed until the parties can agree on the permitting path forward and required changes to the Hanford Site Dangerous Waste permit.</p> <p>DOE and Ecology agree that the Milestone schedule should be extended by three (3) months to accommodate the development of an agreeable path forward between the parties and planning activities resulting from these changes. The extension will also allow the contractor to incorporate the elements of the recently developed "Nuclear Waste Program Guidance for Assessing Closure Requirements in the Draft Hanford Facility Dangerous Waste Permit Revision 9 – WA7890008967 (Closure Requirements – Conceptual Agreement Package)" in to the Closure Plan revision to assure completeness and sufficiency of the revision.</p> |   |                                |
| <b>Impact of Change</b><br>The change to Milestone M-089-06 allows for a three (3) month extension of the milestone to accommodate the development of an agreement between the parties on the 324 Building permitting approach, implementation of the permitting approach, and to allow development of a Closure Plan revision consistent with internal Ecology guidance. This change is consistent with the M-094 milestone series for removal of 300 area surplus facilities.   |   |                                |
| <b>Affected Documents</b><br>The HFFACO, as amended.  |   |                                |
| <b>Approvals</b>  |   | Page 1 of 2                    |
| DOE   | 3/31/16 <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved |                                |
| N/A<br>EPA  | <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved                    |                                |
| Ecology   | 4-14-16 <input type="checkbox"/> Approved <input checked="" type="checkbox"/> Disapproved |                                |



m-089-06

Received 4-14-16  
DOE-RL  
K. Kuntze

2

Modifications are denoted by using ~~strikeout~~ to indicate text deletions and double underline to indicate text additions.

|  |  |   |
|--|--|---|
| <p>M-089-06<br/>Lead <u>Regulatory</u><br/>Agency: Ecology</p> | <p><del>Submit to Ecology in accordance with the procedures in WAC 173-303-830(4)(b), a request for a Class 2 modification to the Submit to Ecology in accordance with the procedures in WAC 173-303-830(4), a request for a permit modification to the Hanford dangerous waste permit, to include in the permit the "324 Building Radiochemical Engineering Cells, High-Level Vault, Low-Level Vault, and Associated Area Closure Plan" (Closure Plan), DOE/RL-96-73" revised as necessary to address releases to the soil and to ensure compliance with requirements of WAC-173-303-610. DOE's revised closure plan will include a schedule for completing closure activities.</del></p> | <p><del>06/30/2016</del><br/><u>9/30/2016</u></p> |
|--|--|---|