

<b>Change Number</b> M-94-10-01	<b>Federal Facility Agreement and Consent Order                  Change Control Form</b> <small>Do not use blue ink. Type or print using black ink.</small>	<b>Date</b> December 9, 2010
<b>Originator</b> M. S. French (U. S. Department of Energy, Richland Operations Office [DOE])		<b>Phone</b> (509) 373-9863
<b>Class of Change</b> <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
<b>Change Title</b> Modify Tri-Party Agreement Interim Milestones M-094-08 and M-094-09 to include the 340-B Facility.		
<b>Description/Justification of Change</b> The Department of Energy has determined that the 340-B Facility should be considered of high priority in 300 Area removal actions and included in TPA Milestones M-094-08 and M-094-09. The 340-B Facility was included in <i>Action Memorandum # 3 for the 300 Area Facilities</i> as a facility of known contamination and denoted as an active facility at the end of 2005. D4 of the 307 basins, which are one of the M-094-08 and M-094-09 facilities, will not be practical until it can be integrated with remediation of the adjacent highly contaminated soil. D4 of the 340-B facility, which is above grade, can be accomplished at this time while soil remediation is proceeding at other high priority sites in the 300 Area.  Description/Justification of Change continued on next page.		
<b>Impact of Change</b> Modifies existing Tri-Party Agreement Interim Milestones M-094-08 and M-094-09 to include the 340-B facility in high priority 300 Area removal actions. Administrative action is required to incorporate this change in Appendix D of the Tri-Party Agreement.		
<b>Affected Documents</b> The <i>Hanford Federal Facility Agreement and Consent Order, Appendix D</i> , will be altered to reflect changes in Milestones description. Hanford Site internal planning management and budget documents (e.g. USDOE and USDOE contractor Baseline Change Control documents; Multi-Year Work Plan; Sitewide Systems Engineering Control Documents; Project Management Plans, and, if appropriate, LDR Report requirements).		
<b>Approvals</b> [Handwritten signatures and initials]		Page 1 of 2
DOE	12-14-10 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
EPA	12-15-10 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
Ecology	_____ Date	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved



**Description/Justification of Change (continued):**

**Authorized Changes:**

*Hanford Federal Facility Agreement and Consent Order* Interim Milestone is modified or created as shown below using ~~strikeout~~ to indicate text deletions and underlined to indicate text additions:

Milestone Number	Milestone Description	Completion Date
M-094-08	<p>Complete the selected removal and/or remedial actions for 11 of the following high priority facilities: 305B, 306E, 306W, 307 retention basins, 308, 309, 321, 323, 324, 324B, 327, 333, 340, <u>340B</u>, 3706, and 3720.</p> <p>The selected removal action for the facilities listed is or is expected to be completion of deactivation, decontamination, decommissioning, and demolition (D4) of the facility. In accordance with approved work plans, foundation, subsurface structures, and/or soil contamination can be deferred to a comprehensive remedial action program, but waste sites will be established in the interim to track this cleanup commitment.</p>	12/31/2011
M-094-09	<p>Complete the selected removal and/or remedial actions for 13 of the following high priority facilities: 305B, 306E, 306W, 307 retention basins, 308, 309, 321, 323, 324, 324B, 326, 327, 329, 333, 340, <u>340B</u>, 3706, and 3720; to include the 323 facility.</p> <p>The selected removal action for the facilities listed is or is expected to be completion of deactivation, decontamination, decommissioning, and demolition (D4) of the facility. In accordance with approved work plans, foundation, subsurface structures, and/or soil contamination can be deferred to a comprehensive remedial action program, but waste sites will be established in the interim to track this cleanup commitment.</p>	9/30/2013