

START

0021320 3

9203614



Department of Energy

Richland Operations Office
P.O. Box 550
Richland, Washington 99352

APR 29 1992



92-TPA-046

Mr. Paul T. Day
Hanford Project Manager
U.S. Environmental Protection Agency
Region 10
712 Swift Boulevard, Suite 5
Richland, Washington 99352

Mr. David B. Jansen, P.E.
Hanford Project Manager
State of Washington
Department of Ecology
P.O. Box 47600
Olympia, Washington 98504-7600



Dear Messrs. Day and Jansen:

HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORMS M-02-92-2, M-03-92-2, M-07-92-1, AND M-31-92-1, INCORPORATE ADDITIONAL INTERIM MILESTONES AND TARGET DATES ASSOCIATED WITH THE TANK WASTE REMEDIATION SYSTEM

Attached for your review are the subject Class II Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement) change control forms. These change control forms reflect interim milestones and target dates agreed to during the Tank Waste Remediation System (TWRS) negotiations between the U.S. Department of Energy (DOE), Richland Field Office (RL) and State of Washington Department of Ecology (Ecology) held in Seattle, February 25, 1992. The change control forms have been updated to reflect comments received from Ecology.

It continues to be DOE's position that the action to develop a new Tri-Party Agreement interim milestone to evaluate laboratory hot cell capability duplicates existing efforts. Tri-Party Agreement Interim Milestone M-10-05 and Target Milestone M-10-05-T01 discuss laboratory hot cell capabilities in the "Integrated Plan for Sampling and Analysis of Hanford Wastes Measuring Greater than 10mREM per Hour." If the need exists for an additional interim milestone for laboratory hot cell capability, this issue can be addressed in future negotiations concerning the TWRS.

Hanford Project Office

MAY 20 1992

E. J. [unclear]

1 [unclear]

92125792170

APR 29 1992

With regards to the questions on M-03-06 and M-03-07, the design on the mechanical and electrical/instrument packages was divided into "in-cell" work (C-250 and C-270) and "out-cell" work (C251 and C271) by the A/E, Fluor Daniel. However, the General Contractor will combine the Construction Packages, C-250 and C-251, and bid them as C-250 for the Vitrification Building Mechanical. The same approach will be used for the Electrical/Instrumentation C-270 and C-271 will be bid under a single package, C-270. Consequently, proposed interim milestones M-03-06 and MO-03-07 specify Construction Packages C-250 and C-270, respectively.


It is DOE's intent to build a facility to store canisters. Currently, the design for the Glass Canister Storage Building is being evaluated to determine if it can be adapted to allow the storage of other types of canisters, including Cs and Sr capsules and spent fuel. If the building can be adapted without major design changes, the proposed milestone is accurate. If the Multi-Purpose Storage Building concept becomes a series of buildings of which the Glass Canister Storage Building is one, the milestone remains accurate. If the design cannot be adapted without a major redesign effort, this concept will be discussed with Ecology and a new milestone for start of construction will be negotiated. DOE would like to keep this milestone worded as it currently reads.

The remaining changes have been incorporated into the change packages. Proposed interim milestone M-09-03 has been deleted from the submittal. If there are any additional adjustments to the wording, hopefully these can be worked out via telephone and we can get these milestones into the system.

The original change request forms are being transmitted to Ecology. Upon disposition, it is requested that Ecology transmit the original forms to U.S. Environmental Protection Agency (EPA). EPA should then return the signed change forms to RL.

If you or your staff have any questions regarding the attached change control forms, please contact me at (509) 376-6798 or Mr. John Anttonen (509) 376-7591.

Sincerely,


Steven H. Wisness
Hanford Project Manager

Attachments: Change Control Forms

1. M-02-92-2
2. M-03-92-2
3. M-07-92-1
4. M-31-92-1

cc w/att: T. B. Veneziano, WHC

9213702171

CORRESPONDENCE DISTRIBUTION COVERSHEET

*Reissue

Author: S. H. Wisness, Ecology
 Addressee: P. T. Day, EPA
 D. B. Jansen, Ecology
 Correspondence No.: Incomming: 9203614

Subject: HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORMS M-02-92-2, M-03-92-2, M-07-92-1, M-31-92-01, INCORPORATE ADDITIONAL INTERIM MILESTONES AND TARGET DATES ASSOCIATED WITH THE TANK WASTE REMEDIATION SYSTEM

INTERNAL DISTRIBUTION

Approval	Date	Name	Location	w/att
		Correspondence Control	A3-01	X
		Presidents Office		
		T. D. Blankenship	R2-30	X
		S. L. Bradley	B3-06	
		V. R. Dronen	R3-42	X
		R. L. Fritz	R3-49	X
		C. J. Geier	B2-19	X
		H. E. Gouge	G6-02	X
		H. D. Harmon, Level 1		X
		J. M. Henderson	S4-55	X
		J. H. LaRue	G6-16	X
		D. W. Lindsey	B2-35	X
		P. J. Mackey	B3-15	X
		S. Marchetti		X
		H. E. McGuire		X
		W. C. Miller	S4-55	X
		R. D. Morrison	B2-35	X
		D. J. Newland		X
		D. B. Pabst	B2-35	X
		M. A. Payne		X
		J. H. Roecker, Assignee		X
		R. A. Smith		X
		T. B. Veneziano	B2-35	X
		D. D. Wodrich	R2-23	X
		R. D. Wojtasek	L4-92	X
		EDMC	H4-22	X



* To show correct Author and Addressee Letter only, on 6/11/92.

921279172

CORRESPONDENCE DISTRIBUTION COVERSHEET

*Reissue

**Reissue

Author: S. H. Wisness, Ecology
 Addressee: P. T. Day, EPA
 D. B. Jansen, Ecology
 Correspondence No.: Incomming: 9203614

Subject: HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORMS M-02-92-2, M-03-92-2, M-07-92-1, M-31-92-01, INCORPORATE ADDITIONAL INTERIM MILESTONES AND TARGET DATES ASSOCIATED WITH THE TANK WASTE REMEDIATION SYSTEM

INTERNAL DISTRIBUTION

Approval	Date	Name	Location	w/att
		Correspondence Control	A3-01	X
		Presidents Office		
		T. D. Blankenship	R2-30	X
		S. L. Bradley	B3-06	
		V. R. Dronen	R3-42	X
		R. L. Fritz	R3-49	X
		C. J. Geier	B2-19	X
		H. E. Gouge	G6-02	X
		H. D. Harmon, Level 1		X
		J. M. Henderson	S4-55	X
		J. H. LaRue	G6-16	X
		D. W. Lindsey	B2-35	X
		P. J. Mackey	B3-15	X
		S. Marchetti		X
		H. E. McGuire		X
		W. C. Miller	S4-55	X
		R. D. Morrison	B2-35	X
		D. J. Newland		X
		D. B. Pabst	B2-35	X
		M. A. Payne		X
		J. H. Roecker, Assignee		X
		R. A. Smith		X
		T. B. Veneziano	B2-35	X
		D. D. Wodrich	R2-23	X
		R. D. Wojtasek	L4-92	X
		EDMC	H4-22	X



**Reissue on 7/7/92 to cancel (same as 9202777) (letter only).

* To show correct Author and Adressee Letter only, on 6/11/92.