

0014039

Change Number

20-90-4

START

FEDERAL FACILITY AGREEMENT AND CONSENT ORDER
CHANGE CONTROL FORM

Do not use blue ink. Type, or print using black ink.

Date

05/07/91

Originator
G. A. Meyer

Phone
373-1810

Class of Change

I - Signatories (Section 13.0)

II - Project Manager

III - Unit Manager

Change Title

B PLANT PART B PERMIT APPLICATION/CLOSURE PLAN

Description/Justification of Change

Uncertainties regarding the future operating mode for B Plant required that the currently scheduled October 1991 B Plant Part B Permit Application submittal be rescheduled. The initial results of the risk assessment regarding the viability of B Plant for pretreatment of double-tank wastes have resulted in a series of studies which will be completed in FY 1991. The outcome of these studies will determine the future operations for B Plant. Upon completion of these studies, DOE will determine whether B Plant will continue to operate or whether it will be closed. The M-20-21 milestone will be rescheduled to January 1992 and rewritten as follows:

Number	Milestone	Current Date	Revised Date
M-20-21	Establish new interim milestone date for submittal of B Plant Part B Permit Application or Closure Plan	N/A	Jan. 1992

Impact of Change

Activities associated with B Plant Part B Permit Application will be suspended pending a determination of the future operating status of B Plant.

Affected Documents

Hanford Federal Facility Agreement and Consent Order Action Plan Calendar Year 1990 Annual Update, Appendix D (Table D-3 and Figure D-1 Work Schedule).

Approvals _____ Approved _____ Disapproved

DOE _____ Date _____

PA _____ Date _____

Ecology _____ Date _____

