

START

0028385

Change Number M-15-92-06	FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM Do not use blue ink. Type or print using black ink.	Date 2/9/1993
-----------------------------	--	------------------

Originator Eric D. Goller	Phone 376-7326
------------------------------	-------------------

Class of Change
 I - Signatories (Section 13.0) II - Project Manager III - Unit Manager

Change Title: 100-DR-1 RI/FS Interim Milestones

Description/Justification of Change:
 Four interim milestones are proposed to ensure that 100-DR-1 Operable Unit Work Plan activities are completed on schedule. These four interim milestones are as follows:

- (M-15-07A) Submit the 100-DR-1 OU Limited Field Investigation Report to Ecology and EPA. Interim milestone completion date: August 9, 1993.
- (M-15-07B) Complete 100-DR-1 OU Treatability Study Activities. Interim milestone completion Date: August 31, 1994. The milestone date will allow for a soil washing pilot scale test activity. The pilot scale test will be conducted at the site with the most favorable test conditions, which may or may not be within the 100-DR-1 OU. The test site will be agreed to by all parties before initiating the test.

 If soil washing lab/bench scale tests prove that it is not a viable option and pilot scale soil washing test is not conducted, then vitrification of burial ground materials (mock or actual TBD) will count for the 100-DR-1 milestone. The purpose of this test is to evaluate vitrification as a method to stabilize compactable burial ground materials that have been excavated and re-disposed in a central landfill.
- (M-15-07C) Submit the 100-DR-1 OU Focused Feasibility Study Report to Ecology and EPA. Interim milestone completion date: September 30, 1994.
- (M-15-07D) Submit the 100-DR-1 OU Interim Remedial Measures Proposed Plan to Ecology and EPA. Interim milestone completion date: September 30, 1994.

Impact of Change
 This change will impact the schedule in the Work Plan, but will not impact the current scope or investigative costs.

Affected Documents
 Hanford Federal Facility Agreement and Consent Order Action Plan, Appendix D, Work Schedule.

Approvals Approved Disapproved

<i>John L. Wei</i>	5/28/93
DOE	Date
<i>George C. Holter</i>	5/28/93
EPA	Date
<i>Roger Stanley</i>	5/28/93
Ecology	Date

