



START 9513382.2721

Department of Energy

Richland Operations Office  
P.O. Box 550  
Richland, Washington 99352

9503614

0041722

JUL 24 1995

95-RTI-057

Mr. Roger F. Stanley, Director  
Tri-Party Agreement Implementation  
State of Washington  
Department of Ecology  
P.O. Box 47600  
Olympia, Washington 98504-7600

Mr. Douglas R. Sherwood  
Hanford Project Manager  
U.S. Environmental Protection Agency  
712 Swift Boulevard, Suite 5  
Richland, Washington 99352

Dear Messrs. Stanley and Sherwood:

REQUEST FOR DUE DATE CHANGES OF HIGH-LEVEL WASTE (HLW) VITRIFICATION HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER (TRI-PARTY AGREEMENT) INTERIM MILESTONES M-51-02 AND M-51-03

This letter requests approval of the enclosed Tri-Party Agreement change package M-51-95-01. This change is requested under Article XLVIII, paragraph 153 of the Tri-Party Agreement. The changes described in the enclosed change package are required due to a reallocation of funds from the Hanford HLW Program.

The changes have been discussed among the three unit managers. The major Tri-Party Agreement milestone M-51-00 is not affected by this change.

If you have any questions or require further information, please contact me at (509) 373-0750 or Mr. G. H. Sanders at (509) 376-6888.

Sincerely,

K. M. Thompson  
Hanford Project Manager

Enclosure

cc w/encl:  
J. Wilkinson, CTUIR  
K. Oates, EPA  
R. Jim, YIN  
D. Powaukee, NPT



95-RTI-057  
Messrs. Stanley/Sherwood

-2-

bcc w/o encl:  
RTI OFF File *w/encl*  
RTI RDG File  
TWR RDG File  
TPA RDG File  
CCC File

J. Wagoner, MGR  
S. R. Brechbill, OCC  
K. M. Thompson, EAP  
S. T. Burnum, RTI  
J. E. Kinzer, TWR  
G. H. Sanders, RTI  
R. Carreon, RTI  
D. D. Button, RTI  
R. Cordts, Ecology  
J. Grantham, Ecology  
L. Arnold, WHC  
J. Honeyman, WHC  
R. Powell, WHC  
T. Michelina, Ecology

RECORD NOTE: This letter requests approval of the enclosed Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement) change package, M-51-95-01. This change is due to specific workscope deletion direction to Hanford contractors in letter from A. E. Lorenz, RL, "EM-30 RESCISSION AND DOE-HQ ASSESSMENT FOR FY 1995," dated April 25, 1995. This direction was reaffirmed by a contracting officer in the letter from P.E. Rasmussen, RL, to WHC President, "CONTRACT DE-AC06-87RL10930, CLAUSE I-63, CHANGES," dated April 25, 1995. The direction given in both of the above letters canceled FY 1995 work on TWRS HLW Pilot Scale Test System and also a contract for Cold Crucible Melter Testing, thus causing a six month delay to TPA milestones M-51-02 and M-51-03.

Action: 9598242 Ecol  
9598243 EPA

RECEIVED

JUL 24 1995

DOE-RL/CCC

40

9513382.2723

Change Number M-51-95-01	<b>Federal Facility Agreement and Consent Order          Change Control Form</b> <small>Do not use blue ink. Type or print using black ink.</small>	Date May 31, 1995
Originator R. Carreon/R. W. Powell/M. W. Stevenson		Phone 376-9461/376-9618/376-9668
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager		
Change Title DUE DATE CHANGE FOR HIGH-LEVEL WASTE (HLW) PROGRAM INTERIM MILESTONES M-51-02 AND M-51-03		
Description/Justification of Change <p>A reallocation of funds and directed scope omission was recently performed by the U.S. Department of Energy, Richland Operations Office. As a result of this direction insufficient funding remains for activities needed to complete the M-51-02 and M-51-03 interim milestones by their current due dates. The M-51-02 interim milestone is "Complete Melter Tests and Select Reference Melter" (due date: September 1998). This completion date, assuming current baseline funding, is changed to March 1999. The M-51-03 interim milestone is "Initiate Hot Operations of the HLW Vitrification Facility" (due date: December 2009). This completion date, assuming current baseline funding, is changed to June 2010.</p>		
Impact of Change No impact is expected to the major milestone, M-51-00.		
Affected Documents Hanford Federal Facility Agreement and Consent Order Action Plan, Appendix D.		
Approvals  _____ Date      ___ Approved    ___ Disapproved DOE  _____ Date      ___ Approved    ___ Disapproved EPA  _____ Date      ___ Approved    ___ Disapproved Ecology		

9513382.2724

## CORRESPONDENCE DISTRIBUTION COVERSHEET

Author	Addressee	Correspondence No.
K. M. Thompson, RL (R. W. Powell, WHC)	R. F. Stanley, Ecology D. R. Sherwood, EPA	9503614 Incoming xref 9553050

Subject: REQUEST FOR DUE DATE CHANGES OF HIGH-LEVEL WASTE (HLW) VITRIFICATION HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER (TRI-PARTY AGREEMENT) INTERIM MILESTONES M-51-02 AND M-51-03

### INTERNAL DISTRIBUTION

Approval	Date	Name	Location	w/att
		Correspondence Control	A3-01	
		L. D. Arnold	B2-35	
		J. O. Honeyman	S7-81	
		P. J. Mackey	B3-06	
		S. R. Moreno	B3-06	
		R. W. Powell	G3-21	
		P. S. Schaus	G3-21	
		M. W. Stevenson	B2-35	
		EDMC	H6-08	