

# START

0016262

9104228

Change Number

M-20-91-3

**FEDERAL FACILITY AGREEMENT AND CONSENT ORDER  
CHANGE CONTROL FORM**

Do not use blue ink. Type, or print using black ink.

Date

8-13-91

Originator

Paul J. Turner

Phone

376-3903

Class of Change

☐ I - Signatories (Section 13.0)☒ II - Project Manager☐ III - Unit Manager

Change Title

REVISION TO INTERIM MILESTONE M-20-20

Description/Justification of Change

Number	Milestone	Current Date	Revised Date
M-20-20	Submit 325 Waste Treatment Unit Part B to Ecology and EPA	August 1991	April 1992

Change title and content for Interim Milestone M-20-20 as follows:

M-20-20      Submit 325 Waste Treatment Unit and 3100 Hazardous Waste Treatment Unit Part B to Ecology and EPA

(Continued on Page 2.)

Impact of Change

Delay of milestone M-20-20. This delay will allow the addition of information on the 3100 Hazardous Waste Treatment Unit. A single Part B application will be filed for the 325 Waste Treatment Unit and the 3100 Hazardous Waste Treatment Unit. This will maximize the efficiency of the permit application preparation and review as well as permit issuance.

No impact from change in responsible Level III Manager.

Affected Documents

325 WTU Part B Application

325 WTU Part A Permit

Hanford Federal Facility Agreement and Consent Order Action Plan, CY 1990 Annual Update, Appendix D, Table D-3, and Figure D-1

Approvals

☒ Approved☐ Disapproved

DOE

Date

8/30/91

EPA


Date

9/12/91

Ecology

Date

9/14/91



Change Number      FEDERAL FACILITY AGREEMENT AND CONSENT ORDER  
M-20-91-3                      CHANGE CONTROL FORM

Page 2  
8-13-91

Description/Justification of Change (continued)

The purpose of this change is to incorporate the 3100 Hazardous Waste Treatment Unit (HWTU) in the 325 Building Waste Treatment Unit (WTU) Part B application. The change was requested by Mr. Toby Michelina of Ecology. The 3100 HWTU is an expansion of the activities scheduled for the 325 WTU to more effectively address Hanford waste concerns. The 325 WTU will treat mixed and Low Level Waste while the 3100 HWTU will treat only non-radioactive hazardous waste. A delay of the submission date of Tri-Party Agreement Milestone M-20-20 until April 30, 1992, is requested to allow the additional information to be incorporated.

Change responsible Level III Manager for Interim Milestone to:

Donald E. Knowlton, Operations Manager  
Waste Technology Center

91142201750

# CORRESPONDENCE DISTRIBUTION COVERSHEET

Author S. H. Wisness Addressee P. T. Day, EPA  
T. L. Nord, Ecology Correspondence No. Incoming: 9104228

Subject: HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL  
FORM M-20-91-3 -- REVISION TO INTERIM MILESTONE M-20-20

## INTERNAL DISTRIBUTION

Approval	Date	Name	Location	w/att
		Correspondence Control	A3-01	
		B. A. Austin	B3-63	
		R. J. Bliss	B3-04	
		C. J. Geier	B2-19	
		W. H. Hamilton, Jr.	N3-10	
		H. D. Harmon	R2-52	
		K. L. Hoewing	B3-06	
		K. R. Jordan	B3-51	
		M. K. Korenko	B3-08	
		R. E. Lerch	B2-35	
		H. E. McGuire	B3-63	
		L. L. Powers	B2-35	
		S. M. Price	H4-57	
		F. A. Ruck, III	H4-57	
		W. G. Ruff	R3-50	
		T. B. Veneziano, Assignee	B2-35	
		T. M. Wintczak	L4-92	
		R. D. Wojtasek	L4-92	
		EDMC	H4-22	

\*NOTE: 325 is a PNL facility; milestone responsibility is PJ Turner as Contractor Representative and DE Knowlton, Level 3 for interim milestone M-20-20.

L. E. Borneman	B2-35
D. B. Pabst	B2-35
O. S. Kramer	B2-35
R. D. Morrison	B2-35

List 2

