


1249342  
[00654264]

April 19, 2018, Meeting Minutes  
Plutonium Finishing Plant (PFP)  
Project Managers Meeting  
2420 Stevens Center, Room 408


---

 Date: May 15, 2018  
Project Manager Representative, DOE-RL

---

 Date: 5/15/18  
Project Manager Representative, Ecology

Administrative Record	H6-08
S. G. Austin, CHPRC	A6-01
T. E. Bratvold, CHPRC	T5-60
N. S. Cruz, CHPRC	A6-01
W. G. Cox, CHPRC	T5-60
M. T. Hughey, CHPRC	T4-53
G. R. Konzek, RL	A6-38
E. Laija, EPA	A3-46
S. N. Schleif, Ecology	H0-57
T. K. Teynor, RL	A6-38
K. A. Wooley, CHPRC	T5-60



m-083-00A

4

Administrative Topics

Minutes from the March 20, 2018, Project Managers Meeting were signed and will be placed in the Administrative Record.

Action Status

Action	Actionee	Status
Provide information to the regulators on funding impacts to other projects and milestones	RL	Remains open
Provide a schedule for installation, the number, the types, and locations for the new PFP monitoring equipment	RL	Remains open

Status of PFP Waste Storage in the North Outside Storage Area (NOSA)

As of April 16, 2018 there were 17 1800TL container(s) of waste and 5 empty 1800 TL containers stored at the NOSA.

PFP Milestone Status (RL/CHPRC).

- M-083-00A, *Complete PFP Facility transition & selected disposition activities. Completion of this major milestone includes the following key elements: 1) completion of all activities necessary to achieve end point criteria established through Milestone M-83-20 for placing the PFP facility in a safe and stable S&M mode, 2) completion of all activities described in the approved M-83 series interim milestones and target date; and 3) completion of the balance of PFP selected disposition activities pursuant to the final action memoranda and work plans. Also see "description/justification" contained in change form M-83-01-03. 9/30/2017 (Missed)*

Tom Teynor (RL) stated the milestone has been missed as previously discussed in other PMMs and that the project is still performing recovery actions.

All 21 of the PFP stabilization and risk reduction activities are close to completion. When available, status of completion of these activities will be communicated via e-mail to Ecology. Specific status of the 21 activities was included in the PFP bi-weekly status meeting held after this meeting.

### Project Progress, Issues, Concerns, and Challenges

Kelly Wooley (CHPRC) discussed the wind event thresholds and stated that they were being re-evaluated. There have been 21 wind events since the standard operating instruction on wind speeds was implemented in January 2018. Post-wind event recovery surveys have indicated there has been no migration of contamination outside of posted radiological boundaries and a change to the wind speed threshold (e.g., from 20 to 30 miles per hour sustained) is being evaluated. Glenn Konzek (RL) clarified that 21 wind events didn't necessarily equate to 21 days. The number of work days impacted due to wind has been greater than 21.

Stephanie Schleif (Ecology) asked when DOE was planning on lifting their stop work at PFP. Tom Teynor (RL) stated that wouldn't take place until the new boundaries were established, all work packages and procedures were up to date, and consultation with DOE-HQ has been completed. The current schedule is indicating those actions will be complete in July 2018 but the actions could be completed in June 2018.

Stephanie Schleif (Ecology) stated that the purpose of the April 30, 2018 regulatory agency meeting is so a complete list of what is needed to close the article 32 Letter of Concern can be provided to DOE.

### Ecology Topics.

Ecology topics were covered in the Ecology/EPA and WDOH bi-weekly status portion of the meeting.

### Meeting Summary

- There were no approved changes signed off in accordance with Section 12.2 of the TPA action plan.
- New Actions:  
There were no new actions.

### Next Meeting Date and Location:

Next meeting will also be a combined meeting (PMM and Bi-Weekly) on May 15, 2018 to be held in 2420 Stevens Center, room 408.

**PFP Project Managers Meeting/Bi-Weekly Meeting**  
**2420 Stevens Center Room 408**  
**April 19, 2018**  
**ATTENDANCE LIST**

Name	Organization	Phone Number
1. BEIAN STICKNEY	DOE-AMSE	308-8879
2. <del>Sam Austin</del>	CHPRC - TPA	376-4339
3. Eric Faust	DOE-ESA	376-9607
4. Allison Wright	DOE/ESQ	373-7303
5. Mariana Oswalt-Spy	CHPRC	373-4422
6. Kelly Wooley	CHPRC	308-9861
7. Glenn Konzek	DOE-RL	376-8399
8. Tom Teyner	DOE-RL	376-6363
9. Stephanie Schleit	Ecology	372-7929
10. P JOHN MARTELL	WDOT	946-3798
11. LAURA COSSACK	CHPRC	376-1595
12. Jim McAuley	EPA Region 10	
13. Bill Cox	CHPRC-PFP	372-9345
14.		
15.		
16.		
17.		
18.		
19.		
20.		
21.		
22.		
23.		
24.		
25.		
26.		
27.		
28.		