

<b>Change Number</b> M-92-08-01	<b>Federal Facility Agreement and Consent Order                  Change Control Form</b> Do not use blue ink. Type or print using black ink.	<b>Date</b> June 1, 2008
------------------------------------	---	-----------------------------

<b>Originator</b> D. A. Brockman	<b>Phone</b> (509) 376-7395
-------------------------------------	--------------------------------

**Class of Change**

I - Signatories                     
  II - Executive Manager                     
  III - Project Manager

**Change Title**  
 Modify Hanford Federal Facility Agreement and Consent Order (HFFACO) interim milestone M-092-09

**Description/Justification of Change**

Approval of this change package will extend the due date of the M-092-09 interim milestone to allow completion of creating an out-year FFTF Closure Project baseline and the Tank Closure/Waste Management Environmental Impact Statement (EIS) and corresponding Record of Decision (ROD).

The existing interim milestone due date was established assuming the FFTF Closure Project would proceed with sodium disposition activities and facilities decommissioning and demolition (D&D) directly following the completion of facilities deactivation. The current project planning is for the FFTF to be placed in a long term surveillance and maintenance mode following completion of deactivation activities and to defer the sodium disposition and D&D activities.

The extension to the interim milestone due date will insure that the scope of the milestone is consistent with the FFTF Closure Project baseline and the Tank Closure/Waste Management Environmental Impact Statement (EIS) and corresponding Record of Decision (ROD). Deferring the milestone would not be pre-decisional to the NEPA process. Included in the EIS is an analysis of the option for the disposition of the sodium coolant used at FFTF and the Hallam and SRE sodium stored in the 200 West Area.

continued on next pg

**Impact of Change**

This extension to the interim milestone for sodium disposition does not impact the FFTF Closure Project strategy and will allow for alignment with the FFTF Closure Project schedule and ROD.

**Affected Documents**

The Hanford Federal Facility Agreement and Consent Order, as amended and Hanford Site internal planning management, and budget documents (e.g., USDOE contractor Baseline Change Control documents).

**Approvals**

[Signature] DOE	6/25/08 Date	X Approved _____ Disapproved
[Signature] EPA Ecology	N/A Date	_____ Approved _____ Disapproved 7/08/08 X Approved _____ Disapproved

**RECEIVED**  
 JUL 15 2008  
**EDMC**

M-092-08-01

**Description/Justification of Change**

It is planned that following placement of a new FFTF Closure Project contract, a cost and schedule baseline for sodium disposition and D&D activities will be established. After the FFTF baseline is approved by DOE headquarters, the Agencies can meet to discuss the applicability of establishing milestones.

**Modifications to existing Tri-Party Agreement milestones are denoted with ~~strikeout~~; new milestone/text is denoted with shading.**

M-092-09      Establish milestones and/or target dates if needed for acquisition of new facilities, modifications of existing facilities, and /or modification of planned facilities necessary for storage, treatment/processing, and disposal of Hanford Site sodium.

07/30/09

09/30/18