



0070707

**Department of Energy**  
Richland Operations Office  
P.O. Box 550  
Richland, Washington 99352

06-AMCP-0272

AUG 23 2006

Mr. R. G. Gallagher, President  
and Chief Executive Officer  
Fluor Hanford, Inc.  
Richland, Washington 99352

**RECEIVED**  
AUG 30 2006

**EDMC**

Dear Mr. Gallagher:


CONTRACT NO. DE-AC06-96RL13200 – TRANSMITTAL OF TRI-PARTY AGREEMENT CHANGE CONTROL FORM M-92-06-01, “MODIFICATION OF HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER (AGREEMENT) INTERIM MILESTONES M-92-12 AND M-92-16 FOR HANFORD SITE SPECIAL CASE WASTE (SCW) STORAGE”

The purpose of this letter is to formally transmit the Tri-Party Agreement Change Control Form M-92-06-01, Modification of Hanford Federal Facility Agreement and Consent Order Interim Milestones M-92-12 and M-92-16 for Hanford Site Special Case Waste Storage, signed on June 14, 2006.

If, in my capacity as a Contracting Officer’s Representative (COR), I provide any direction that your company believes exceeds my COR authority, you are to immediately notify the Contracting Officer and request clarification prior to complying.

If you have any questions, please contact me, or your staff may contact Mark French, of my staff, on (509) 373-9863.

Sincerely,

  
Matthew S. McCormick, Assistant Manager  
for the Central Plateau

AMCP:OMH

Attachment

cc: See Page 2

Mr. R. G. Gallagher  
06-AMCP-0272

-2-

AUG 23 2006

cc w/attach:

G. Bohnee, NPT

S. W. Bork, FHI

N. Ceto, EPA

L. J. Cusack, Ecology

L. E. Gadbois, EPA

S. Harris, CTUIR

J. Hedges, Ecology

R. Jim, YN

T. M. Martin, HAB

R. D. Morrison, FHI

K. Niles, ODOE

R. E. Piippo, FHI

M. S. Strickland, FHI

**Administrative Record**

Environmental Portal

<b>Change Number</b> M-92-06-01	<b>Federal Facility Agreement and Consent Order</b>  <b>Change Control Form</b>  Do not use blue ink. Type or print using black ink.	<b>Date</b> 5/30/06																														
<b>Originator</b> Mark French		<b>Phone</b> (509) 373-9863																														
<b>Class of Change</b> <input type="checkbox"/> I – Signatories <input checked="" type="checkbox"/> II – Executive Manager <input type="checkbox"/> III – Project Manager																																
<b>Change Title</b> Modification of <u>Hanford Federal Facility Agreement and Consent Order</u> (Agreement) interim milestones M-92-12 and M-92-16 for Hanford Site special case waste (SCW) storage																																
<b>Description/Justification of Change</b> M-92-12 required that facilities be acquired, or modified to consolidate storage of SCW storage prior to disposal. The M92-12 interim milestone will be deleted as special case waste has been disposed without the need for acquiring new facilities, modification of existing facilities, and/or the modification of planned facilities.  The M-92-16 due date will be extended to September 30, 2015 to align with cleanup schedules that have been agreed to, to achieve remediation of waste sites and facilities located along the Columbia River. All of the SCW has been removed except for the 340 tank heels which is a very small percentage of the original total amount. The 340 facility tanks are safely and securely storing the remaining amount of special case waste and will continue to do so until the facility is removed as part of the M-94-00 milestone..																																
<b>Impact of Change</b>  This change request deletes one interim milestone, M92-12 and extends the due date of interim milestone M92-16.																																
<b>Affected Documents</b> The <u>Hanford Federal Facility Agreement and Consent Order</u> , as amended, and Hanford site internal planning, management, and budget documents (e.g., Agreement Action Plan, Appendix D, DOE and DOE contractor baselines and associated project management plans.																																
<b>Approvals</b> <table border="0" style="width: 100%;"> <tr> <td style="width: 45%;"><u>James A. [Signature]</u></td> <td style="width: 15%;"><u>6/13/06</u></td> <td style="width: 10%;"><input checked="" type="checkbox"/></td> <td style="width: 15%;"><input type="checkbox"/></td> <td style="width: 15%;"></td> </tr> <tr> <td>Ecology</td> <td>Date</td> <td>Approved</td> <td>Disapproved</td> <td></td> </tr> <tr> <td><u>[Signature]</u></td> <td><u>6/12/06</u></td> <td><input checked="" type="checkbox"/></td> <td><input type="checkbox"/></td> <td></td> </tr> <tr> <td>DOE-RL</td> <td>Date</td> <td>Approved</td> <td>Disapproved</td> <td></td> </tr> <tr> <td><u>Nichol [Signature]</u></td> <td><u>6/14/06</u></td> <td><input checked="" type="checkbox"/></td> <td><input type="checkbox"/></td> <td></td> </tr> <tr> <td>EPA</td> <td>Date</td> <td>Approved</td> <td>Disapproved</td> <td></td> </tr> </table>			<u>James A. [Signature]</u>	<u>6/13/06</u>	<input checked="" type="checkbox"/>	<input type="checkbox"/>		Ecology	Date	Approved	Disapproved		<u>[Signature]</u>	<u>6/12/06</u>	<input checked="" type="checkbox"/>	<input type="checkbox"/>		DOE-RL	Date	Approved	Disapproved		<u>Nichol [Signature]</u>	<u>6/14/06</u>	<input checked="" type="checkbox"/>	<input type="checkbox"/>		EPA	Date	Approved	Disapproved	
<u>James A. [Signature]</u>	<u>6/13/06</u>	<input checked="" type="checkbox"/>	<input type="checkbox"/>																													
Ecology	Date	Approved	Disapproved																													
<u>[Signature]</u>	<u>6/12/06</u>	<input checked="" type="checkbox"/>	<input type="checkbox"/>																													
DOE-RL	Date	Approved	Disapproved																													
<u>Nichol [Signature]</u>	<u>6/14/06</u>	<input checked="" type="checkbox"/>	<input type="checkbox"/>																													
EPA	Date	Approved	Disapproved																													

Modifications to existing Tri-Party Agreement milestones are denoted with ~~strikeout~~; new milestone/text are denoted with shading.

M-92-12	<del>COMPLETE ACQUISITION OF NEW FACILITIES, MODIFICATION OF EXISTING FACILITIES, AND/OR MODIFICATION OF PLANNED FACILITIES NECESSARY FOR CONSOLIDATED STORAGE PRIOR TO DISPOSAL OF HANFORD SITE 300 AREA SPECIAL CASE WASTE (SCW)</del>	9/30/2006
M-92-16	COMPLETE REMOVAL AND TRANSFER, AND INITIATE STORAGE OF PHASE III 300 AREA SCW WASTE AND MATERIALS  PHASE III INVENTORY WILL CONSIST OF ANY REMAINING 300 AREA SCW WASTES AND MATERIALS	9/30/2006 09/30/2015