


Change Number M-15-20-06	Federal Facility Agreement and Consent Order Change Control Form		Date 09/08/2020
Originator J.P. Sands			Phone 372-2282
Class of Change <input type="checkbox"/> I – Signatories <input checked="" type="checkbox"/> II – Executive Managers <input type="checkbox"/> III – Project Managers			
Change Title Extend Due Date of Interim Milestone M-015-97 in TPA Action Plan, Appendix D			
Description/Justification of Change <p>This change control form extends the due date of interim milestone M-015-97, Submit to Ecology, the 100-OL-1 Operable Unit Feasibility Study Report, by 7.5 months, from January 15, 2021 to August 31, 2021.</p> <p>In order to complete the Draft A Feasibility Study Report for the 100-OL-1 OU, additional time is needed to resolve Ecology comments on the <i>Remedial Investigation for the 100-OL-1 Operable Unit Hanford Orchard Lands</i> (DOE/RL-2016-54, Draft A).</p> <p>Therefore, the Parties agree there is good cause to extend the due date of milestone M-015-97 in accordance with Tri-Party Agreement Article XL, “Good Cause for Extensions,” paragraph 120.D: <i>A delay caused, or which is likely to be caused, by the grant of an extension in regard to another timetable and deadline or schedule.</i></p>			
Impact of Change This change control form extends the due date of interim TPA milestone, M-015-97 by 7.5 months from 1/15/2021 to 08/31/2021. There is no impact to major milestone M-015-00 with this change.			
Affected Documents Tri-Party Agreement Action Plan Appendix D, “Work Schedule Milestones and Target Dates Including Designation of Lead Regulatory Agency.”			
Approvals			Page 1 of 2
William F. Hamel	<small>Digitally signed by William F. Hamel Date: 2020.09.10 14:45:28 -07'00'</small>	Approved <input checked="" type="checkbox"/> Disapproved _____	
W.F. Hamel, DOE-RL	_____ Date _____		
	<small>Digitally signed by Smith, Alex (ECY) Date: 2020.09.10 15:31:57 -07'00'</small>	Approved <input checked="" type="checkbox"/> Disapproved _____	
A.K. Smith, Ecology	_____ Date _____		
N/A	_____ Date _____	Approved _____ Disapproved _____	
DOE-ORP	_____ Date _____		
N/A	_____ Date _____	Approved _____ Disapproved _____	
EPA	_____ Date _____		

Authorized Changes

Modifications to HFFACO Appendix D, "Milestones and Target Dates Including Designation of Lead Regulatory Agency," are denoted by using ~~strikeout~~ to indicate text deletions and double underline to indicate text additions.

Number	Milestone	Due Date
M-015-97 Lead Regulatory Agency: Ecology	Submit to Ecology, the 100-OL-1 Operable Unit Feasibility Study Report.	01/15/2021 <u>08/31/2021</u>