







Change Number M-34-07-03	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date January 1, 2008												
Originator: Matthew S. McCormick		Phone 373-9971												
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager														
Change Title: Development of an Integrated 100 K Area Closure schedule														
Description/Justification of Change: Approval of this change package updates the <i>Hanford Federal Facility Agreement and Consent Order</i> (HFFACO) in accordance with the EPA, DOE Settlement Agreement resolving the dispute over change requests submitted by DOE on December 7, 2006 to extend HFFACO milestone dates for M-34-32 and M-16-57. The change package establishes two target dates and one interim milestone for the development of a detailed description of work scope document and an integrated schedule and budget profile for completing 100 K Area cleanup activities, as well as a HFFACO change package with proposed adjustments to the existing 100 K Area milestones based on work scope, integrated schedule and budget profile. (continued)														
Impact of Change This change provides for the development of an integrated schedule for completing 100 Area K basin cleanup based on a detailed understanding of work scope which can be used to support a request to adjust existing milestones and schedules for completing the work. Existing milestones and schedules remain in force and effect until adjusted in accordance with the HFFACO.														
Affected Documents The <i>Hanford Federal Facility Agreement and Consent Order</i> , as amended, and the Hanford Site internal planning management, and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents; Multi-Year Work Plan; Sitewide Systems Engineering Control Documents and Project Management Plans).														
Approvals <table border="0"> <tr> <td data-bbox="131 1323 730 1428">  DOE </td> <td data-bbox="730 1323 974 1428"> 1/23/08 X Date </td> <td data-bbox="974 1323 1169 1428"> <input checked="" type="checkbox"/> Approved </td> <td data-bbox="1169 1323 1503 1428"> <input type="checkbox"/> Disapproved </td> </tr> <tr> <td data-bbox="131 1428 730 1533">  EPA </td> <td data-bbox="730 1428 974 1533"> 1/31/08 ✓ Date </td> <td data-bbox="974 1428 1169 1533"> <input checked="" type="checkbox"/> Approved </td> <td data-bbox="1169 1428 1503 1533"> <input type="checkbox"/> Disapproved </td> </tr> <tr> <td data-bbox="131 1533 730 1673"> Ecology </td> <td data-bbox="730 1533 974 1673"> _____ Date </td> <td data-bbox="974 1533 1169 1673"> <input type="checkbox"/> Approved </td> <td data-bbox="1169 1533 1503 1673"> <input type="checkbox"/> Disapproved </td> </tr> </table>			 DOE	1/23/08 X Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved	 EPA	1/31/08 ✓ Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved	Ecology	_____ Date	<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
 DOE	1/23/08 X Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved											
 EPA	1/31/08 ✓ Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved											
Ecology	_____ Date	<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved											

Xref 0076090

RECEIVED
 FEB 08 2008
EDMC

Description/Justification Continued.

Shaded text is added, ~~strikethrough~~ text is deleted.

Milestone/Target	Description	Date
M-034-40-T01	<p>Submit a detailed description of overall work scope and interfaces for 100 K Area closure</p> <p>DOE will submit to EPA a detailed description of the overall work scope and identification of necessary interfaces among the scopes of work for completing all work necessary to cleanup and close the 100 K Area which addresses EPA concerns and priorities and includes:</p> <ul style="list-style-type: none">a. an evaluation of treatment process alternatives for sludge;b. sludge removal and treatment;c. demolition of the K Basins;d. K West and K East reactor interim safe storage;e. decontamination, decommissioning, and demolition of K Area ancillary facilities;f. cleanup of 100 K Area contaminated soil sites; and shipment of sludge to a disposal facility.	01/31/2008
M-34-40-T02	<p>Submit a detailed schedule and budget profile for 100 K Area closure</p> <p>DOE will submit to EPA a detailed schedule and budget profile for completing all work necessary to cleanup and close the 100 K Area, which addresses EPA concerns and priorities and includes:</p> <ul style="list-style-type: none">a. resource-loaded schedule and draft budget profile for the scope included in the M-34-40-T01 January 31, 2008, deliverable; andb. schedule which will include identification and logical sequencing of necessary interfaces and interdependencies among the various scopes of work.	03/31/2008

Milestone/Target	Description	Date
M-34-40	<p data-bbox="378 243 1166 310">Submit 100 K Area Change Package with proposed milestone changes</p> <p data-bbox="378 352 1243 531">DOE will submit to EPA and Ecology, a new HFFACO change package with proposed adjustments to the existing 100 K Area milestones based on the M-34-40-T01 January 31, 2008 work scope and the M-34-40-T02 March 31, 2008 detailed schedule and budget profile.</p> <p data-bbox="378 573 1243 640">These revised milestones will be revisited and may be adjusted if necessary when the sludge treatment project reaches its final design.</p>	05/31/2008