


Change Number M-16-15-05	Federal Facility Agreement and Consent Order Change Control Form	Date 06/29/2015								
Originator R. J. Corey		Phone (509) 373-9971								
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager										
Change Title Extend Milestone M-016-190 Due Date for the Installation of 200-UP-1 Extraction and Injection Wells										
Description/Justification of Change <p>Milestone M-016-190 for the installation of extraction and injection wells for the U Plant area pump and treat system is extended by 90 days. The milestone is being extended because of unexpected difficult drilling conditions on the first borehole experienced by the drilling subcontractor. The difficult drilling conditions created problems with the advancement of the temporary casing and also resulted in additional repairs/maintenance of the drilling equipment. It is expected the remaining two boreholes will also experience similar drilling difficulties.</p> <p>Modifications are denoted by using strikeout to indicate text deletions and <u>double underline</u> to indicate text additions.</p>										
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:15%;">Number</th> <th style="width:60%;">Milestone</th> <th style="width:25%;">Due Date</th> </tr> </thead> <tbody> <tr> <td>M-016-190</td> <td rowspan="2">Complete the installation of extraction and injection wells for the U Plant area pump & treat system for uranium and technetium-99, and iodine-129 hydraulic containment system as defined in the 200-UP-1 RD/RA WP.</td> <td>09/30/2015</td> </tr> <tr> <td>Lead <u>Regulatory</u> Agency: EPA</td> <td><u>12/29/2015</u></td> </tr> </tbody> </table>			Number	Milestone	Due Date	M-016-190	Complete the installation of extraction and injection wells for the U Plant area pump & treat system for uranium and technetium-99, and iodine-129 hydraulic containment system as defined in the 200-UP-1 RD/RA WP.	09/30/2015	Lead <u>Regulatory</u> Agency: EPA	<u>12/29/2015</u>
Number	Milestone	Due Date								
M-016-190	Complete the installation of extraction and injection wells for the U Plant area pump & treat system for uranium and technetium-99, and iodine-129 hydraulic containment system as defined in the 200-UP-1 RD/RA WP.	09/30/2015								
Lead <u>Regulatory</u> Agency: EPA		<u>12/29/2015</u>								
Impact of Change This change extends the due date by 90 days for TPA milestone M-016-190.										
Affected Documents The Hanford Federal Facility Agreement and Consent Order (HFFACO), as amended. Hanford Site internal planning management and budget documents.										
Approvals										
DOE 	7/1/15 Date	X Approved _____ Disapproved								
EPA 	7/6/15 Date	✓ Approved _____ Disapproved								
N/A Ecology	Date	Approved _____ Disapproved								

