




1220362

Change Number M-93-12-02	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date November 26, 2012
Originator J. A. Dowell		Phone (509) 373-9971
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
Change Title Provide a revised schedule for 105-KE and 105-KW Reactor Interim Safe Storage		
Description/Justification of Change <p>Existing interim milestones M-093-22 and M-093-27 require completion of the Interim Safe Storage (ISS) removal action for the 105-KE Reactor by July 31, 2014 and the 105-KW Reactor by December 31, 2019, respectively.</p> <p>The U.S. Department of Energy, Richland Operations Office and the U.S. Environmental Protection Agency agree that additional soil characterization in support of the 100 K Area integrated source and groundwater operable units remedial investigation/feasibility study is necessary prior to initiating the 105-KE Reactor ISS removal action. Therefore, milestone M-093-22 is deleted, with the scope combined with milestone M-093-27. Additional interim milestones are necessary to support the combined scope. A new milestone has been added to provide a change package that proposes a revised schedule with interim milestones.</p> <p><i>Description/Justification of Change Continued on next page.</i></p>		
Impact of Change This change deletes two interim milestones and modifies one interim milestone for completion of 105-KE and 105-KW Reactor ISS. It also adds a new interim milestone to provide a revised schedule for 105-KE and 105-KW Reactor ISS.		
Affected Documents The Hanford Federal Facility Agreement and Consent Order (HFFACO), as amended, and Hanford Site internal planning, management, and budget documents.		
Approvals		
J. A. Dowell DOE		4.25.13 <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved Date
D. A. Faulk EPA		7/25/13 <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved Date
N/A Ecology		_____ Date <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved



Description/Justification of Change (continued)

Modifications are denoted by using ~~strikeout~~ to indicate text deletions and double underline to indicate text additions.

Milestone	Title	Due Date
M-093-22	Complete 105-KE Reactor interim safe storage in accordance with the removal Action Work Plan.	07/31/2014
M-093-26	Initiate 105-KW reactor interim safe storage.	12/31/2015
M-093-27 <u>Lead Agency:</u> <u>EPA</u>	Complete <u>105-KE and 105-KW Reactor Interim Safe Storage in accordance with the Removal Action Work Plan.</u>	12/31/2019
M-093-28 <u>Lead Agency:</u> <u>EPA</u>	<u>Submit a change package for proposed interim milestones for 105-KE and 105-KW Reactor Interim Safe Storage.</u>	<u>12/31/2015</u>