



Meeting Minutes Transmittal

T Plant Complex, Low Level Burial Grounds,
Central Waste Complex, Waste Receiving and Processing
Project Managers Meeting
825 Jadwin / Room 202
Richland, Washington

February 25, 2016

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with the content only and are not intended to imply agreement to any commitments.


Project Manager Representative, Ecology Date: 3/24/16


Project Manager Representative, RL Date: 29 Mar 16

Central Waste Complex Admin Record	H6-08
LLBG Administrative Record	H6-08
T Plant Complex Admin Record	H6-08
Waste Receiving and Processing Admin Record	H6-08
J. V. Borghese	H8-43
M. S. Collins	A6-38
B. J. Dixon	T4-09
P. E. Eberlein	H0-57
R. H. Engelmann	H8-45
O. A. Farabee	A6-38
R. D. Hildebrand	A5-11
S. K. Johansen	T1-41
S. Kosjerina	T4-06
R. L. Long Jr.	A6-38
S. P. Luttrell	H0-57
P. W. Martin	H8-45
A. S. Mortensen	T4-04
L. C. Petersen	T4-06
E. R. Skinnarland	H0-57
D. G. Singleton	H0-57



T PLANT/LLBG/CWC/WRAP
Project Managers Meeting Minutes
825 Jadwin/Room 202/700 Area
Richland, Washington

February 25, 2016

- I. The December 10, 2015, Project Managers Meeting (PMM) minutes were approved by RL and Ecology representatives and will be submitted to the Administrative Record (AR). The January 28, 2016, PMM minutes were approved today by RL and Ecology representatives and will be submitted to the AR.

- II. Operational Status
Sasa Kosjerina (CHPRC) provided the operational status as of February 23, 2016 (see handout). Mr. Kosjerina noted that for CWC, 12 mixed waste drums were shipped to Permafix Northwest on February 4, 2016, and 12 more drums are scheduled to be shipped today (February 25, 2016). Elis Eberlein (Ecology) noted that the first bullet for CWC waste disposition performance was discussed during the last PMM, and asked if the activity is progressing or nearing completion. Stephanie Johansen (CHPRC) responded that reconciliation of the data is a year-long project, and progress is being made every month. Ms. Johansen added that the project is scheduled to be completed by the end of September 2016, although it may be finished earlier.

- III. Status of Previous Agreements and Commitments
 - A. There were no previous agreements or commitments to discuss.

- IV. New Agreements and Commitments
 - A. There were no new agreements or commitments established.

- V. Near Term Schedules and Ongoing Activities
 - A. Agreed Order – Implementation
There were no updates to discuss regarding the AO.

 - B. CAFO
Ms. Johansen stated that Ecology's letter regarding the closure performance standards for 277-T was received, and it is being evaluated. Ms. Johansen added that when the evaluation has been completed, Ecology will be contacted to schedule a meeting to discuss the closure performance standards.

 - C. Hanford Facility RCRA Permit Rev. 9 Update
Ms. Johansen reported that Ecology is almost done working through the deficiencies table for the Part A's, and then the permit writers will have unit specific meetings with RL and the contractors. Ms. Johansen stated that Ecology had indicated it will be using the Part A's that RL/CHPRC submitted with the SWOC Part B for their review during the unit specific meetings. Ms. Johansen added that Ecology will not be reviewing the existing 2008 versions of the Part A's.

 - D. 8C Updates, Closure Plans, Part B Application
Stuart Luttrell (Ecology) stated that the Part B permit application was received from RL/CHPRC, and it is being reviewed for completeness. Mr. Luttrell noted that Ecology sent a letter to RL acknowledging receipt of the Part B and that it is being reviewed, and that updates would be provided at the PMMs regarding the status of Ecology's review. Mr. Luttrell stated that the initial review of the groundwater monitoring portion of the submittal is deficient. Mr. Luttrell added that the groundwater team is working with RL and CHPRC to

develop the final status groundwater monitoring plan for Rev. 9. Mr. Luttrell indicated that the team plans to merge the efforts together so that what is in Rev. 9 will be similar to what is in 8C. Doug Hildebrand (RL) asked if specifics on the deficiencies in the groundwater monitoring portion could be discussed or if another meeting should be planned. Mr. Luttrell responded that another meeting should be planned.

Ms. Johansen reported that the 211-T pad closure plan, which has all of the changes from the other plans incorporated except for the closure performance standards, will be transmitted to Ecology today. Ms. Johansen added that the 271-T cage closure plan is in internal review, and it is anticipated it will be transmitted to Ecology in two weeks. Ms. Johansen stated that the intent is to move towards getting temporary authorizations (TAs) for 211-T and 271-T if the issue regarding closure performance standards could be resolved.

E. Conceptual Agreement Packages (CAPS)

Ms. Johansen stated that Ecology indicated during a meeting earlier this week that it was not ready to send out any more CAPs. Mr. Luttrell stated that an internal meeting was recently held regarding the inspection CAP.

F. Sludge Storage at T Plant

Mike Collins (RL) reported that minor preventative maintenance is being done associated on the rail that the crane traverses, and the crane operator is being trained. Mr. Collins stated that training for the crane operator will continue for another two months, and then the operator will start lifting objects with the crane as part of the training. Mr. Collins noted that the two retired crane operators are providing assistance with the training.

VI. Approved changes signed off in Accordance with TPA Section 12.2

A. There were no approved changes identified.

VII. General Discussion

A. There were no topics for general discussion.

VIII. Actions

A. There were no actions to discuss.

IX. Documents for Submittal to the Administrative Record.

A. The January 28, 2016, PMM minutes were identified for submittal to the AR.

X. Next Project Managers Meeting

A. The next PMM was scheduled for March 24, 2016.

Waste Disposition Performance

Facility	Status as of 2-23-2016
CWC	<ul style="list-style-type: none"> • Reconciling data between SWITS and the OR for 750 containers; updating their labeling as needed • Performing waste storage & inspection activities • Mining, segregating, and overpacking watch list drums is ongoing, as needed • Continuing to receive waste from onsite and offsite generators • Ship large boxes from OSA "A" to PFNW as authorized by DOE • Newly identified roof and floor deficiencies are being tracked and will be repaired in FY2016 • Emergency light testing & repairs: 2403-W series buildings lighting upgrades expected to begin March 2016 • Conducted Fire Suppression System testing & inspection with HFD • Newly identified box cover deficiencies will be tracked and repaired in FY2016 • Shipped 12 MW drums to PFNW on 2/4 • Scheduled to ship 12 drums on 2/25
LLBG	<ul style="list-style-type: none"> • Continuing to perform inspection activities in LLBGs • Continuing housekeeping activities in LLBGs* • Continuing receipt of waste shipments at Trench 31/34 • Continuing leachate collection & removal system operation at Trenches 31 & 34
WRAP	<ul style="list-style-type: none"> • Newly identified roof deficiencies are being tracked and will be repaired in FY2016 • Continuing min-safe surveillance and maintenance activities. • Continuing floor maintenance activities at 2404-WB when resources & weather permit. No mixed waste containers with free liquids will be stored in this building without replacement secondary containment until the floor is repaired. • Conducted Fire Suppression System testing & inspection with HFD • Continue to receive PFP waste containers into 2404-WC
T Plant	<ul style="list-style-type: none"> • Continuing surveillance and maintenance activities. • PMs, including Canyon Crane rail hold clip repairs • Canyon Crane operator training has begun and will continue

* Housekeeping in LLBGs includes tumbleweed monitoring & removal, control of vegetation growth, contamination control activities

RCRA-Regulated Inventory

of Containers/Tanks and Volume

as of 2-23-2016

Facility	Drum/Small Container ¹	Medium Container ²	Large Container ³	Total Volume
CWC (Jan)	5532 (1340 m ³)	587 (1016 m ³)	372 (6185 m ³)	8,541 m ³
CWC (Feb)	5538 (1340 m ³)	596 (1033 m ³)	372 (6185 m ³)	8,558 m ³
T-Plant (Jan)	6 (1 m ³)	0 (0 m ³)	8 (303 m ³)*	304 m ³ *
T-Plant (Feb)	6 (1 m ³)	0 (0 m ³)	8 (303 m ³)*	304 m ³ *
WRAP (Jan)	31 (7 m ³)	0 (0 m ³)	0 (0 m ³)	7 m ³
WRAP (Feb)	53 (11 m ³)	0 (0 m ³)	0 (0 m ³)	11 m ³

Footnotes regarding volumes:

* Inventory is for containers except for six (6) large tanks at T-Plant with a volume of 259 m³

1. 0.485 m³ (110 gallons; 17.1 ft³) or less
2. Greater than 0.485 m³ (110 gallons; 17.1 ft³) & less than 1.812 m³ (64ft³) (Standard Waste Box)
3. Greater than 1.812 m³

Waste Package Inventory in CWC Outside Storage Areas

CWC DWMU ^[1]	Number of Waste Packages in storage (1/24/2014)	Number of Waste Packages in storage (1/26/2016)	Number of Waste Packages in storage (2/23/2016)	Notes/Comments in Inventory Change from Previous Month
Outside Storage Area A	173	152	152	
Outside Storage Area B	11	11	11	
D-10 Outside Storage Area	1	1	1	
East Outside Storage Area	0	0	0	
Shipping and Receiving Area	0	0	0	
Total =	185	164	164	

[1] DWMUs are based on those listed in the Agreed Order, exhibit B.

T PLANT, LLBG, WRAP, AND CWC

Project Managers Meeting

825 Jadwin / Room 540S

Hanford, Washington

202 psb

February 25, 2016

ATTENDEE LIST

Name	Organization	Phone Number
1. John Temple	Ecology	372-7940
2. Michael Collins	DOE	376-6536
3. Jane V. Borghese	CHPRC	373-3804
4. RA Will Debrauk	DOE	373-9626
5. Stephanie Johnson	CHPRC	373-1037
6. Linda Petersen	CHPRC	373-4200
7. Sasa Kosjerina	CHPRC	205-2217
8. PAUL W. MARSH	CHPRC	376-4620
9. Kathy Knox	court reporter	946-5535
10. Brett M. Barnes	CHPRC	376-3640
11. Elis Eberlein	Ecology	372-7906
12. Rick Engelmann	CHPRC	376-7485
13. Sharon Badbea	CHPRC	373-9792
14. Stuart Luttrell	ECY	373-7883
15.		
16.		
17.		
18.		
19.		
20.		
21.		
22.		
23.		
24.		
25.		

T PLANT, LLBG, WRAP, AND CWC PROJECT MEETING
825 Jadwin / Room 202
Hanford, Washington
February 25, 2016

10:00 A.M. to 11:00 A.M.

Agenda

- I. The approved December 10, 2015, Project Managers Meeting (PMM) Minutes were submitted to the Administrative Record (AR). The January 28, 2016, PMM minutes are in review by RL and Ecology representatives and will be submitted to the AR after signature approved (copy of cleared presentation provided at last PMM to be included in submittal).
- II. Operational Status
- III. Status of Previous Agreements and Commitments
- IV. New Agreements and Commitments
- V. Near Term Schedules and Ongoing Activities
 - A. Agreed Order – Implementation
 - B. CAFO
 - C. HF RCRA Permit Rev. 9 Update
 - D. 8C updates, closure plans, Part B application
 - E. Conceptual Agreement Packages
 - F. Sludge Storage at T Plant
- VI. Approved Changes Signed Off in Accordance with TPA Section 12.2
- VII. General Discussion
- VIII. Actions

Unit	Description of Action	Status	Date
- IX. Documents for Submittal to the Administrative Record
- X. Next Project Managers Meeting