



<b>Change Number</b> M-15-07-01	<b>Federal Facility Agreement and Consent Order</b>  <b>Change Control Form</b>  Do not use blue ink. Type or print using black ink.	<b>Date</b> 9/25/2007
<b>Originator</b> Briant Charboneau		<b>Phone</b> (509) 373-6137
<b>Class of Change</b> <input type="checkbox"/> I – Signatories <input checked="" type="checkbox"/> II – Executive Manager <input type="checkbox"/> III – Project Manager		
<b>Change Title</b> Modification of <u>Hanford Federal Facility Agreement and Consent Order</u> Interim Milestone M-15-40D to clarify scope and establishment of a new M-15 Interim Milestone.		
<b>Description/Justification of Change</b>  Approval of this change package authorizes; <ol style="list-style-type: none"> <li>1) Removal of the 200-SC-1 operable unit (OU) from the scope of the feasibility study in Interim Milestone M-15-40D and establishment of a new interim milestone for a Remedial Investigation/Feasibility Study Report and Proposed Plan for OU 200-SC-1. The new interim milestone is being created to allow for the gathering of supplemental characterization information for the 10 200-SC-1 waste sites. This change allows the 200-CW-5 Feasibility Study (M-15-40D) to proceed without delay due to supplemental field work.</li> <li>2) Removal of OUs from the scope of the feasibility study in Interim Milestone M-15-40D to be consistent with what was agreed to in Change Package C-06-02, which was approved February 27, 2007. The C-06-02 Change Package moved eight waste units in OU 200-CW-2, to OUs 200-MG-2, and 200-CW-1, and all waste units in OU 200-CW-4, to OUs 200-MG-2, and 200-CW-1.</li> </ol>		
<b>Impact of Change</b> This change package removes the 200-SC-1 OU from the scope of the M-15-40D Interim Milestone Feasibility Study and establishes a new M-15-40E Interim Milestone to gather supplemental characterization for OU 200-SC-1. The changes will not impact the completion of the M-15-00 Major Milestone.		
<b>Affected Documents</b> The <u>Hanford Federal Facility Agreement and Consent Order</u> , as amended and Hanford Site internal planning management, and budget documents (e.g., baseline change control documents; related work authorizations and directives).		

**RECEIVED**  
 OCT 13 2007  
**EDMC**

**Approvals**

	N/A		_____ Approved _____ Disapproved
Ecology		Date	
		<del>10/5/07</del>	<input checked="" type="checkbox"/> Approved _____ Disapproved
DOE-RL		Date	
		<del>10/8/07</del>	<input checked="" type="checkbox"/> Approved _____ Disapproved
EPA		Date	

(Modifications to existing Tri-Party Agreement milestones are denoted with ~~strikeout~~; new milestone/text are denoted with **shading**.)

Number	Title	Due Date
M-015-40E	Submit a feasibility study report and proposed plan for OU 200-SC-1	12/31/2010
M-015-40D	Submit a revised feasibility study report and revised proposed plan for <del>200-CW-2, 200-CW-4, 200-CW-5 and 200-SC-1</del> IOUs to EPA	04/30/2008