

Hanford Federal Facility Agreement and Consent Order
Change Control Form M-45-00-02
January 22, 2001
Page 2 of 2

That the following Tri Party Agreement milestone completion dates be modified to reflect the following changes:

M-45-54: Submit to Ecology for review and approval as an agreement primary document a Site-Specific SST WMA Phase 1 RFI/CMS Work Plan Addenda for WMA T and WMA TX-TY;
~~December 31, 2000~~
March 31, 2001

This plan will describe and schedule the gathering of specific information for WMA T and WMA TX-TY necessary to meet the objectives specified in the Phase 1 RFI/CMS Work Plan for the SST WMAS. The plan will also define specific locations and methods for sampling and analysis to meet work plan objectives. This plan will identify requirements for groundwater sampling from new vadose zone boreholes, and vadose zone sampling from planned groundwater monitoring wells. In addition, the plan will identify data needs from the characterization of past practice sites to resolve SST WMA data gaps.

M-45-55-T01: Submit to Ecology for review and comment as an agreement secondary document a Field Investigation report pursuant to the Site-Specific SST WMA Phase 1 RFI/CMS Work Plan addenda for WMA S-SX;
~~April 30, 2001~~
January 31, 2002

M-45-55-T02: Submit to Ecology for review and comment as an agreement secondary document a Field Investigation report pursuant to the Site-Specific SST WMA Phase 1 RFI/CMS Work Plan addenda for WMA B-BX-BY;
~~May 31, 2002~~
October 31, 2002

References

1. Letter, H. Rodriguez, RL to M. Wilson, Ecology: Completion Dates for Two Target and One Interim Milestone which are part of the tentatively agreed Change Request M-45-98-03 (Milestones M-045-54, M-045-55-T01 and M-045-55-T02) dated July 13, 2000.