


1231457
[0079726H]



**TENTATIVE AGREEMENT
ON
HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER
REVISIONS FOR CENTRAL PLATEAU CLEANUP**

October 2015



CONTENTS

Tentative Agreement

1.	Tentative Agreement	HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER REVISIONS FOR CENTRAL PLATEAU CLEANUP
----	---------------------	--

Tri-Party Agreement Change Control Forms for Public Comment

2.	M-15-15-05	Addition to and Modification of Milestones within the M-015 Series "Complete the RI/FS (or RFI/CMS and RI/FS) process for all non-tank farm operable units except for canyon/associated past practice waste site OUs covered in M-85-00"
3.	M-16-15-06	Addition to and Modification of Milestones within the M-016 Series "Complete Remedial Actions for all Non-Tank Farm and Non-Canyon Operable Units"
4.	M-37-15-01	Extension for TPA Interim Milestone M-037-11 and Addition of Interim Milestones to Complete Closure Requirements
5.	M-85-15-02	Addition of Nine Interim Milestones for B-Plant, PUREX, and Redox Canyons and 224-B and 224-T Facilities
6.	M-94-15-01	Modification of Major Milestone M-094-00 to Exclude 324 Building and Ancillary Buildings



**TENTATIVE AGREEMENT
ON
HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER
REVISIONS FOR CENTRAL PLATEAU CLEANUP**

The U. S. Department of Energy Richland Operations Office (DOE), U. S. Environmental Protection Agency (EPA), and the Washington State Department of Ecology (Ecology), hereinafter referred to as the Parties, entered into formal negotiations upon signing *Understanding to Develop an Agreement in Principle or Tentative Agreement Regarding Negotiation of Hanford Federal Facility Agreement and Consent Order Revisions* on March 31, 2015. The Parties agreed to discuss revisions to the following Hanford Federal Facility Agreement and Consent Order (HFFACO) Appendix D (Work Schedule Milestones and Target Dates Including Lead Regulatory Agency) milestone series:

- M-015: Schedule for development of decision documents for the Central Plateau, excluding tank farm and canyon areas.
- M-016: Schedule for completion of remedial actions in the River Corridor and Central Plateau.
- M-037: Completion of closure requirements for Resource Conservation and Recovery Act (RCRA) Treatment, Storage, and Disposal (TSD) units on the Central Plateau.
- M-085: Completion dates for canyon area remediation.

Throughout the course of these negotiations, the Parties have determined that good cause exists for changes to the milestones within these series, as well as the establishment of additional cleanup milestones. The Parties have reached tentative agreement on these changes, which are presented in the proposed HFFACO Change Control Forms detailed below and attached to this Tentative Agreement. Final agreement on the proposed changes is subject to the consideration of public comments.

Change Control Form**Title**

M-15-15-05	Addition to and Modification of Milestones within the M-015 Series "Complete the RI/FS (or RFI/CMS and RI/FS) process for all non-tank farm operable units except for canyon/associated past practice waste site OUs covered in M-85-00"
M-16-15-06	Addition to and Modification of Milestones within the M-016 Series "Complete Remedial Actions for all Non-Tank Farm and Non-Canyon Operable Units"
M-37-15-01	Extension for TPA Interim Milestone M-037-11 and Addition of Interim Milestones to Complete Closure Requirements
M-85-15-02	Addition of Nine Interim Milestones for B-Plant, PUREX, and Redox Canyons and 224-B and 224-T Facilities
M-94-15-01	Modification of Major Milestone M-094-00 to exclude 324 Building and Ancillary Buildings

Final approval of the HFFACO Change Control Forms by the Parties is subject to public comment and modification, as required. A notice of the upcoming public comment period for the HFFACO Change Control Forms was distributed to regional stakeholders in September. The 45 day public comment period will run from October 26 through December 11, 2015. Upon conclusion of the public comment period, the Parties will consider the comments and the HFFACO Change Control Forms will be revised, as appropriate. When agreed upon, the HFFACO Change Control Forms will be approved by the Parties, then incorporated into the HFFACO.

Unresolved revisions resulting from public comments will be subject to HFFACO dispute resolution beginning at the Interagency Management Integration Team level as provided for in HFFACO Articles VIII and XVI.

This Tentative Agreement is to take effect upon the signatures of the Parties.



**TENTATIVE AGREEMENT
ON
HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER
REVISIONS FOR CENTRAL PLATEAU CLEANUP**

Stacy Charboneau
Stacy Charboneau, Manager
Richland Operations Office
U. S. Department of Energy

10/26/15
Date

Jane A. Hedges by Et Demaille
Jane A. Hedges, Program Manager
Nuclear Waste Program
State of Washington
Department of Ecology

10/26/15
Date

Dennis A. Faulk
Dennis A. Faulk, Program Manager
Office of Environmental Cleanup
Hanford Project Office
U. S. Environmental Protection Agency

10/26/15
Date

Change Number M-15-15-05	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 09/03/2015
Originator R. J. Corey		Phone 376-0108
Class of Change <input checked="" type="checkbox"/> I - Signatories <input type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
Change Title Addition to and Modification of Milestones within the M-015 Series "Complete the RI/FS (or RFI/CMS and RI/FS) process for all non-tank farm operable units except for canyon/associated past practice waste site OUs covered in M-85-00"		
Description/Justification of Change The change package includes: <ul style="list-style-type: none"> • Modification and extension of Major Milestone M-015-00 by 9 ½ years • Addition of four interim milestones • Modification and extension of two interim milestones, and • Extension of five interim milestones These changes align with the revised and reprioritized milestones developed through negotiations. <i>Continued on page 2</i>		
Impact of Change Schedule extension for major milestone and for several milestones within the series, and modification and creation of milestones for submittal of M-015 decision documents.		
Affected Documents The Hanford Federal Facility Agreement and Consent Order, as amended, and Hanford Site internal planning management, and budget documents (e.g., DOE and DOE contractor baseline change control documents, project management plans).		
Approvals S. Charboneau _____ Date _____ Approved _____ Disapproved _____ DOE D. McLerran _____ Date _____ Approved _____ Disapproved _____ EPA M. Bellon _____ Date _____ Approved _____ Disapproved _____ Ecology		Page 1 of 3

The Parties acknowledge that waste sites located within the boundaries of the U Plant barrier need to be investigated prior to construction of the barrier in accordance with the WA-1 RI/FS Work Plan. For waste sites located beneath the barrier that require remedial action to protect human health and the environment, the Parties will consider all available regulatory paths (e.g., Action Memorandum, or an early action) to complete the response actions before construction of the U Plant barrier.

Modifications to HFFACO Appendix D, "Milestones and Target Dates Including Designation of Lead Regulatory Agency," are denoted by using ~~strikeout~~ to indicate text deletions and double underline to indicate text additions.

Number	Milestone	Due Date
M-015-00 <u>Lead Regulatory Agency: Dual</u>	Complete the RI/FS (or RFI/CMS and RI/FS) process for all non-tank farm operable units except for canyon/associated past practice waste site OUs covered in M-85-00. A day for day slip in submitting the feasibility study report and proposed plan milestone will be given for each day the RI/FS work plan is not approved following six months after submittal.	12/31/2016 <u>06/30/2026</u>
M-015-21A <u>Lead Regulatory Agency: Ecology</u>	Submit a 200-BP-5 and 200-PO-1 OU Feasibility Study Report and Proposed Plan(s) to Ecology.	06/30/2015 <u>06/30/2018</u>
M-015-38B <u>Lead Regulatory Agency: EPA</u>	Submit a revised Feasibility Study Report and revised Proposed Plan(s) for the 200-CW-1, 200-CW-3, and 200-OA-1 Operable Units for Waste Sites in the Outer Area of the Central Plateau to EPA.	Revised due date to be identified by 40/30/2015 <u>07/31/2023</u>
M-015-91B <u>Lead Regulatory Agency: EPA</u>	Submit Feasibility Study Report(s) and Proposed Plan(s) for the 200-BC-1/200-WA-1 operable units (200 West Inner Area) to EPA.	12/31/2015 <u>07/31/2021</u>
M-015-92A <u>Lead Regulatory Agency: Ecology</u>	Submit a RCRA Facility Investigation/Corrective Measures Study & Remedial Investigation/Feasibility Study work plan for the 200-EA-1 operable unit (200 East Inner Area) to Ecology.	06/30/2015 <u>09/30/2017</u>
M-015-92B <u>Lead Regulatory Agency: Ecology</u>	Submit <u>RCRA Facility Investigation/Corrective Measures Study & Remedial Investigation/Feasibility Study Report(s)</u> and Proposed Corrective Action Decision(s)/Proposed Plan(s) for the 200-EA-1 and 200-IS-4 OUs (Central Plateau 200 East Inner Area) to Ecology.	12/31/2016 <u>11/30/2022</u>
<u>M-015-92C</u> <u>Lead Regulatory Agency: Ecology</u>	<u>Submit RCRA Facility Investigation/Corrective Measures Study & Remedial Investigation/Feasibility Study Report and Proposed Corrective Action Decision/Proposed Plan for the 200-IS-1 OU to Ecology.</u>	<u>03/31/2023</u>
M-015-93B <u>Lead Regulatory Agency: Ecology</u>	Submit RCRA Facility Investigation/Corrective Measures Study & Remedial Investigation/Feasibility Study Report and Proposed Corrective Action Decision/Proposed Plan for the 200-SW-2 OU to Ecology.	12/31/2016 <u>01/31/2023</u>
M-015-110B <u>Lead Regulatory Agency: Ecology</u>	Submit Corrective Measures Study & Feasibility Study Report and Proposed Plan/Proposed Corrective Action Decision for the 200-DV-1 OU to Ecology.	09/30/2015 <u>09/30/2023</u>

<u>M-015-96</u> <u>Lead Regulatory</u> <u>Agency: Dual</u>	<u>Submit the 100-OL-1 Remedial Investigation report and a change request to establish a date for the feasibility study report to EPA and Ecology.</u>	<u>08/31/2018</u>
<u>M-015-98</u> <u>Lead Regulatory</u> <u>Agency: EPA</u>	<u>Complete remedial investigation of U Plant related waste sites located in 200-WA-1 in accordance with the WA-1 RI/FS Work Plan</u>	<u>06/30/2019</u>
<u>M-015-99</u> <u>Lead Regulatory</u> <u>Agency: EPA</u>	<u>Complete remedial investigation of PFP related waste sites located in 200-WA-1 in accordance with the WA-1 RI/FS Work Plan.</u>	<u>06/30/2019</u>

Change Number M-16-15-06	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 09/03/2015
Originator R. J. Corey		Phone 376-0108
Class of Change <input checked="" type="checkbox"/> I - Signatories <input type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
Change Title Addition to and Modification of Milestones within the M-016 Series "Complete Remedial Actions for all Non-Tank Farm and Non-Canyon Operable Units"		
Description/Justification of Change <p>The change package includes:</p> <ul style="list-style-type: none"> • Modification of Major Milestone M-016-00 to change due date to "to be determined" • Addition of new interim milestone to submit a change package to determine a due date for M-016-00 • Modification of Interim Milestone M-016-00B • Addition of three interim milestones • Extension of two interim milestones <p>These changes align with the revised and reprioritized milestones developed through negotiations.</p> <p><i>Continued on page 2</i></p>		
Impact of Change Modification of the major milestone, extension of several milestones within the series, and separation of milestone for remedial actions.		
Affected Documents The Hanford Federal Facility Agreement and Consent Order (HFFACO), as amended, and Hanford Site internal planning management, and budget documents (e.g., DOE and DOE contractor baseline change control documents, project management plans).		
Approvals S. Charboneau _____ Date _____ Approved _____ Disapproved _____ DOE D. McLerran _____ Date _____ Approved _____ Disapproved _____ EPA M. Bellon _____ Date _____ Approved _____ Disapproved _____ Ecology		Page 1 of 3

All work will be conducted pursuant to approved work plans in accordance with the HFFACO. The schedule for completion will reflect the scope and complexity of the selected remedial or corrective action.

Modifications to HFFACO Appendix D, "Milestones and Target Dates Including Designation of Lead Regulatory Agency," are denoted by using ~~strikeout~~ to indicate text deletions and double underline to indicate text additions.

Number	Milestone	Due Date
<p>M-016-00 <u>Lead Regulatory Agency: Dual</u></p>	<p>Complete remedial actions for all non-tank farm and non-canyon operable units <u>in accordance with schedules established in approved RD/RA work plans.</u></p> <p>Note: See operable unit LRA designation listing in Appendix C. It is assumed that the Record of Decision will be signed 6 months after the public comment period closes on the proposed plan. Per Action Plan Section 11.6 a day-for-day slip in the RD/RA Work Plan due date will be given for each day the remedy decision is not issued past the 6 month date. The document review, comment and approval process prescribed in the Action Plan of the HFFACO Section 9 will be followed.</p> <p>The schedule for completion of the construction of the remedy will reflect the scope and complexity of the selected remedial action. The schedule for remedial action implementation will be established upon regulatory agency approval of the RD/RA Work Plans and is enforceable as a HFFACO requirement.</p>	<p>09/30/2024 <u>TBD</u></p>
<p>M-016-02 <u>Lead Regulatory Agency: Dual</u></p>	<p><u>Submit a change package to establish a schedule for completion of remedial actions for all non-tank farm and non-canyon operable units (M-016-00) in accordance with the RD/RA WPs.</u></p>	<p>06/30/2026</p>
<p>M-016-00B <u>Lead Regulatory Agency: EPA</u></p>	<p>Complete all interim 300 Area remedial actions including the 618-10 and 618-11 <u>burial grounds but not including the 618-11 burial ground, 300-296, and sites associated with retained 300 Area facilities and the utility corridors in accordance with the RD/RA Work Plan for 300-FF-2 Soils (DOE/RL-2014-13-ADD1) and as clarified in TPA-CN-660.</u> Completion of interim remedial actions for waste sites associated with the retained 300 Area facilities and their utilities are subject to approved Remedial Design/Remedial Action Work Plans.</p> <p>Completion of all interim remedial actions is defined as the completion of the interim ROD requirements in accordance with an approved RD/RA Work Plan and obtain EPA approval of the appropriate project closeout documents. The disposition of impeding surplus facilities will be performed in accordance with Milestone M-094-00.</p>	<p>09/30/2018</p>
<p>M-016-85 <u>Lead Regulatory Agency: EPA</u></p>	<p><u>Complete remedial actions for 300-296 Waste Site in accordance with RD/RA Work Plan for 300-FF-2 Soils (DOE/RL-2014-13-ADD1) and final disposition for the 324 Building and Ancillary Buildings in accordance with the Removal Action Work Plan (DOE/RL-2004-77).</u></p>	<p>09/30/2021</p>
<p>M-016-86 <u>Lead Regulatory Agency: EPA</u></p>	<p><u>Complete remedial actions for 618-11 Burial Ground in accordance with RD/RA Work Plan for 300-FF-2 Soils (DOE/RL-2014-13-ADD1).</u></p>	<p>09/30/2021</p>

<u>M-016-200A</u> <u>Lead Regulatory</u> <u>Agency: EPA</u>	Complete U Plant canyon (221 U Facility) demolition in accordance with the Remedial Design/Remedial Action Work Plan.	<u>09/30/2017</u> <u>09/30/2021</u>
<u>M-016-200B</u> <u>Lead Regulatory</u> <u>Agency: EPA</u>	Complete U Plant (221 U Facility) barrier construction in accordance with the Remedial Design/Remedial Action Work Plan.	<u>09/30/2021</u> <u>09/30/2024</u>
<u>M-016-250</u> <u>Lead Regulatory</u> <u>Agency: Ecology</u>	<u>Develop a three year rolling prioritized schedule consistent with site-wide clean-up priorities to implement waste site removal actions per Action Memoranda (DOE/RL-2009-37, DOE/RL-2009-48, and DOE/RL-2009-86).</u> <u>This milestone series will continue on a yearly basis to reaffirm selected sites and recommend any changes to the list, to maintain a three year rolling prioritized schedule, until such time that removal actions are completed.</u>	<u>03/31/2016</u> <u>And Annually</u> <u>Thereafter</u>

Change Number M-37-15-01	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 09/03/2015									
Originator Ray J. Corey		Phone 376-0108									
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager											
Change Title Extension for TPA Interim Milestone M-037-11 and Addition of Interim Milestones to Complete Closure Requirements											
Description/Justification of Change <p>This change package includes:</p> <ul style="list-style-type: none"> • Modification of existing Milestone M-037-10 to remove 241-CX Tank System • Extension of an interim milestone completing closure requirements for 216-B-3 Main Pond system and 216-S-10 Pond and Ditch by 5 years • Addition of an interim milestone to complete closure requirements for Non-Radioactive Dangerous Waste Landfill (NRDWL), Solid Waste Landfill (SWL), and 400 Area Waste Management Unit (WMU) Fuel Storage Facility (FSF) and the Interim Storage Area (ISA) • Addition of an interim to complete closure for the 241-CX Tank System <p>These changes align with the revised and reprioritized milestones developed through negotiations.</p> <p><i>Continued on page 2</i></p>											
Impact of Change <p>This change package modifies existing milestone, extends the due date of M-037-11 by 5 years and adds two interim milestones to complete closure requirements.</p>											
Affected Documents <p>The Hanford Federal Facility Agreement and Consent Order, as amended, and Hanford Site internal planning management, and budget documents (e.g., DOE and DOE contractor baseline change control documents, project management plans).</p>											
Approvals <table border="0"> <tr> <td data-bbox="99 1583 617 1634"> <u>R.J. Corey</u> DOE </td> <td data-bbox="617 1583 779 1634"> _____ Date </td> <td data-bbox="779 1583 1243 1634"> _____ Approved _____ Disapproved </td> </tr> <tr> <td data-bbox="99 1655 617 1706"> <u>N/A</u> EPA </td> <td data-bbox="617 1655 779 1706"> _____ Date </td> <td data-bbox="779 1655 1243 1706"> _____ Approved _____ Disapproved </td> </tr> <tr> <td data-bbox="99 1727 617 1779"> <u>J. Hedges</u> Ecology </td> <td data-bbox="617 1727 779 1779"> _____ Date </td> <td data-bbox="779 1727 1243 1779"> _____ Approved _____ Disapproved </td> </tr> </table>		<u>R.J. Corey</u> DOE	_____ Date	_____ Approved _____ Disapproved	<u>N/A</u> EPA	_____ Date	_____ Approved _____ Disapproved	<u>J. Hedges</u> Ecology	_____ Date	_____ Approved _____ Disapproved	Page 1 of 2
<u>R.J. Corey</u> DOE	_____ Date	_____ Approved _____ Disapproved									
<u>N/A</u> EPA	_____ Date	_____ Approved _____ Disapproved									
<u>J. Hedges</u> Ecology	_____ Date	_____ Approved _____ Disapproved									

Modifications to HFFACO Appendix D, "Milestones and Target Dates Including Designation of Lead Regulatory Agency," are denoted by using ~~strikeout~~ to indicate text deletions and double underline to indicate text additions.

Number	Milestone	Due Date
<u>M-037-10</u> <u>Lead Regulatory</u> <u>Agency: Ecology</u>	Complete Unit-Specific Closure Requirements according to the closure plan(s) for six (6) seven (7) TSD Units: 207-A South Retention Basin, 216-A-29 Ditch, 216-A-36B Crib, 216-A-37-1 Crib, 216-B-63 Trench, <u>and Hexone Storage and Treatment Facility (276-S-141/142), and 241-CX Tank System (241-CX-70/71/72).</u>	<u>09/30/2020</u>
<u>M-037-11</u> <u>Lead Regulatory</u> <u>Agency: Ecology</u>	Complete unit-specific closure requirements for two (2) TSD Units: 216-B-3 Main Pond system and 216-S-10 Pond and Ditch.	09/30/2016 <u>09/30/2021</u>
<u>M-037-12</u> <u>Lead Regulatory</u> <u>Agency: Ecology</u>	<u>Complete closure requirements for Non-Radioactive Dangerous Waste Landfill, Solid Waste Landfill, and 400 Area Waste Management Unit Fuel Storage Facility and Interim Storage Area.</u>	<u>09/30/2022</u>
<u>M-037-13</u> <u>Lead Regulatory</u> <u>Agency: Ecology</u>	<u>Complete Unit-Specific Closure Requirements according to the closure plan-241-CX Tank System (241-CX-70/71/72).</u>	<u>09/30/2022</u>

Change Number M-85-15-02	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 09/03/2015
Originator Ray J. Corey		Phone 376-0108
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
Change Title Addition of Nine Interim Milestones for B-Plant, PUREX, and Redox Canyons and 224-B and 224-T Facilities		
Description/Justification of Change The change package includes: <ul style="list-style-type: none"> • Addition of three new interim milestones for remedial investigation/feasibility study (RI/FS) work plans • Addition of two new interim milestones for submittal of removal action work plans • Addition of two new interim milestones for submittal of engineering evaluation/cost analysis • Addition of two new interim milestones to initiate response actions for B Plant and PUREX • Extension of four years to establish date for Major Milestone M-085-00 <p>This change package completes Interim Milestone M-085-02 to submit a change package to establish a Schedule for submittal of the RI/FSs work plans and removal action work plans.</p> <p>These changes align with the revised and reprioritized milestones developed through negotiations.</p> <p><i>Continued on page 2</i></p>		
Impact of Change Addition of interim milestones to align documentation and actions for the 200-CB-1, 200-CP-1, and 200-CR-1 Operable Units.		
Affected Documents The Hanford Federal Facility Agreement and Consent Order Appendix D and J, as amended, and Hanford Site internal planning management, and budget documents (e.g., DOE and DOE contractor baseline change control documents, project management plans).		
Approvals R.J. Corey _____ Date _____ Approved _____ Disapproved _____ DOE D.A. Faulk _____ Date _____ Approved _____ Disapproved _____ EPA J. Hedges _____ Date _____ Approved _____ Disapproved _____ Ecology		Page 1 of 2

Modifications to HFFACO Appendix D, "Milestones and Target Dates Including Designation of Lead Regulatory Agency," are denoted by using ~~strickout~~ to indicate text deletions and double underline to indicate text additions.

Number	Milestone	Due Date
M-085-01 <u>Lead Regulatory Agency: Dual</u>	Submit a change package to establish a date for major milestone M-085-00 <u>in accordance with schedules established in approved RD/RA work plans.</u>	<u>09/30/2022</u> <u>06/30/2026</u>
M-085-70 <u>Lead Regulatory Agency: Ecology</u>	<u>Submit Remedial Investigation/Feasibility Study Work Plan for 200-CB-1 to Ecology.</u>	<u>09/30/2019</u>
M-085-72 <u>Lead Regulatory Agency: Ecology</u>	<u>Submit Removal Action Work Plan for 224-B to Ecology.</u>	<u>09/30/2020</u>
M-085-74 <u>Lead Regulatory Agency: Ecology</u>	<u>Submit engineering evaluation/cost analysis (EE/CA) to Ecology for a non-time-critical removal action to address high priority cleanup for B Plant Canyon in the 200-CB-1 operable unit.</u>	<u>06/30/2018</u>
M-085-76 <u>Lead Regulatory Agency: Ecology</u>	<u>Initiate response actions in accordance with action memorandum for a non-time-critical removal action to address high priority cleanup for B Plant Canyon in the 200-CB-1 operable unit.</u>	<u>09/30/2025</u>
M-085-80 <u>Lead Regulatory Agency: Ecology</u>	<u>Submit Remedial Investigation/Feasibility Study Work Plan for 200-CP-1 to Ecology.</u>	<u>09/30/2020</u>
M-085-82 <u>Lead Regulatory Agency: Ecology</u>	<u>Submit engineering evaluation/cost analysis (EE/CA) to Ecology for a non-time-critical removal action to address high priority cleanup for the PUREX Plant in the 200-CP-1 operable unit.</u>	<u>12/31/2017</u>
M-085-84 <u>Lead Regulatory Agency: Ecology</u>	<u>Initiate response actions in accordance with action memorandum for a non-time-critical removal action to address high priority cleanup for the PUREX Plant in the 200-CP-1 operable unit.</u>	<u>09/30/2025</u>
M-085-90 <u>Lead Regulatory Agency: EPA</u>	<u>Submit Remedial Investigation/Feasibility Study Work Plan for 200-CR-1 to EPA.</u>	<u>09/30/2021</u>
M-085-100 <u>Lead Regulatory Agency: EPA</u>	<u>Submit Removal Action Work Plan for 224-T to EPA.</u>	<u>09/30/2020</u>

Change Number M-94-15-01	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 09/03/2015
------------------------------------	--	---------------------------

Originator R. J. Corey	Phone 376-0108
----------------------------------	--------------------------

Class of Change

I - Signatories II - Executive Manager III - Project Manager

Change Title
Modification of Major Milestone M-094-00 to Exclude 324 Building and Ancillary Buildings

Description/Justification of Change
This change package modifies Major Milestone M-094-00 to exclude the 324 Building and ancillary building and structures. This change aligns with the revised and reprioritized milestones developed through negotiations.

Modifications to HFFACO Appendix D, "Milestones and Target Dates Including Designation of Lead Regulatory Agency," are denoted by using ~~strikeout~~ to indicate text deletions and double underline to indicate text additions.

Number	Milestone	Due Date
M-094-00 Lead <u>Regulatory</u> Agency: EPA <u>Dual</u>	Complete disposition of all 300 Area surplus facilities identified in the removal action work plan(s) for the 300 Area facilities, <u>including</u> excluding the 324 Building and its ancillary buildings and structures. Completion of facility disposition is defined as the completion of deactivation, decontamination, decommissioning, and demolition <u>in accordance with the removal action work plan, and obtaining EPA and/or Ecology approval of the appropriate project closeout documents. The cleanup of 300 FF-2 waste sites associated with 300 Area surplus facilities and utilities will be performed in accordance with Tri Party Agreement major Milestone M-016-00B, M-016-60, and approved remedial design/remedial action work plans for 300 Area waste sites by the specified due date as approved in removal or remedial action work plans.</u>	09/30/2018

Impact of Change
Removes 324 Building and ancillary building and structures that are being addressed by Removal Action Work Plan (DOE/RL-2004-77) in interim milestone M-016-85 (TPA Change Package M-16-15-06).

Affected Documents
The Hanford Federal Facility Agreement and Consent Order, as amended, and Hanford Site internal planning management, and budget documents (e.g., DOE and DOE contractor baseline change Control documents, project management plans).

Approvals	Page 1 of 1
S. Charboneau _____ DOE Date _____ Approved _____ Disapproved _____	
D. McLerran _____ EPA Date _____ Approved _____ Disapproved _____	
M. Bellon _____ Ecology Date _____ Approved _____ Disapproved _____	