










Change Number M-36-23-01	Federal Facility Agreement and Consent Order Change Control Form		Date 08/31/2023												
Originator Shannon Ortiz, DOE-RL			Phone 509-373-0908												
Class of Change <input type="checkbox"/> I – Signatories <input checked="" type="checkbox"/> II – Executive Managers <input type="checkbox"/> III – Project Managers															
Change Title Extend Due Date of Interim Milestone M-036-01K in TPA Action Plan, Appendix D															
Description/Justification of Change <p>This change control form extends Tri-Party Agreement (TPA) interim Milestone M-036-01K by two months from January 31, 2025 until March 31, 2025. Milestone M-036-01K requires the U.S. Department of Energy, Richland Operations Office (DOE-RL) to prepare and submit a report setting out the Lifecycle Scope, Schedule and Cost for completion of the Hanford Site Cleanup Mission.</p> <p>Milestone M-036-01K is predicated on timely completion of TPA Milestone M-62-40J, “Submit a System Plan to Ecology describing the disposition of all tank waste managed by the Office of River Protection, including the retrieval of all tanks not addressed by the Consent Decree in Washington v. DOE, Case No. 08-5085-FVS, and the completion of the treatment mission”. Milestone M-062-40J was extended by two months via approved TPA Change Control Form M-62-23-01 on March 9, 2023. Therefore, DOE-RL believes this constitutes Good Cause to extend the due date of this milestone (reference TPA Article XL, Good Cause for Extensions, Paragraph 120.D, “A delay caused, or which is likely to be caused, by the grant of an extension in regard to another timetable and deadline or schedule”).</p>															
Impact of Change This change control form extends the due date of interim Milestone M-036-01K, by two months from 01/31/2025 to 03/31/2025. There is no impact to interim Milestone M-036-01L, due 01/31/2028.															
Affected Documents TPA Action Plan, Appendix D, “Work Schedule Milestones and Target Dates Including Designation of Lead Regulatory Agency” and Hanford Site internal planning management, and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents, Project Management Plans).															
Approvals <table border="0"> <tr> <td data-bbox="118 1409 594 1470"> Dale, Heather L  Digitally signed by Dale, Heather L Date: 2023.09.07 13:20:50 -07'00' </td> <td data-bbox="594 1409 773 1470"> _____ Date </td> <td data-bbox="773 1409 1024 1470"> Approved <input checked="" type="checkbox"/> Disapproved _____ </td> </tr> <tr> <td data-bbox="118 1470 594 1570"> H.L. Dale, DOE-RL <small>David Bowen, Program Manager</small>  Digitally signed by Howell, Theresa (ECY) Date: 2023.09.11 16:06:24 -07'00' </td> <td data-bbox="594 1470 773 1570"> _____ Date </td> <td data-bbox="773 1470 1024 1570"> Approved <input checked="" type="checkbox"/> Disapproved _____ </td> </tr> <tr> <td data-bbox="118 1570 594 1671"> D.B. Bowen, Ecology  Digitally signed by DAVID EINAN Date: 2023.09.12 07:48:34 -07'00' </td> <td data-bbox="594 1570 773 1671"> _____ Date </td> <td data-bbox="773 1570 1024 1671"> Approved <input checked="" type="checkbox"/> Disapproved _____ </td> </tr> <tr> <td data-bbox="118 1671 594 1713"> D.R. Einan, EPA </td> <td data-bbox="594 1671 773 1713"> _____ Date </td> <td data-bbox="773 1671 1024 1713"> Approved _____ Disapproved _____ </td> </tr> </table>			Dale, Heather L  Digitally signed by Dale, Heather L Date: 2023.09.07 13:20:50 -07'00'	_____ Date	Approved <input checked="" type="checkbox"/> Disapproved _____	H.L. Dale, DOE-RL <small>David Bowen, Program Manager</small>  Digitally signed by Howell, Theresa (ECY) Date: 2023.09.11 16:06:24 -07'00'	_____ Date	Approved <input checked="" type="checkbox"/> Disapproved _____	D.B. Bowen, Ecology  Digitally signed by DAVID EINAN Date: 2023.09.12 07:48:34 -07'00'	_____ Date	Approved <input checked="" type="checkbox"/> Disapproved _____	D.R. Einan, EPA	_____ Date	Approved _____ Disapproved _____	Page 1 of 3
Dale, Heather L  Digitally signed by Dale, Heather L Date: 2023.09.07 13:20:50 -07'00'	_____ Date	Approved <input checked="" type="checkbox"/> Disapproved _____													
H.L. Dale, DOE-RL <small>David Bowen, Program Manager</small>  Digitally signed by Howell, Theresa (ECY) Date: 2023.09.11 16:06:24 -07'00'	_____ Date	Approved <input checked="" type="checkbox"/> Disapproved _____													
D.B. Bowen, Ecology  Digitally signed by DAVID EINAN Date: 2023.09.12 07:48:34 -07'00'	_____ Date	Approved <input checked="" type="checkbox"/> Disapproved _____													
D.R. Einan, EPA	_____ Date	Approved _____ Disapproved _____													

Authorized Changes

Modifications to TPA Appendix D, "Work Schedule Milestones and Target Dates Including Designation of Lead Regulatory Agency," are denoted by using double underline to indicate text additions and ~~strikeout~~ to indicate text deletions.

Number	Milestone	Due Date
<p>M-036-01K Lead Regulatory Agency: Dual (Subsequent Annual Milestones to be Lettered B, C, D, etc.)</p>	<p>The USDOE shall prepare and submit to EPA and Ecology a report setting out the Lifecycle Scope, Schedule and Cost for completion of the Hanford Site Cleanup Mission. The report shall reflect all of those actions necessary for the USDOE to fully meet all applicable Environmental obligations including those under the HFFACO, the Consent Decree in Washington v. DOE, Case No. 08-5085-FVS, and the Hanford RCRA/HWMA Permit. The report shall include scope, schedule and cost for completing work at each of the operable units and RCRA TSD groups/units that are listed in Appendixes B and C of the HFFACO, in the Consent Decree in Washington v. DOE, Case TPA No. 08-5085-FVS, and in the Hanford RCRA/HWMA Permit, including the Hanford Waste Treatment and Immobilization Plant. The report will include all other cleanup and monitoring activities (including post-closure activities) and all related actions necessary to complete the cleanup mission to provide a complete understanding of the resources necessary for the Hanford cleanup mission.</p> <p>This report shall take into account circumstances existing as of the end of the fiscal year preceding the month of the report, including funds appropriated by Congress for the Hanford cleanup, but shall not assume any limitation on funding for future years. However, the report will take into consideration critical resource availability not based upon assumed future funding limitations and the practical limits of project acceleration when developing an executable plan. USDOE may also include costs other than those directly related to environmental obligations (such as security costs) but shall clearly distinguish expenditures for environmental obligations from other expenditures. Costs shall be displayed by program baseline summary. Additional levels of detail will appear in appendixes to the report. Cost information will provide sufficient detail to validate consistency with the scope and schedule for individual cleanup projects. Reporting in the appendixes will typically be one level below the PBS for the lifecycle, and at levels below that for the next two to five years beyond the execution year (usually at the activity level within the budget assigned to a specific project, e.g., RI-0011, WBS Element 011.04.01, nuclear material stabilization and disposition - PFP, disposition PFP, transition 234-5Z). EPA and Ecology project managers may</p>	<p>01/31/2025 <u>03/31/2025</u> Due Date To Submit The Report To Be January 31 and Every 3 Years Thereafter</p>

Number	Milestone	Due Date
	<p>request additional levels of detail be provided by their DOE counterparts.</p> <p>In circumstances where final cleanup decisions have not yet been made, the report shall be based upon the reasonable upper bound of the range of plausible alternatives or may set forth a range of alternative costs including such a reasonable upper bound. In making assumptions for the purpose of preparing the initial report, USDOE shall take into account the views of EPA and Ecology and shall also take into account the values expressed by the affected Tribal governments and Hanford stakeholders regarding workscope, priorities and schedule. The report shall include the scope, schedule and costs for each such</p> <p>PBS level two element and shall set forth the bases and assumptions for each cleanup activity.</p> <p>After USDOE submits the report, the USDOE will revise the report based upon EPA and Ecology comments to reflect a common vision of the scope, schedule and budget for the remainder of the cleanup mission. If the agencies are unable to reach resolution on specific aspects of the scope of cleanup actions, the revised document will present a range of potential actions with the associated schedule and budget, thereby completing the milestone. DOE, EPA and Ecology shall attempt to reach agreement on the report so it can serve as an agreed upon foundation for preparing budget requests and for informational briefings of affected Tribal governments and Hanford stakeholders. The report shall also serve as the basis for annual discussions among USDOE, EPA and Ecology on how and when the USDOE will complete cleanup, how Congressional appropriations for the Hanford site for that year may affect assumptions presented in the report, and how milestone changes and adjustments will affect lifecycle scope, schedule and cost.</p> <p>Without limiting any DOE obligation under any other provisions of this agreement, and without limiting any DOE obligation to disclose information that is otherwise publicly available, nothing in this milestone shall be construed, either alone or in combination with any other provision of the HFFACO, to require disclosures related to internal federal budget deliberations.</p>	