

START

Final

Meeting Minutes Transmittal/Approval
Unit Manager's Meeting: 200-UP-2 Operable Unit
2440 Stevens Center, Room 1200, Richland, Washington
July 27, 1994

FROM/APPROVAL: Jennifer Young Date 8/24/94
Jennifer Young, 200-UP-2 Operable Unit Manager, RL (A5-19)

APPROVAL: David R. Einan Date 24 Aug 94
David R. Einan, 200-UP-2 Operable Unit Manager, EPA (B5-01)

APPROVAL: Nancy Uziemblo Date 9/2/94
Nancy Uziemblo, 200-UP-2 Operable Unit Manager, WA Dept of Ecology

Meeting Minutes are attached. Minutes are comprised of the following:

- Attachment #1 - Meeting Summary
- Attachment #2 - Attendance Sheet
- Attachment #3 - Agenda
- Attachment #4 - Action Item Status List
- Attachment #5 - 200-UP-2 LFI Status for July UMM

Prepared by: Kay Kimmel Date: 8/24/94
Kay Kimmel, Jim Consort, GSSC (B1-42)

Concurrence by: Joseph Zoghbi Date: 8/24/94
Joseph Zoghbi, 200-UP-2 BHI Coordinator (H4-79)
PROJECT MANAGER - 200 AREA



Attachment #1

page 1 of 1

**Meeting and Summary of Commitments and Agreements
Unit Manager's Meeting: 200-UP-2 Operable Unit
July 27, 1994**

1. SIGNING OF THE PREVIOUS 200-UP-2 MEETING MINUTES:

Minutes from the June meeting were corrected and signed.

2. ACTION ITEM UPDATE (see Attachment #4):

2UP2.5 Further discussions needed on whether data is sufficient for its purpose.

2UP2.6 Decision needed to determine if further surface stabilization is required.

2UP2.7 June 30, 1994 meeting minutes changed to reflect this action item closed.

3. NEW ACTION ITEMS:

2UP2.8 Obtain clarification and provide suggestions on implementation of RCRA/CERCLA Integration for 200-UP-2 OU and 216-U-12 Waste Site. Action: Jennifer Young.

4. INFORMATION ITEMS:

- Introductions - Jennifer Young was introduced as the RL project manager for the 200 West area.
- Status of Activities - Michael Galgoul presented the status of 200-UP-2 tasks (see Attachment #5).
 - **LFI/QRA Report** - Paul Pak indicated that a listing of all data reports that will be used for conducting the qualitative risk assessment will be provided along with their expected submittal dates.
 - **216-U-12 RCRA/CERCLA Integration** - M. Galgoul indicated that a detailed schedule on how the reports fit into the overall schedule is necessary in order to accomplish integration. Decisions concerning the schedule were postponed until all parties were available for the discussions. Action Item 2UP2.8 was assigned following these discussions.
- Next Meetings - The next CERCLA Unit Manager Meetings are scheduled for August 24 and 25, 1994.

Attachment #3
Unit Manager's Meeting: 200-UP-2 Operable Unit
July 27, 1994

Agenda

200-UP-2 Operable Unit Status

- * LFI/QRA Status - M. Galgoul

- * Pipeline Integrity Test Status - M. Wasemiller

Attachment #4

Action Item Status List
Unit Manager's Meeting: 200-UP-2 Operable Unit
July 27, 1994

ITEM NO.	ACTION/SOURCE OF ACTION	STATUS
2UP2.4	Provide isotope specific analyses and any field data for the W-049 project to the regulators. Action: Mark Wasemiller.	Closed 06/30/94.
2UP2.5	Pending laboratory data from U-Pond in Mid-May, meet to discuss further characterization on U-Pond. Action: Michael Galgoul.	Open 04/28/94. Further discussions needed on whether data is sufficient for its purpose.
2UP2.6	Schedule meeting with Ecology to discuss surface stabilization on the 216-U-8 Crib. Action: Michael Galgoul.	Open 05/26/94. Decision needed to determine if further surface stabilization is required.
2UP2.7	Provide to the regulators the outyear planning which includes remediation of Interim Response Measures sites. Action: Michael Galgoul.	Closed 06/30/94. June 30, 1994 meeting minutes changed to reflect this action item closed.
2UP2.8	Obtain clarification and provide suggestions on implementation of RCRA/CERCLA Integration for 200-UP-2 OU and 216-U-12 Waste Site. Action: Jennifer	Open 07/27/94.

200-UP-2 LFI Status for July UMM

▶ LFI (QRA) Report

- ◆ QRA Data Evaluation On Schedule
 - ◆ Data Evaluation Proceeding Based on Industrial Scenario
 - ◆ Meetings Required for Final QRA Scope Negotiations
 - ◆ Human Health and Ecological Risk Approached Separately
 - ◆ Goal is Scope Defined on NPL Agreement Forms
- ◆ Field Summary Reports for Geosciences, Surface Soil Sampling, & Pipeline Integrity On Schedule

▶ **216-U-12 RCRA / CERCLA Integration**

- ◆ Negotiations Have Produced a Proposed May 95 Milestone for an Integrated Report
- ◆ LFI Report Scope Dependent Directly on RCRA/CERCLA Integration Negotiations
 - ◆ LFI (QRA) Schedule Revision Will Be Required Based on Outcome

▶ **Stainless Steel Pipeline Integrity Test Status**

- ◆ Camera Survey Completed July 25
 - ◆ Camera Shows Intersections
 - ◆ Liquid present from trace amounts to almost full

▶ **Review of Open Items**

- ◆ Regulator Requested Meetings
 - ◆ Surface Stabilization of 216-U-8 Crib
 - ◆ U Pond Data Evaluation

Distribution**Unit Manager's Meeting: 200-UP-2 Operable Unit
July 27, 1994**

Paul M. Pak DOE-RL, ERD (A5-19)
 Mary Harmon DOE-HQ (EM-442)
 Richard Person DOE-HQ (EM-442)

David Einan 200-UP-2 Operable Unit Manager, EPA (B5-01)
 Brian Drost USGS, Support to EPA
 Jeffrey Ross PRC, Support to EPA

Nancy Uziemblo 200-UP-2 Operable Unit Manager, WDOE (Kennewick)
 Larry Goldstein WDOE (Lacey)
 Lynn Albin Washington Dept. of Health
 Joe Zoghbi (Please route to:) BHI (H4-79)
 Curt Wittreich, BHI (H6-02)

M.J. Galgoul BHI (H6-01)
 Diana Sickle BHI (H6-27)
 Kay Kimmel MAC (B1-42)
 R. Scott Hajner BHI (H4-79)
 Andrea Hopkins BHI (H4-79)
 Tom Page (Please route to:) PNL (K1-31)
 Cheryl Thornhill PNL (K1-19) Steve Slate PNL (K1-19)
 Mark Hanson PNL (K1-51) Bill Stillwell PNL (K1-30)
 Roy Gephart PNL (K1-22) Ben Johnson PNL (K1-78)

Original Sent To: ADMINISTRATIVE RECORD: 200-UP-2; Care of EPIC, WHC (H6-08)

Please inform Kay Kimmel (946-3692), Mactec/Dames & Moore,
 of deletions or additions to the distribution list.