




1248429  
(0066256H)

<b>Change Number</b> M-15-18-01	<b>Federal Facility Agreement and Consent Order Change Control Form</b>	<b>Date</b> 01/23/2018
<b>Originator</b> Michael Cline		<b>Phone</b> 376-6070
<b>Class of Change</b> <input type="checkbox"/> I – Signatories <input checked="" type="checkbox"/> II – Executive Managers <input type="checkbox"/> III – Project Managers		
<b>Change Title</b> Extend Due Date and Modify Scope of Interim Milestone M-015-21A in TPA Action Plan, Appendix D		
<b>Description/Justification of Change</b> <p>This change control form modifies the scope of TPA milestone M-015-21A to "Submit a 200-BP-5 and 200-PO-1 OU Feasibility Study Report and Proposed Plan(s) to Ecology" to an Interim Action. Based on a lack of adequate soil characterization, the tri-parties have agreed to a strategy to pursue an Interim Action Record of Decision that focuses on the contaminants of immediate concern and imminent threats of spreading contamination close to B/BX/BY tank farms and C/A/AX tank farms. The schedule for the preparation of the Feasibility Study and Proposed Plan for the Final Action will be provided in the Interim Action Remedial Design and Remedial Action (RD/RA) Work Plan.</p> <p>This change control form also extends the due date of this interim milestone M-015-21A by 9 months, from June 30, 2018 to March 31, 2019. The Draft A Remedial Investigation (RI) Reports for 200-BP-5 and 200-PO-1 (Addendum) were transmitted to Ecology on August 11, 2015 for regulator review. Ecology transmitted their comments on the reports to DOE-RL on August 3, 2017. The extended review of the reports is Good Cause to extend the milestone due date by 9 months (reference TPA Article XL Good Cause for Extensions, paragraph 120.D).</p>		
<b>Impact of Change</b> This change control form modifies the scope to pursue an Interim Action Record of Decision and extends the due date of interim milestone M-015-21A by 9 months, from June 30, 2018 to March 31, 2019. There is no impact to major milestone M-015-00 with this change.		
<b>Affected Documents</b> The Hanford Federal Facility Agreement and Consent Order (HFFACO), as amended, and Hanford Site internal planning management, and budget documents (e. g., USDOE and USDOE contractor Baseline Change Control documents, Project Management Plans).		
<b>Approvals</b>		Page 1 of 2
 J.R. Franco, DOE	3/5/18 Date	
N/A		
EPA  A.K. Smith, Ecology	3/5/18 Date	
	Approved <input checked="" type="checkbox"/> Disapproved <input type="checkbox"/>	
	Approved <input type="checkbox"/> Disapproved <input type="checkbox"/>	
	Approved <input checked="" type="checkbox"/> Disapproved <input type="checkbox"/>	



**Authorized Changes**

Modifications to the HFFACO are displayed by using double underline to indicate added text and ~~strikeout~~ to indicate deleted text.

Number	Milestone	Due Date
M-015-21A Lead Regulatory Agency: Ecology	Submit a 200-BP-5 and 200-PO-1 OU Feasibility Study Report and Proposed Plan(s) <u>for an interim action</u> to Ecology.	<del>06/30/2018</del> <u>3/31/2019</u>