










1222311

Change Number M-26-94-01	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 12/12/94									
Originator S. O. Godfrey		Phone (509) 372-0501									
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager											
Change Title Revise LERF Milestones M-26-03 and M-26-04 Pending Decision Regarding Future Uses of LERF											
Description/Justification of Change This change control form extends the due dates for completion of interim milestones M-26-03 and M-26-04 from 12/31/94 and 6/30/95, respectively to 8/31/95 pending the parties decision regarding the future uses of LERF and to maintain consistency with approved change request M-17-93-07, "Revise due dates for completion of milestones M-17-14 and M-17-29," in which the startup date for the 200 Area Effluent Treatment Facility (ETF) was slipped by 8 months due to the SEPA determination process. (Continued on next page)											
Impact of Change This change will allow the continued discharge of the 242-A Evaporator process condensate stream to the LERF units pending the parties decision regarding the future uses of LERF and commensurate with approved change request M-17-93-07. This will allow the 242-A Evaporator to operate, as planned, to complete other Tri-Party Agreement milestones, without being impacted by the delays in startup of the 200 Area ETF (Project C-018H) or the decision regarding the continued use of LERF. Upon determination of the future uses of LERF, a final change to the M-26-03 and M-26-04 milestones will be addressed.											
Affected Documents Hanford Federal Facility Agreement and Consent Order, Forth Ammendment, January, 1994, Appendix D (Table D, page D-56, and Action Plan Work Schedule, page 21 of 40).											
Approvals <table border="0"> <tr> <td data-bbox="162 1596 597 1702"> DOE  </td> <td data-bbox="597 1596 795 1702"> 12/15/94 Date </td> <td data-bbox="795 1596 1234 1702"> <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved </td> </tr> <tr> <td data-bbox="162 1702 597 1776"> EPA  </td> <td data-bbox="597 1702 795 1776"> 12/20/94 Date </td> <td data-bbox="795 1702 1234 1776"> <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved </td> </tr> <tr> <td data-bbox="162 1776 597 1889"> Ecology  </td> <td data-bbox="597 1776 795 1889"> 12/20/94 Date </td> <td data-bbox="795 1776 1234 1889"> <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved </td> </tr> </table> <div data-bbox="1169 1617 1559 1893" style="float: right; border: 2px solid black; padding: 5px; text-align: center;"> RECEIVED NOV 26 2013 EDMC </div>			DOE 	12/15/94 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved	EPA 	12/20/94 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved	Ecology 	12/20/94 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
DOE 	12/15/94 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved									
EPA 	12/20/94 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved									
Ecology 	12/20/94 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved									

Description/Justification of Change (continued)

Efforts to bring the ETF on line and to identify additional treatment needs for the Hanford site have recognized the merits of continuing to utilize the LERF either as an interim storage unit or a treatment unit in the ETF treatment system. Significant cost savings and site benefits are possible through the continued use of LERF. As a result, efforts have been directed toward allowing the continued use of LERF and the milestones are changed as shown below to allow these efforts to continue.

The revised milestones are as follows:

M-25-03 Cease Discharge of 242-A Evaporator Process Condensate Effluent to LERF Units.

~~12/31/1994~~
~~To Be Decided By~~
~~8/31/1995~~

DOE may discharge process condensate effluent from the 242-A Evaporator to Liquid Effluent Retention Facility (LERF) units from December 1990 through ~~December 1994~~ ~~August 1995~~ if (1) the placement of such effluent into LERF is necessary for completion of milestones required by the Agreement; (2) interim status authorization includes these units or a RCRA permit covering these units has been issued; (3) the units satisfy the requirements of 40 CFR Part 264, Subpart K, or 40 CFR Part 265, Subpart K; (4) the units maintain a floating cover which minimizes evaporation; (5) the units comply with all applicable hazardous waste requirements; and (6) prior certification of compliance with 40 CFR 268.4(a)(3) is submitted in accordance with 40 CFR 268.4(a)(4). Discharges of effluent containing hazardous waste subject to the land disposal restrictions other than process condensate from the evaporator to LERF is prohibited.

M-25-04 Remove All Hazardous Waste Residues From the 242-A Evaporator LERF Units.

~~6/30/1995~~
~~To Be Decided By~~
~~8/31/1995~~

Remove all hazardous waste residues (including any liquid waste) that do not meet LDR treatment standards and applicable prohibition levels imposed by regulation or statute and residues from wastes prohibited from land disposal where no treatment standards have been established and no prohibition levels apply, or which are not delisted pursuant to 40 CFR 250.22 and WAC 173-303-072.

Change Number M-26-94-01	Federal Facility Agreement and Consent Order Change Control Form <small>Donot use blank type printing pad.</small>	Date Jan. 10, 1994
Originator J. D. Williams		Phone 373-4967
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager		
Change Title MODIFICATIONS TO M-26-03 AND M-26-04 DUE TO 200 AREA EFFLUENT TREATMENT FACILITY APPROVED CHANGE REQUEST (M-14-93-07).		
Description/Justification of Change: <p>This change control form will modify the text of one interim milestone, M-26-04, to make it more definitive in its requirements. This change control form will also change the completion schedule for two interim milestones, M-26-03 and M-26-04, to make it compatible with other schedules dealing with the 200 Area Effluent Treatment Facility, known as Project C-018H. See attached page for details.</p>		
Impact of Change <p>The text change will provide for greater detail and clarification of requirements. Previous space limitations in the data base limited the amount of detail that could be provided. The expanded language is a direct extract of the amplifying information provided in the Hanford Federal Facility Agreement and Consent Order Table D-3, and provides specifics on milestone requirements.</p> <p>Since the start-up of the 200 Area Effluent Treatment Facility has been delayed because of the SEPA determination process, the ability to cease discharges and perform post-discharge clean-up is commensurately delayed.</p>		
Affected Documents <p>Hanford Federal Facility Agreement and Consent Order Action Plan, Appendix D (Table D-1 and Figure D-1 Work Schedule).</p>		

Approvals

___ Approved

___ Disapproved

DOE

Date

EPA

Date

Ecology

Date

Page 1 of 2

HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER
CHANGE CONTROL FORM M-26-94-01

ATTACHMENT

Description/Justification of Change

Modify

M-26-04
Was

Remove all hazardous waste residues from the 242-A Evaporator LERF Units.

Remove all hazardous waste residues (including any liquid waste) that do not meet LDR treatment standards and applicable prohibition levels imposed by regulation or statute and residues from wastes prohibited from land disposal where no treatment standards have been established and no prohibition levels apply, or which are not delisted pursuant to 40 CFR 260.22 and WAC 173-303-072.

M-26-04
Is

Remove all hazardous waste residues (including any liquid waste) that do not meet LDR treatment standards and applicable prohibition levels imposed by regulation or statute and residues from wastes prohibited from land disposal where no treatment standards have been established and no prohibition levels apply, or which are not delisted pursuant to 40 CFR 260.22 and WAC 173-303-072.

Reschedule

M-26-03

Cease discharge of 242-A Evaporator process condensate effluent to LERF units.

WAS IS

12/94 6/95

M-26-04

Remove all hazardous waste residues (including any liquid waste) that do not meet LDR treatment ...

6/95 12/95

The schedule change is required because of recently approved changes in the C-018H schedule, approved in Change Control Form M-17-93-07 (December 16, 1993). This change control form stated, "The changes to the M-17-14 and M-17-29 milestones are a direct result of the Washington State Department of Ecology delay in the decision to require a State Environmental Policy Act (SEPA) public review and comment period on the 200 Area Effluent Treatment Facility (ETF) and the associated State Approved Land Disposal Site (SALDS)."

[23] From: Janice D Williams at ~WHC302 2/4/94 3:03PM (10104 bytes: 28 ln, 1 fl)
To: Owen S Kramer at ~WHC271
Subject: M-26-03 AND M-26-04

----- Message Contents -----

Text item 1:

Attached is my DRAFT change request--should be to RL next week. This should get you up to speed. I was working with Dave Pabst, now it's Frank C.

Let me know if you have more questions,
Janice

PETE

COULD YOU BE A LITTLE MORE SPECIFIC IN YOUR COMMENTS. ARE THESE MILESTONES GOING TO BE DELETED? YOU SAID THE DATES ARE TO BE ADJUSTED TO COINCIDE WITH THE ETF STARTUP. WHEN WOULD THE ETF STARTUP BE AND WHAT IS THE DATE THESE MILESTONES ARE GOING TO ADJUSTED TO?

OWEN

Janice,

Can you respond to Mr. Kramer's questions or possibly give me the name of a contact that I can get in touch with to find the answers?

Pete

HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER
CHANGE CONTROL FORM M-26-94-01

ATTACHMENT

Description/Justification of Change

Modify

M-26-04
Was

Remove all hazardous waste residues from the 242-A Evaporator LERF Units.

Remove all hazardous waste residues (including any liquid waste) that do not meet LDR treatment standards and applicable prohibition levels imposed by regulation or statute and residues from wastes prohibited from land disposal where no treatment standards have been established and no prohibition levels apply, or which are not delisted pursuant to 40 CFR 260.22 and WAC 173-303-072.

M-26-04
Is

Remove all hazardous waste residues (including any liquid waste) that do not meet LDR treatment standards and applicable prohibition levels imposed by regulation or statute and residues from wastes prohibited from land disposal where no treatment standards have been established and no prohibition levels apply, or which are not delisted pursuant to 40 CFR 260.22 and WAC 173-303-072.

Reschedule

WAS IS

M-26-03 Cease discharge of 242-A Evaporator process condensate effluent to LERF units. 12/94 7/95

M-26-04 Remove all hazardous waste residues (including any liquid waste) that do not meet LDR treatment ... 6/95 1/96

The schedule change is required because of recently approved changes in the C-018H schedule, approved in Change Control Form M-17-93-07 (December 16, 1993). This change control form stated, "The changes to the M-17-14 and M-17-29 milestones are a direct result of the Washington State Department of Ecology delay in the decision to require a State Environmental Policy Act (SEPA) public review and comment period on the 200 Area Effluent Treatment Facility (ETF) and the associated State Approved Land Disposal Site (SALDS)."