



1216950

STATE OF WASHINGTON
DEPARTMENT OF ECOLOGY

PO Box 47600 • Olympia, WA 98504-7600 • 360-407-6000
711 for Washington Relay Service • Persons with a speech disability can call 877-833-6341

September 13, 2012

12-NWP-152

Jonathan D. Dowell, Manager
Richland Operations Office
United States Department of Energy
P.O. Box 550, MSIN: A7-50
Richland, Washington 99352

Re: Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement)
Change Package M-085-12-01

Dear Mr. Dowell:


Enclosed is a copy of the Tri-Party Agreement Change Control Package M-085-12-01 signed by JD Dowell and Jane Hedges. This change package establishes new interim milestones for the United States Department of Energy to submit a change package to establish a date for major milestone M-085-00. Reed Kaldor picked up the original, signed document at our office on September 13, 2012.

If you have any questions, contact me at 509-372-7921 or john.price@ecy.wa.gov.

Sincerely,

John B. Price
Tri-Party Agreement Section Manager
Nuclear Waste Program

dbm
Enclosure



cc w/enc electronic:

Woody Russell, USDOE-ORP
Steve Weil, USDOE-RL

Terry Noland, MSA
Judy Vance, MSA

cc w/enc:

Dennis Faulk, EPA
Stuart Harris, CTUIR
Gabriel Bohnee, NPT
Russell Jim, YN

Susan Leckband, HAB
Administrative Record: M-15
Environmental Portal
USDOE-RL Correspondence Control

M-085-12-01



Change Number M-85-12-01	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date September 12, 2012
------------------------------------	--	-----------------------------------

Originator O. A. Farabee (U.S. Department of Energy, Richland Operations Office)	Phone (509) 376-8089
--	--------------------------------

Class of Change [] I - Signatories	[X] II - Executive Manager	[] III - Project Manager
---	------------------------------	---------------------------

Change Title Extend interim milestone M-085-01 by 6 months
--

Description/Justification of Change Milestone M-085-01 requires the U. S. Department of Energy, Richland Operations Office (RL) to submit a change package to establish a date for major milestone M-085-00 (completion of response actions for canyon facilities and Central Plateau Tier 2 facilities) by September 30, 2012. The milestone is being extended to allow completion of discussions and negotiations of the M-085-00 Milestone per the Agreement in Principle dated August 16, 2012. <i>Continued on page 2</i>
--

Impact of Change This change extends the existing interim milestone M-085-01 to March 31, 2013 to allow the ongoing discussions on the Central Plateau remediation schedule to progress.
--

Affected Documents The Hanford Federal Facility Agreement and Consent Order (HFFACO), as amended, and Hanford Site internal planning management, and budget documents.
--

Approvals	
DOE <i>[Signature]</i>	9.13.12 ✓ Approved _____ Disapproved _____ Date
EPA Jane A. Hedges by <i>[Signature]</i>	9/13/2012 ✓ Approved _____ Disapproved _____ Date
Ecology	

Description/Justification of Change (continued)

Modification of the Milestone is denoted by the use of ~~strikeout~~ to indicate text being deleted and double underline to indicate text being added.

Milestone	Title	Due Date
<u>Lead Agency:</u> <u>Dual Lead</u> <u>Ecology and</u> <u>EPA</u>	Submit a change package to establish a date for major milestone M-085-00.	9/30/2012 <u>03/31/2013</u>