



STATE OF WASHINGTON
DEPARTMENT OF ECOLOGY

3100 Port of Benton Blvd • Richland, WA 99352 • (509) 372-7950

July 9, 2008

RECEIVED
JUL 15 2008
EDMC

Mr. David A. Brockman, Manager
Richland Operations Office
United States Department of Energy
P.O. Box 550, MSIN: A7-50
Richland, Washington 99352

Re: Hanford Federal Facility Agreement and Consent Order Change Control
Number M-92-08-01

Dear Mr. Brockman:

This letter transmits the signed Hanford Federal Facility Agreement and Consent Order (HFFACO) Change Control Number M-92-08-01. This change package approves the extension of the due date of the M-92-09 Interim Milestone. This extension insures that the scope of the milestone is consistent with the Fast Flux Test Facility (FFTF) Closure Project baseline and the Tank Closure Waste Management Environmental Impact Statement and corresponding Record of Decision.

If you have any questions, please contact me at 509-372-7924, or Rick Bond at 509-372-7885.

Sincerely,

Ron Skinnarland
Waste Management Section Manager
Nuclear Waste Program

pll

Enclosure

cc: Al Farabee, USDOE
Steve Weil, USDOE
Terry Noland, FH
Rob Piippo, FH
Stuart Harris, CTUIR
Gabriel Bohnee, NPT

Russell Jim, YN
Susan Leckband, HAB
Ken Niles, ODOE
Administrative Record: HFFACO FFTF M-92-09
Environmental Portal

Change Number M-92-08-01	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date June 1, 2008
------------------------------------	---	-----------------------------

Originator D. A. Brockman	Phone (509) 376-7395
-------------------------------------	--------------------------------

Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager
--

Change Title Modify Hanford Federal Facility Agreement and Consent Order (HFFACO) interim milestone M-092-09
--

Description/Justification of Change

Approval of this change package will extend the due date of the M-092-09 interim milestone to allow completion of creating an out-year FFTF Closure Project baseline and the Tank Closure/Waste Management Environmental Impact Statement (EIS) and corresponding Record of Decision (ROD).

The existing interim milestone due date was established assuming the FFTF Closure Project would proceed with sodium disposition activities and facilities decommissioning and demolition (D&D) directly following the completion of facilities deactivation. The current project planning is for the FFTF to be placed in a long term surveillance and maintenance mode following completion of deactivation activities and to defer the sodium disposition and D&D activities.

The extension to the interim milestone due date will insure that the scope of the milestone is consistent with the FFTF Closure Project baseline and the Tank Closure/Waste Management Environmental Impact Statement (EIS) and corresponding Record of Decision (ROD). Deferring the milestone would not be pre-decisional to the NEPA process. Included in the EIS is an analysis of the option for the disposition of the sodium coolant used at FFTF and the Hallam and SRE sodium stored in the 200 West Area.


continued on next pg

Impact of Change

This extension to the interim milestone for sodium disposition does not impact the FFTF Closure Project strategy and will allow for alignment with the FFTF Closure Project schedule and ROD.

Affected Documents

The Hanford Federal Facility Agreement and Consent Order, as amended and Hanford Site internal planning management, and budget documents (e.g., USDOE contractor Baseline Change Control documents).

Approvals	
 DOE	6/25/08 <input checked="" type="checkbox"/> Approved _____ Disapproved _____ Date
N/A	_____ Approved _____ Disapproved _____ Date
 EPA Ecology	7/08/08 <input checked="" type="checkbox"/> Approved _____ Disapproved _____ Date

M-092-08-01

Description/Justification of Change

It is planned that following placement of a new FFTF Closure Project contract, a cost and schedule baseline for sodium disposition and D&D activities will be established. After the FFTF baseline is approved by DOE headquarters, the Agencies can meet to discuss the applicability of establishing milestones.

Modifications to existing Tri-Party Agreement milestones are denoted with ~~strikeout~~; new milestone/text is denoted with shading.

M-092-09 Establish milestones and/or target dates if needed for acquisition of new facilities, modifications of existing facilities, and /or modification of planned facilities necessary for storage, treatment/processing, and disposal of Hanford Site sodium.

07/30/09

09/30/18