

Lifecycle Report Project Managers Meeting
September 7, 2017
2420 Stevens Center, Room 224
Meeting Minutes


1248418
[0066263H]

Distribution:

| | | |
|---------------|---------|-------|
| G.A. Jones | DOE-RL | H5-20 |
| S.M Ortiz | DOE-RL | H5-20 |
| D.L. Noyes | DOE-ORP | H6-60 |
| J.C. Peschong | DOE-ORP | H6-60 |
| M.J. Brown | Ecology | H0-57 |
| J.B. Price | Ecology | H0-57 |
| D.R. Einan | EPA | A3-46 |
| K.R. Moser | MSA | A3-07 |
| R.D. Potter | MSA | A3-07 |
| S.W. Davis | MSA | A3-01 |
| C.P. Noonan | MSA | A3-01 |

ADMINISTRATIVE RECORD – Heather Childers H6-08


Please send comments on Meeting Minutes to Shannon Ortiz (shannon.ortiz@rl.doe.gov) or Ken Moser (kenneth_moser@rl.gov)



M-036-01I
M-036-01H

Lifecycle Report Project Managers Meeting
September 7, 2017
2420 Stevens Center, Room 224
Meeting Minutes

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the September 7, 2017 Lifecycle Report Project Managers Meeting.



Shannon Ortiz, Project Manager
U.S. Department of Energy, Richland Operations Office

March 1, 2018


Date



Melinda Brown, Project Manager
Washington State Department of Ecology

01 March 2018

Date



David Einan, Project Manager
U.S. Environmental Protection Agency

1 Mar 18

Date

1.0 Administrative Items

The list of attendees for the September 7, 2017 Lifecycle Report Project Managers Meeting (PMM) is provided as Attachment A. Action items were reviewed during the PMM and current status is summarized in Attachment B. Any items that were agreed to be entered in the Administrative Record are listed in Attachment C.

Approval of Previous Meeting Minutes:

Meeting minutes from the July 13, 2017 PMM were signed by the M-036-01 Project Managers; Shannon Ortiz from RL, Melinda Brown from Ecology, and David Einan from EPA.

Upcoming Meetings:

The next M-036-01 quarterly milestone review meeting is scheduled for September 21, 2017. The Project Managers agreed to provide a presentation on the milestone status at this meeting and reviewed a draft of the presentation. Because there will be little activity to report on this milestone until 2018, the Project Managers agreed to forgo holding a PMM in December 2017 or presenting at the quarterly milestone review meeting scheduled for December 14, 2017. The next Lifecycle Report PMM will be scheduled for March 2018.

Attachments:

- Attachment A – List of Attendees
- Attachment B – Action Tracking List
- Attachment C – Administrative Record Items

2.0 Review of Lifecycle Report Status

2018 Lifecycle Report:

The 2018 Lifecycle Report (Milestone M-036-01H) was deleted on July 27, 2017 by TPA Change Control Form M-36-17-01. The TPA agencies agreed that there was not sufficient time to prepare the report by the January 31, 2018 milestone date and incorporate information from the River Protection Project System Plan Revision 8 (due by October 31, 2017). Announcement of this milestone change will be communicated to the Hanford Listserve.

2019 Lifecycle Report:

DOE-ORP will be developing an updated baseline by June 1, 2018 and DOE-RL will update their planning case to maintain site integration with the DOE-ORP update for presentation in the 2019 Lifecycle Report. These efforts will preclude developing and presenting a cost estimate alternative analysis for a future cleanup action within the 2019 Lifecycle Report (although the River Protection Project System Plan Revision 8 will include 10 alternative scenarios and a baseline case).

3.0 Action Items

The Project Managers reviewed the Action Tracking List in Attachment B. No new actions were added.

Lifecycle Report Project Managers Meeting
September 7, 2017
2420 Stevens Center, Room 224
Meeting Minutes

ATTACHMENT B – ACTION TRACKING LIST

This Action Tracking List is current as of September 7, 2017. No new actions were added at the Project Managers Meeting.

| Action No. | Actionee | Action Description | Date Opened | Date Closed | Status Notes |
|-------------------|-----------------|---------------------------|--------------------|--------------------|---------------------|
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

ATTACHMENT C – ADMINISTRATIVE RECORD ITEMS

The following documents were identified to be entered into the Administrative Record:

- July 13, 2017, Lifecycle Report Project Managers Meeting minutes.