

1230512


[00806044]

**Meeting Minutes Transmittal**


**M-091 Milestone  
Project Managers Meeting  
825 Jadwin / Room 540S  
Richland, Washington  
May 28, 2015**

---

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with the content only and are not intended to imply agreement to any commitments.


  
\_\_\_\_\_  
Project Manager Representative, Ecology

Date: 6/25/2015

  
\_\_\_\_\_  
Project Manager Representative, RL

Date: 25 June 2015

M-091 Administrative Records	H6-08
JV Borghese	H8-43
MS Collins	A6-38
BJ Dixon	T4-09
PE Eberlein	H0-57
RH Engelmann	H8-45
SK Johansen	T1-41
PW Martin	H8-45
LC Petersen	T4-09
DG Singleton	H0-57



8

M-091 PROJECT  
Project Managers Meeting Minutes  
825 Jadwin/Room 540S/700 Area  
Richland, Washington

May 28, 2015

- I. The March 26, 2015, Project Manager Meeting (PMM) minutes were approved by RL and Ecology representatives and submitted to the Administrative Record (AR). The April 23, 2015, PMM was canceled per RL and Ecology representative agreement.
- II. Status Report
  - A. TPA Milestone Update

Mike Collins (RL) stated that the M-091-03 Project Management Plan (PMP) is being prepared, and it will be submitted to Ecology before the June 30, 2015 due date. Mr. Collins reported that a 32-cubic meter box of M-091-44 waste was sent to Permafix Northwest last week. Deborah Singleton (Ecology) noted that the acceptable knowledge (AK) package for box had been received and reviewed.
  - B. M-091-40 – There was no substrate sampling and analysis for January through March 2015.
- III. Status of Previous Agreements and Commitments
  - A. There were no previous agreements or commitments to status.
- IV. New Agreements and Commitments
  - A. There were no new agreements or commitments.
- V. Near Term Schedules and Ongoing Activities (Milestones, TSD Unit)

Ben Vannah (RL) provided an update on the M-091 negotiations. Mr. Vannah stated that a draft proposal for the M-091 milestones was sent to John Price (Ecology), and it is in Ecology legal review. Mr. Vannah noted that Mr. Price indicated RL and Ecology are close to reaching an agreement.
- VI. Approved Changes Signed Off in Accordance with TPA Section 12.2
  - A. There were no approved changes to status.
- VII. General Discussion

Ms. Singleton initiated a discussion regarding Comprehensive Environmental Response, Compensation, and Liability Act of 1980 (CERCLA) waste. Ms. Singleton referred to table E-1 of Appendix E of the PMP which identified other waste streams that potentially contain transuranic (TRU) waste. Ms. Singleton asked how the potential TRU waste would be scheduled within the M-091-03 PMP, other than indicating it would be dealt with when there is a Record of Decision (ROD). Ms. Singleton noted that the table states that approximately 30 percent of the unsegregated waste is TRU, and asked about RL's proposed plan for dealing with the particular waste streams that are identified as TRU. Mr. Collins clarified that Ms. Singleton was asking about the proposed waste streams as opposed to the waste streams that already have RODs. Ms. Singleton stated that was correct.

Mr. Collins stated that RL does not have a schedule for the proposed waste streams, and a schedule will not be included in the PMP for those waste streams. Ms. Singleton noted that Ecology would likely receive comments from the public about how RL would address the identified TRU waste. Mr. Collins acknowledged Ms. Singleton's concern, and stated RL's position is that the amount of TRU waste cannot be determined and a schedule could not be included in the PMP since there is not yet a ROD or a CERCLA decision document.

Al Farabee (RL) stated that RL could address Ms. Singleton's concern in the near future through the M-016-00 milestone negotiations that are in progress. Mr. Farabee added that during the M-016-00 negotiation meeting scheduled this afternoon, RL will be addressing the philosophy of implementation areas in Subsequent Units for Individual Development (SQUIDs). Mr. Farabee stated that RL will be proposing to the regulators a conceptual schedule of performing remediation activities in all the SQUID areas. Mr. Farabee noted that there was a 2003-2004 document that reviewed the completion of all work at Hanford in closure zones, and since that time, RL has transitioned to looking at completion of the actual work in a geographic sequence. Mr. Farabee stated that the geographic sequence, in a larger sense, consists of implementation areas. Mr. Farabee cited U Plant as an example of an implementation area, which is divided into four subdivisions consisting of U Plant main and three others, which are SQUIDs. Mr. Farabee explained that implementation areas and SQUIDs are a product of the optimization plan that was a two to three-year effort with PRC to look at the environmental risk, the efficiency of craft utilization, the manpower utilization and other geographic and infrastructure interfaces that would allow RL to close the areas in the most efficient way.

Mr. Collins asked if the optimization plan has been released. Mr. Farabee responded that a Rev. 0 optimization plan exists and may have been issued for public release, but the plan has not been transmitted to any agencies. Mr. Collins stated that RL will follow up to determine if the optimization plan has been released to the public, and provide a copy to Ecology.

Elis Eberlein (Ecology) stated that the Land Disposal Restriction (LDR) report mentioned TRU waste, and asked if a schedule for that TRU waste would be included in a TPA milestone under the M-016-00 series. Mr. Farabee responded that the information is being put forward in the TPA negotiations, but it may not result in a schedule. Mr. Eberlein clarified that a date would be established for disposition of the TRU waste, and Mr. Farabee concurred. Mr. Collins pointed out that a date won't be in the LDR report specifically.

Ms. Singleton stated that her intent for initiating this discussion was to ensure it remains in the forefront that there are additional waste streams that will need to be addressed, with regard to the U.S. Environmental Protection Agency (EPA), as the parties progress through M-091 for CERCLA. Ms. Singleton noted that Dave Bartus (EPA) has an interest in how that waste stream is being addressed. Ms. Singleton added that Dennis Faulk (EPA) is under the assumption that the M-016-93 CERCLA work plan was moved to M-091-00, and that RL and Ecology need to follow up with the paperwork necessary to move the work plan. Mr. Collins noted that RL had offered to EPA to place a recognition of other TRU waste under M-091-00, and that had not been scheduled yet. Ms. Singleton indicated that she would follow up with Mr. Faulk so that she and Mr. Collins could resolve the issue.

**VIII. Actions**

A. There were no actions identified today.

**IX. Documents for Submittal to the Administrative Record**

A. The meeting minutes from today's meeting were identified for submittal to the AR.

**X. Next Project Managers Meeting**

A. The next PMM was scheduled for June 25, 2015.

**M-091**  
**Project Managers Meeting**  
**825 Jadwin / Room 540S**  
**Hanford, Washington**

**May 28, 2015**

**ATTENDEE LIST**

Name	Organization	Phone Number
1. Rick Engelmenn	CHPRC/EP	376-7485
2. Kathy Knox	Knox Court Reporting	946-5535
3. Michael Turner	MSA-TPA	376-2872
4. Brett M Barnes	CHPRC-EP	376-3640
5. Stephanie Johansen	CHPRC	373-1031
6. Jane V. Borghese	CHPRC-TPA	373-3807
7. Michael Collins	DOE-EL	376-6536
8. ARNOLD W. MORRIS	CHPRC-EP	376-6620
9. Brian Dixon	CHPRC-DWFHS	(by conf call)
10. LINDA Petersen	CHPRC-EP	373-4200
11. Joel Williams J.	CHPRC-EP	376-4782
12. AL Farabee	DOE	376-8089
13. Elis Eberlein	Ecology	372-7906
14. Deborah Singleton	Ecology	372-7923
15. John Temple	Ecology	372-7940
16. Ben Vannich	DOE	376-9623
17.		
18.		
19.		
20.		
21.		
22.		
23.		
24.		
25.		

**M-091 PROJECT MANAGERS MEETING**  
**825 Jadwin / Room 540S**  
**Hanford, Washington**  
**May 28, 2015**

**9:30 A.M. to 10:00 A.M.**

**Agenda**

- I. The March 26, 2015, PMM Minutes were approved by RL/Ecology representatives and are in the Administrative Record. The April 23, 2015, PMM was canceled per RL and Ecology representative agreement.
- II. Status Report
  - A. TPA Milestone Update
- III. Status of Previous Agreements and Commitments
- IV. New Agreements and Commitments
- V. Near Term Schedules and Ongoing Activities (Milestones)
- VI. Approved Changes Signed Off in Accordance with TPA Section 12.2
- VII. General Discussion
- VIII. Actions

Unit	Description of Action	Status	Date
- IX. Documents for Submittal to the Administrative Record
- X. Next Project Managers Meeting