




0004108H

Change Number M-26-18-02	Federal Facility Agreement and Consent Order Change Control Form		Date 11/26/2018
Originator A. Farabee			Phone (509) 376-8089
Class of Change <input type="checkbox"/> I – Signatories <input checked="" type="checkbox"/> II – Executive Managers <input type="checkbox"/> III – Project Managers			
Change Title Realign Interim Milestone M-026-07 Series to Coincide with the CERCLA 5-Year Review Report			
Description/Justification of Change This change control form extends the due date of interim milestone M-026-07D by three (3) years, from March 31, 2019 to March 31, 2022. The Parties agree there is Good Cause to extend the due date of this milestone in order to realign the milestone to coincide with the CERCLA 5-Year Review Report (reference TPA Article XL Good Cause for Extensions, paragraph 120.E). After March 31, 2022, the milestone will be included in the CERCLA 5-Year Review cycle. Note <i>The Hanford Site Fourth CERCLA Five-Year Review Report</i> , DOE/RL-2016-01, Revision 0 was last published on March 23, 2017. This report covers operable units that are currently subject to statutory 5-year reviews, therefore, the next report will be due in March 2022.			
Impact of Change This change control form extends the due date of interim milestone M-026-07D by 3 years, from 3/31/2019 to 3/31/2022.			
Affected Documents Tri-Party Agreement Action Plan Appendix D, "Work Schedule Milestones and Target Dates Including Designation of Lead Regulatory Agency."			
Approvals			
 W.F. Hanford, DOE-RL	12/6/18 Date	Approved <input checked="" type="checkbox"/> Disapproved <input type="checkbox"/>	Page 1 of 2
N/A R.G. Hastings, DOE-ORP	Date	Approved <input type="checkbox"/> Disapproved <input type="checkbox"/>	
 A.K. Smith, Ecology	12/17/18 Date	Approved <input checked="" type="checkbox"/> Disapproved <input type="checkbox"/>	
 D.R. Einan, EPA	12/11/18 Date	Approved <input checked="" type="checkbox"/> Disapproved <input type="checkbox"/>	



M-026-07D

Authorized Changes

Modifications to the HFFACO are displayed by using double underline to indicate added text and ~~strikeout~~ to indicate deleted text.

Number	Milestone	Due Date
M-026-07D Lead Regulatory Agency: Dual	Submit to EPA and Ecology an evaluation of development status of tritium treatment technology that would be pertinent to the cleanup and management of Tritiated Waste Water (e.g., the 242-A Evaporator Process Condensate Liquid Effluent) and tritium contaminated groundwater at the Hanford site.	03/31/2019 <u>03/31/2022</u> And Every Five Years Thereafter

