





Change Number M-15-14-01	Federal Facility Agreement and Consent Order Change Control Form	Date July 7, 2014									
Originator R. J. Corey		Phone (509) 373-9971									
											
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager											
Change Title Extend Milestone due date for interim TPA Milestone M-015-38B.											
Description/Justification of Change TPA Interim Milestone M-015-38B, Submit a revised Feasibility Study Report and revised Proposed Plan(s) for the 200-CW-1, 200-CW-3, and 200-OA-1 Operable Units for Waste Sites in the Outer Area of the Central Plateau to EPA, is due October 30, 2014. Activities that support the generation of the report and the Proposed Plan have been delayed due to Congressional funding levels for RL being below the President's Budget requests for prior years, as well as the impacts of the Fiscal Year (FY) 2013 Budget Control Act (sequestration) and FY 2014 Continuing Resolution. A new proposed schedule based on the President's 2015 Budget proposal and site clean-up priorities will be developed. RL will submit a Tri-Party Agreement change control form reflecting the revised schedule by October 30, 2014 2015. <i>Description/Justification of Change continued on next page.</i>											
Impact of Change This change will allow this scope to be accomplished as part of the strategic approach to complete documentation for the Central Plateau operable units. When the FY 2015 budget is better understood a new schedule can be developed in coordination with EPA.											
Affected Documents The Hanford Federal Facility Agreement and Consent Order (HFFACO), as amended, and Hanford Site internal planning management, and budget documents.											
Approvals <table border="0" style="width: 100%;"> <tr> <td style="width: 50%; vertical-align: top;"> Ray J. Corey DOE  </td> <td style="width: 20%; vertical-align: top;"> 7/7/14 Date </td> <td style="width: 30%; vertical-align: top;"> <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved </td> </tr> <tr> <td style="vertical-align: top;"> Dennis A. Faulk EPA  </td> <td style="vertical-align: top;"> 7/17/14 Date </td> <td style="vertical-align: top;"> <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved </td> </tr> <tr> <td style="vertical-align: top;"> N/A Ecology </td> <td style="vertical-align: top;"> _____ Date </td> <td style="vertical-align: top;"> <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved </td> </tr> </table>			Ray J. Corey DOE 	7/7/14 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved	Dennis A. Faulk EPA 	7/17/14 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved	N/A Ecology	_____ Date	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved
Ray J. Corey DOE 	7/7/14 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved									
Dennis A. Faulk EPA 	7/17/14 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved									
N/A Ecology	_____ Date	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved									

Description/Justification of Change (continued)

Modifications are denoted by using ~~strikeout~~ to indicate text deletions and double underline to indicate text additions.

Number	Milestone	Due Date
M-015-38B Lead Agency: EPA	Submit a revised Feasibility Study Report and revised Proposed Plan(s) for the 200-GW-1, 200-CW-3, and 200-OA-1 Operable Units for Waste Sites in the Outer Area of the Central Plateau to EPA	<u>Revised due date to be identified by</u> 10/30/2014 2015

RSC
7/16/14
A
7/17/14