

### TRI-PARTY AGREEMENT

Change Notice Number TPA-CN- 571	TPA CHANGE NOTICE FORM	Date: April 18, 2013
Document Number, Title, and Revision: DOE/RL-98-44, Revision 1, Surveillance and Maintenance Plan for the 105-C Reactor Safe Storage Enclosure <span style="margin-left: 300px;">122468</span>		Date Document Last Issued: August 2004
Originator: R. F. Guercia, US Department of Energy, Richland Operations (RL)		Phone: (509) 376-5494

**Description of Change:**


The Surveillance and maintenance Plan for 105C (DOE/RL-98-44, Revision 1, Section 2.3) requires 5 year surveillances of the reactor building. Inspections were completed by Bechtel Hanford Incorporated in 2003 (12-AMRC-0118) and Washington Closure Hanford (WCH-292) with no structural issues of note.

DOE/RL-98-44, Revision 1, Surveillance and Maintenance Plan for the 105-C Reactor Safe Storage Enclosure, section 2.3 allows for adjustment of the surveillance frequency.

RF Guercia **DOE** and Laura Buelow **Lead Regulatory Agency** agree that the proposed change modifies an approved workplan/document and will be processed in accordance with the Tri-Party Agreement Action Plan, Section 9.0, *Documentation and Records*, and not Chapter 12.0, *Changes to the Agreement*.

The following change is authorized to

- In the second paragraph of section 2.3, page 2-2 of DOE/RL-98-44, Revision 1, Surveillance and Maintenance Plan for the 105-C Reactor Safe Storage Enclosure, the following addition shall be made "A onetime extension of the 2013 five year inspection to CY 2015 is authorized."




Note: Include affected page number(s)

**Justification and Impacts of Change:**

As RL transitions areas from the River Corridor Closure to Long term Stewardship (LTS), the LTS program has determined that it is more efficient for all of the reactor inspections to occur the same year, with the first concentrated set of inspections to be held in 2015. This would require a two year delay of the next 105C inspection. Based upon previous inspections of 105C, and the type of cleanout performed as described in BHI-01231, the parties agree that that annual external inspections may substitute during the one time two year delay of the reactor inspection from 2013 to 2015.

**Approvals:**

R. F. Guercia



4/19/2013

Approved  Disapproved

DOE Project Manager

Date

Laura Buelow



4/19/13

Approved  Disapproved

EPA Project Manager

Date

N/A

Approved  Disapproved

Ecology Project Manager

Date