




Meeting Minutes  
 Inter Agency Management Integration Team (IAMIT)  
 EPA Conference Room  
 712 Swift Blvd., Richland  
 January 27, 1998

Appvl.:  Date: 2/24/98  
*For* Jackson E. Kinzer, RL (S7-50)  
 IAMIT Representative

Appvl.:  Date: 2/24/98  
 Douglas R. Sherwood, EPA (B5-01)  
 IAMIT Representative

Appvl.:  Date: 2/24/98  
 Michael A. Wilson, Ecology (B5-18)  
 IAMIT Representative

Prepared by  Date: 2/24/98  
 Appvl.: Larry D. Arnold (G3-27)  
 Fluor Daniel Hanford, Inc.

Distribution

|                   |      |        |                 |         |        |
|-------------------|------|--------|-----------------|---------|--------|
| Adair, W. D.      | FDH  | H6-21  | Morrison, R. D. | FDH     | G3-27  |
| Arnold, L. D.     | FDH  | G3-27  | Rewinkel, D.    | FDH     | S7-40  |
| Blazek, M. L.     | ODOE | Oregon | Royack, M. J.   | RL      | S7-54  |
| DeLozier, M. P.   | LMHC | R2-58  | Sanders, G. H.  | RL      | A5-15* |
| Gonzalez, R. X.   | RL   | R2-79  | Sherwood, D. R. | EPA     | B5-01* |
| Haass, C. C.      | RL   | A6-54* | Skinnarland, R. | Ecology | B5-28  |
| Jackson, D. E.    | RL   | A5-15  | Stanley, R.     | Ecology |        |
| Kinzer, J. E.     | RL   | S7-50  | Wallace, J.     | Ecology | B5-18  |
| Koch              | LMHC | S8-05  | Wilson, M. A.   | Ecology | B5-18* |
| McLaughlin, M. A. | FDH  | G3-27  | Yerxa, J. K.    | RL      | A5-15  |
| Mecca, J. E.      | RL   | R3-79  | EDMC            |         | H6-08  |

\* W/Attachments

**RECEIVED**  
 JUN 03 2004

IAMIT01.27

**EDMC**

**Inter Agency Management Integration Team  
EPA Conference Room  
712 Swift Blvd., Richland  
January 27, 1998**

**1. Site Management System**

The Site Management System interim replacement agreement extension was approved by the three parties.

**2. M-41-22**

Carolyn Haass of DOE-RL, presented a brief history of events leading up to the current time. M. Royack, DOE-RL presented various program issues with different funding levels.

Ecology rejected the M-41-22 Dispute Package. The next step in the Tri-Party Agreement process is for the Director of Ecology to issue a final determination within 14 days, by February 10, 1998.

**3. RCRA/CERCLA Interface**

Doug Sherwood expressed concern over the need to strengthen coordination between RCRA Closure Activities in the 300 Area and the preparation of the proposed plan for remediation of the 300-FF-2 operable unit. The purpose of the discussion was to make all parties aware of the schedule for inclusion of newly discovered waste sites or releases of hazardous substances into the CERCLA process. In the past, the DOE has proposed to cleanup facilities under RCRA Closure requirements and to defer any releases to soil outside of these facilities to the 300-FF-2 operable unit to be remediated. As the process for issuing the proposed plan for 300-FF-2 nears completion, the deferral of these releases to the CERCLA process will close. All releases from RCRA Closure Activities not included in the 300-FF-2 Proposed Plan will then be closed with the RCRA unit. No further deferrals to CERCLA will be acceptable to EPA and Ecology.

In terms of cleanup levels, EPA and Ecology have agreed that the 300 Area will be remediated or RCRA sites would be closed in accordance with the Industrial Cleanup levels established in the Record of Decision for the 300-FF-1 operable unit.

In addition, EPA and Ecology were also concerned about the potential impacts of deferral on 300 Area Revitalization. EPA and Ecology believe prior to allowing reuse or leasing of facilities in the 300 Area that some of these releases may require remediation in order to expedite 300 Area Revitalization. EPA and Ecology are interested in preventing possible future conflicts between 300 Area remediation and its potential impacts on leasing and revitalization activities.

Now is the time to enter releases into Appendix C of the TPA in order to ensure inclusion in the 300-FF-2 Proposed Plan. Coordination of the RCRA

Closures and CERCLA remedial actions should be initiated with Dave Einan the EPA project manager for the 300 Area and Jeanne Wallace the Ecology project manager for 300 Area RCRA Closures.

It was pointed out that at Oak Ridge the EPA (Region 4) has rejected all proposed leases to people pending clean-up standards.

On March 24, 1998, DOE-RL will present the pathway on this process. Bob Holt and Pete Knollmeyer have this action.

4. M-41-23

Regarding M-41-23, the dispute dates are the same.

5. Tri-Party Agreement Paragraph 88A

Doug Sherwood, EPA stated - M-34 - CERCLA Actions for removal action. EPA/Ecology are changing the Lead Agency from Ecology to EPA on M-34. A Class II change request will be processed to make this change. The difference is Remedial Actions vs. Removal Actions.

[949] From: Ronald D (Ron) Morrison at -HANFORD09C 2/19/98 11:13AM (50200 bytes: 8 ln, 2 fl)

To: George H Sanders at -HANFORD14B, Dale E Jackson at -HANFORD14A, Jackson E (DOE) Kinzer at -EXCHANGE, Doug R Sherwood at -HANFORD02A, Michael A (Mike) Wilson at Ecology\_Lacey, Joy M Kinmark at -HANFORD02A, Peter M Knollmeyer at -HANFORD04C

cc: Audrey D Dove at -HANFORD02A, Estella (Stella) Mendoza at -EXCHANGE, Tammie A McClure at -HANFORD07E, Ruthann S Townsend at -HANFORD02C, C D (Cathy) Poynor at -EXCHANGE, Larry D Arnold, Christine E Goody at -EXCHANGE, E C (Beth) Murray at -HANFORD07B

bcc: Ronald D (Ron) Morrison

Subject: January 27, 1998 IAMIT and M/S Review minutes for approval.

----- Message Contents -----

Text item 1:

Attached are the minutes from the January 27, 1998 IAMIT and Milestone Review Meetings which will be presented on February 24, 1998 for approval. If you have any changes or comments please provide them to myself (376-6574) or Dale Jackson (376-4851) of the DOE-RL.

Thanks,  
Ron Morrison

*Diane Scott*

[968] From: Ronald D (Ron) Morrison at -HANFORD09C 2/21/98 3:08PM (27290 bytes: 14 ln, 1 fl)

To: George H Sanders at -HANFORD14B, Dale E Jackson at -HANFORD14A, Jackson E (DOE) Kinzer at -EXCHANGE, Doug R Sherwood at -HANFORD02A, Michael A (Mike) Wilson at Ecology\_Lacey, Joy M Kinmark at -HANFORD02A, Peter M Knollmeyer at -HANFORD04C

cc: Audrey D Dove at -HANFORD02A, Estella (Stella) Mendoza at -EXCHANGE, Tammie A McClure at -HANFORD07E, Ruthann S Townsend at -HANFORD02C, C D (Cathy) Poynor at -EXCHANGE, Larry D Arnold, Christine E Goody at -EXCHANGE, Diana K Scott at -HANFORD06B

bcc: Ronald D (Ron) Morrison

Subject: Revised January 27, 1998 IAMIT minutes for review.

----- Message Contents -----

Text item 1:

The IAMIT minutes from the January 27, 1998 IAMIT Meeting are attached for review. These minutes have been revised, per comments received, from the draft provided to you on February 19, 1998. These minutes along with the January 27, 1998 Milestone Review minutes previously provided will be presented for approval on February 24, 1998.

Note: for ease of review, only item number 3 "RCRA/CERCLA INTERFACE" has been revised, the rest of the minutes are unchanged from the previously provided version.

Thank you,  
Ron Morrison  
376-6574

It was pointed out that at Oak Ridge the EPA (Region 4) has rejected all proposed leases to people pending clean-up standards.

On March 24, 1998, DOE-RL will present the pathway on this process. Bob Holt and Pete Knollmeyer have this action.

4. M-41-23

Regarding M-41-23, the dispute dates are the same.

5. Tri-Party Agreement Paragraph 88A

Doug Sherwood, EPA stated - M-34 - CERCLA Actions for removal action. EPA/Ecology are changing the Lead Agency from Ecology to EPA on M-34. A Class II change request will be processed to make this change. The difference is Remedial Actions vs. Removal Actions.

→ OLD VERSION OF IAMIT MINUTES PRIOR  
TO D. SHERWOODS REWRITE OF ITEM #3

Inter Agency Management Integration Team  
EPA Conference Room  
712 Swift Blvd., Richland  
January 27, 1998

1. Site Management System

The Site Management System interim replacement agreement extension was approved by the three parties.

2. M-41-22

Carolyn Haass of DOE-RL, presented a brief history of events leading up to the current time. M. Royack, DOE-RL presented various program issues with different funding levels.

Ecology rejected the M-41-22 Dispute Package. The next step in the Tri-Party Agreement process is for the Director of Ecology to issue a final determination within 14 days, by February 10, 1998.

3. RCRA/CERCLA Interface

Doug Sherwood EPA, addressing the 300 area, is looking for consistencies across the board. The proposed plan for 300-FF-2 is for January 1999. Doug Sherwood asked what was required to turn this building over to the public. The following action items were gathered from this:

1. Need the latest Tri-Party Agreement Appendix C information
2. Need all the information about the building
3. Get into proposed plan of 300-FF-2
4. Work for BHI/Interface.

The site will need to be cleaned up to industrial standards. If it is deferred to CERCLA, it must be cleaned for release to this standard. Work with a CERCLA timeline, closing under RCRA after January 1999. Remediation will be to industrial standards. The 300-FF-1 ROD clean-up levels will be the same for the 300 area.

The proposed plan before the package comes to EPA is to defer the request into WIDS. A Class II Change Request will be submitted and signatures of ER acceptance of releasing the site to the public will need to be obtained. Also a Change Request will need to be submitted to change Appendix C.

Activity for DOE/PHMC/BHI/PNNL: Review all buildings that have releases outside the door for which process needs to be submitted for the CERCLA process.

The first step is to review the 300 Area Revitalization Program Plan.

**AGENDA**  
**INTER AGENCY MANAGEMENT INTEGRATION TEAM (IAMIT) MEETING**

January 27, 1998  
1:00 PM - 2:20 PM

EPA CONFERENCE ROOM, 712 SWIFT BLVD., SUITE 5

(CHAIRPERSON: M. A. Wilson)

1:00 pm SITE MANAGEMENT SYSTEM MOU EXTENSION  
(K. Cameron)

1:05 pm MILESTONE M-41-00 (SST STABILIZATION) DISPUTE RESOLUTION  
(J. McClusky, C. Haass, S. Dahl)

1:20 pm RCRA AND CERCLA INTERFACE  
(D. Sherwood, R. Holten, P. Knollmeyer)

2:20 pm ADJOURN

NOTE: Due to room size considerations if you plan to attend please do so only for your areas of responsibility.

IMAGENDA.JAN

*rough  
time?*

*12/16/97 - original  
paper in  
1/27/98.*

16724

-1-

I AMIT- 1/27/98

- SMS permit extension was signed.

- M41- Dispute on M41-22.

C. Hoass DOE/RL presented a brief history of events leading to this time frame.

M. BOYACK/DOE-RL presented <sup>VARIOUS</sup> ~~various~~

program issues with different funding levels.

Ecology has ~~not~~ rejected the M41-22 Dispute package. Next step with TPA process is Direction of Ecology position in 14 days from February 10, 1998.

- RCRA-CERCLA Interface

Long Sherrwood EPA address 300 Area - looking for consistency across board.

2 Program RCRA-Closures 300 Area  
3218/PNL  
AT

300 FF-2

Now - Jan 99 - updating Response Plan 300 FF-2

Q- What required for TPA- for this process-

- 2 -

REVITALIZATION DRAIN  
TURN OVER BUILDING TO  
PUBLIC.

- Need information if you have  
~~any information~~ on release site  
in 300 FF-2

1. Need listed in TPA Appendix 4
2. Need all information
3. Get into Prop Plan of 300 FF-2
4. Work for BHI / Intefor

The site will be cleaned up to industrial  
standard

- If defer to CERCLA must clean  
release to standard. Work with CERCLA TIME  
line, closing under RCRA after  
January 1989. Remediation will be to  
industrial standards.

300 FF-1 ROD clean up levels will  
be the same for 300 Area.

Proposed Plan/Refer Package comes to EPA

- <sup>REQUEST</sup> Refer into WIDS

Close to change/request <sup>of release site</sup> signature of E/R acceptance

- Appendix "C" Change Package

Action for OSE/PHMC - BHI - PNNL -

Review all buildings that have release  
outside the door for which process  
needs to be submitted for CERCLA process.

First step is to review 300 Area  
REVITALIZATION Program Plans -

check  
this

Oak Ridge - Region 4 EPA - have rejected  
all proposed leases owing to  
scope clean-up standards

→ March 24th, 1998 DOE/ML will present  
the pathway on this process B. Holt &  
P. ISNOLMEYER have action.

---

---

check  
#

On 1141.23 Dispute dates are same -

check  
#

TPA  
Paragraph 88A Doug Shewood  
of EPA stated -

M34 - Curable Action for removal  
action. EPA/ECOLGY are changing  
lead agency from EPA to Ecology  
on M34, Class II change -

Difference is Remedial Action vs Removal Action

ATTENDEES

INTER AGENCY MANAGEMENT INTEGRATION TEAM (IAMIT) MEETING

DATE: 1/27/98

| <u>NAME</u>              | <u>ORGANIZATION</u>            | <u>MAILSTOP</u> | <u>(✓) FOR ATTACHMENTS</u> |
|--------------------------|--------------------------------|-----------------|----------------------------|
| <u>WALLY ARNOLD</u>      | <u>FDH-TPAI</u>                |                 |                            |
| <u>Tim Mecca</u>         | <u>DOE/AMF/TRD</u>             |                 |                            |
| <u>ROGER STANLEY</u>     | <u>Ecology</u>                 |                 |                            |
| <u>Michael J. Royack</u> | <u>DOE-RL-TWRS</u>             |                 |                            |
| <u>Margaret Blazer</u>   | <u>Oregon Office of Energy</u> |                 |                            |
| <u>Fran DeLozier</u>     | <u>Lockheed Martin</u>         |                 |                            |
| <u>MIKE KOCH</u>         | <u>LMHC</u>                    |                 |                            |
| <u>DENNIS REMINKEL</u>   | <u>FDH Proj Dir.</u>           |                 |                            |
| <u>RICK GONZALEZ</u>     | <u>DOE-RL/TPD</u>              |                 |                            |
| <u>Bill Adair</u>        | <u>FDH-EP</u>                  |                 |                            |
| <u>Joanne Wallace</u>    | <u>Ecology</u>                 |                 |                            |
| <u>JON YEAXA</u>         | <u>DOE</u>                     |                 |                            |
| <u>Ran Skomaland</u>     | <u>Ecology</u>                 |                 |                            |
| <u>Doug Sheerwood</u>    | <u>EPA</u>                     | <u>B5-01</u>    | <u>H</u>                   |



ATTENDEES

INTER AGENCY MANAGEMENT INTEGRATION TEAM (IAMIT) MEETING

DATE: 1/27/98

| <u>NAME</u>              | <u>ORGANIZATION</u>            | <u>MAILSTOP</u> | <u>(✓) FOR ATTACHMENTS</u> |
|--------------------------|--------------------------------|-----------------|----------------------------|
| <u>MARY ANNOCO</u>       | <u>FDH-TPAI</u>                |                 |                            |
| <u>Tim Mecca</u>         | <u>DOE/AMF/TPD</u>             |                 |                            |
| <u>ROGER STANLEY</u>     | <u>Ecology</u>                 |                 |                            |
| <u>Michael J. Royack</u> | <u>DOE-RL-TWRS</u>             |                 |                            |
| <u>Margaret Blaylock</u> | <u>Oregon Office of Energy</u> |                 |                            |
| <u>Fran DeLozier</u>     | <u>Lockheed Martin</u>         |                 |                            |
| <u>MIKE KOCH</u>         | <u>LMHC</u>                    |                 |                            |
| <u>DENNIS REWINKEL</u>   | <u>FDH Proj Dir</u>            |                 |                            |
| <u>RICK GONZALEZ</u>     | <u>DOE-RL/TPD</u>              |                 |                            |
| <u>Bill Adair</u>        | <u>FDH-EP</u>                  |                 |                            |
| <u>Joanne Wallace</u>    | <u>Ecology</u>                 |                 |                            |
| <u>JON YEAXA</u>         | <u>DOE</u>                     |                 |                            |
| <u>Ron Skomalak</u>      | <u>Ecology</u>                 |                 |                            |
| <u>Doug Sheppard</u>     | <u>EPA</u>                     | <u>B5-01</u>    | <u>H</u>                   |



HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER

INTER AGENCY MANAGEMENT INTEGRATION TEAM (IAMIT)

DECISION / DETERMINATION / ACTION ASSIGNMENT

Number: 009

This form is intended to document the decisions and determinations made by the IAMIT within their authorities under the terms and conditions of the Hanford Federal Facility Agreement and Consent Order. This form is also intended to provide notification, to the affected persons, of the IAMIT's decisions / determinations or actions assigned.

SUBJECT

(Note the change request number, disputed subject or milestone addressed)

Extension of the "INTER AGENCY MANAGEMENT INTEGRATION TEAM AGREEMENT - INTERIM REPLACEMENT OF SITE MANAGEMENT SYSTEM REPORT" to November 1, 1998.

DECISION / DETERMINATION / ACTION ITEM (Note the assignee and due date)




On November 26, 1996 the Inter Agency Management and Integration Team (IAMIT) approved an agreement to guide the development of a system which would ultimately replace the Site Management System Report. This agreement was necessary since the Hanford Federal Facility Agreement and Consent Order contains specific requirements for reporting. Much progress has been made on the development of a replacement system. The Hanford Data Integrator (HANDI) Phase I was completed on July 31, 1997. HANDI provides a centralized repository of project information for the management of the Site at a PBS level. The data can provide over 500 reports by which performance can be monitored. HANDI, Phase II, will activate performance reporting outside of the PHMC Financial Data System. In the interim, hard copies of the Hanford Site Performance Report continue to be provided to interested parties. Final implementation is not expected until November 1, 1998. This IAMIT determination extends the terms of the original November 26, 1996 agreement to November 1, 1998.

IS THIS DECISION / DETERMINATION / ACTION ITEM

X FINAL

INTERIM (Further action to be taken)

IAMIT Member Approvals

|                                                                                    |         |
|------------------------------------------------------------------------------------|---------|
|  | 1-27-98 |
| DOE                                                                                | Date    |
|  | 1/27/98 |
| EPA                                                                                | Date    |
|  | 1/27/98 |
| Ecology                                                                            | Date    |

**AGENDA**  
**INTER AGENCY MANAGEMENT INTEGRATION TEAM (IAMIT) MEETING**

January 27, 1998  
1:00 PM - 2:20 PM

EPA CONFERENCE ROOM, 712 SWIFT BLVD., SUITE 5

(CHAIRPERSON: M. A. Wilson)

1:00 pm SITE MANAGEMENT SYSTEM MOU EXTENSION  
(K. Cameron)

1:05 pm MILESTONE M-41-00 (SST STABILIZATION) DISPUTE RESOLUTION  
(J. McClusky, C. Haass, S. Dahl)

1:20 pm RCRA AND CERCLA INTERFACE  
(D. Sherwood, R. Holten, P. Knollmeyer)

2:20 pm ADJOURN


NOTE: Due to room size considerations if you plan to attend please do so only for your areas of responsibility.

IMAGENDA.JAN

*enough  
time?*

*August 97*  
*12/16/97 - original  
paper in*  
*1/27/98.*

WHAT date did M41-22 dispute  
statement up to IAMIT level. August



January 27, 1998

EXTENSION TO DISPUTE RESOLUTION FOR HANFORD FEDERAL FACILITY AGREEMENT AND  
CONSENT ORDER CHANGE CONTROL FORM M-41-97-01

On July 16, 1997 the U.S. Department of Energy invoked the dispute resolution provisions of Tri-Party Agreement Article VIII concerning Hanford Federal Facility Agreement and Consent Order Change Control Form M-41-97-01. On August 26, 1997 the dispute was elevated to the Inter Agency Management Integration Team (IAMIT) for resolution. The period during which the IAMIT seeks resolution of the dispute was extended through January 27, 1998.

Discussions between the Department of Energy and Ecology have not yet reached a mutually acceptable resolution of the issues. The time period for resolution of the dispute on Change Request M-41-97-01 is hereby extended through \_\_\_\_\_, 1998 to allow time for further discussions between the Department of Energy and Ecology.

---


Jackson E. Kinzer  
Assistant Manager, Tank Waste  
Remediation System  
U.S. Department of Energy  
Richland Operations Office

---

Michael A. Wilson  
Manager, Nuclear Waste Program  
State of Washington  
Department of Ecology

cc: L. D. Arnold, FDH  
M. L. Blazek, OOE  
S. L. Dahl, Ecology  
B. G. Erlandson, LMHC  
C. C. Haass, DOE  
D. R. Sherwood, EPA  
A. M. Umek, FDH  
J. K. Yerxa, DOE

D. Powaukee, Nez Perce  
R. Jim, YIN  
B. Burke, CTUIR  
Administrative Record



Tri-Party Agreement

January 27, 1998

EXTENSION TO DISPUTE RESOLUTION FOR HANFORD FEDERAL FACILITY AGREEMENT AND  
CONSENT ORDER CHANGE CONTROL FORM M-41-97-02

On January 13, 1998 the U.S. Department of Energy invoked the dispute resolution provisions of Tri-Party Agreement Article VIII concerning Hanford Federal Facility Agreement and Consent Order Change control Form M-41-97-02. The initial thirty-day period during which the Department of Energy and Ecology Project Managers seek resolution of the dispute will expire on February 12, 1998. The dispute is hereby extended through February 24, 1998 at the Project Manager level.

---

Jackson E. Kinzer  
Assistant Manager, Tank Waste  
Remediation System  
U.S. Department of Energy  
Richland Operations Office

---

Michael A. Wilson  
Manager, Nuclear Waste Program  
State of Washington  
Department of Ecology

cc: L. D. Arnold, FDH  
M. L. Blazek, OOE  
S. L. Dahl, Ecology  
B. G. Erlandson, LMHC  
C. C. Haass, DOE  
D. R. Sherwood, EPA  
A. M. Umek, FDH  
J. K. Yerxa, DOE

D. Powaukee, Nez Perce  
R. Jim, YIN  
B. Burke, CTUIR  
Administrative Record