

Meeting Minutes Transmittal

324 REC/HLV  
Project Managers' Meeting  
Federal Building/Room 590-A  
Richland, Washington

July 1, 1999  
2:30 p.m. to 3:00 p.m.

The undersigned indicate by their signatures that these meetings minutes reflect the actual occurrences of the above dated Unit Managers Meeting.

David W Templeton Date: 8-2-99  
David W. Templeton, Project Manager, RL

A. B. Stone Date: 9/9/99  
A. B. Stone, Project Manager, Washington State Department of Ecology

324 REC/HLV Closure Plan, BWHC Concurrence

David E Rasmussen Date: 9/9/99  
D. E. Rasmussen, Contractor Representative, BWHC

Purpose: Discuss Permitting Process

Meeting Minutes are attached. The minutes are comprised of the following:

- Attachment 1 - Agenda
- Attachment 2 - Summary of Discussion and Commitments/Agreements
- Attachment 3 - Attendance List



Attachment 1

324 REC/HLV  
Project Managers' Meeting  
Federal Building/Room 590-A  
Richland, Washington

July 1, 1999  
2:30 p.m. to 3:00 p.m.

Agenda

1. Introduction
2. Previous meeting minutes
3. 324 REC/HLV Closure Plan
  - a. TPA M-89-00 Change Package status
  - b. Project status tracking, schedule mid-month meeting as appropriate
4. B-Cell cleanout project status
  - a. Recent progress/highlights
5. Action item review
6. Other topics/discussions
  - a. 324 Liquid Waste Handling System (LWHS) status
  - b. Other topics
7. Schedule next meeting

Attachment 2

324 REC/HLV  
Project Managers' Meeting  
Federal Building/Room 590-A  
Richland, Washington

July 1, 1999  
2:30 p.m. to 3:00 p.m.

Summary of Discussion and Commitments/Agreements

1. Introductions

Evan Hafla (BWHC) and Dennis Takasumi (BWHC) were introduced.

2. Previous Meeting Minutes

The May 27, 1999 minutes were approved.

3. 324 REC/HLV Closure Plan

a. TPA M-89-00 Change Package status

A. Stone (Ecology) reported that the TPA M-89-00 change package review ended June 10, 1999. One comment was received from a member of the Hanford Advisory Board regarding budgetary issues associated with the Hanford Federal Facility Agreement and Consent Order. DOE-RL drafted a tentative response to the comment, which Ecology has extensively revised. The response is currently in Ecology public involvement review.

b. Project status tracking, schedule mid-month meeting as appropriate

The parties agreed to set up a mid-month meeting during the July 15, 1999 meeting already scheduled to discuss WIDS sites.

4. B-Cell Cleanout Project Status

a. Recent progress/highlights

D. Rasmussen (BWHC) reported that the trail cable and hoist have been replaced on the three-ton crane, and some electrical problems were repaired. The three-ton crane is not expected to be operational for at least two more weeks.

The ten-ton trail cable continues to have problems retracting, and movement of the bridge crane required constant remote supervision. A mock-up of the ten-ton cable reel was conducted last week, and replacement of the take-up reel is scheduled to be replaced this week.

A. Stone inquired about the schedule. D. Templeton (DOE-RL) responded that the change package was approved, and as of 6/30/99 BWHC is 17 days behind the adjusted schedule. A. Stone asked if the schedule delays will impact 324 TPA milestones. D. Templeton responded that current expectations are that the milestones will be met.

D. Rasmussen stated that additional chemical analyses are being performed relating to the transuranic (TRU)/low-level waste classification process for the reduced 1A rack. Preparations are being made to temporarily move some Light-Water Reactor (LWR) fuel assemblies in B-Cell to A-Cell.

5. Action Item Review

There were no open action items to status.

6. Other topics/discussion

a. 324 Liquid Waste Handling System (LWHS) status

A. Stone indicated that Ecology is in general agreement with the proposal to amend the 324 REC/HLV closure plan. Changes to the closure plan will require public review and comment. An informal task team meeting was scheduled for July 13, 1999 to develop a schedule for revising the closure plan. An action was taken to provide a general schedule at the next PMM meeting on September 9, 1999. D. Templeton pointed out that the schedule would likely be adjusted because the fiscal year budget planning would not be finalized. Ms. Huckaby stated that Ecology would meet with EPA concerning EPA's role in the closure plan revision process.

b. Other topics

A. Stone reiterated that Ecology is to be involved with the Hanford site budget planning process. A. Stone noted that draft multi-year work plans and project priority lists are due to DOE-RL from contractors on July 30, 1999, and he requested Ecology be provided that information for the 300 Area, which Ecology plans to review and provide comments.

A. Stone initiated discussion regarding the waste designation of the containers to be moved into C-Cell. A. Stone referred to the waste designation information that was provided to Ecology, with a limited turnaround time for Ecology to review and respond. A. Stone stressed that Ecology is willing to provide regulatory support; however, a reasonable amount of time is expected for technical review. A. Huckaby (Ecology) noted that D. Bartus (EPA/Region 10) called her regarding this issue, and he expressed concern that the schedule would be impacted. A. Stone stated that following a discussion with Ecology's waste designation expert, he will set up further discussion on the issue.

7. Schedule Next Meeting

The next meeting was scheduled for September 9, 1999, at the Federal Building in Richland, Washington.



Distribution:

R. C. Bowman	WMH	H6-24 *
J. M. Barnett	BWHC	L1-05 *
B. L. Charboneau	RL	L1-02 *
C. E. Clark	RL	A5-15 *
M. DeLeon	FDH	N1-26 *
L. A. Dietz	BHI	H0-20
G. D. Hendricks	BWHC	R3-56 *
A. M. Hopkins	FDH	N1-26 *
K. A. Hadley	BWHC	R3-56 *
A. D. Huckaby	Ecology	B5-18 *
C. M. Kronvall	BWHC	L1-08 *
D. C. Langstaff	RL	L5-65 *
L. J. Liminski	LMH	H8-71
T. Martin, Jr.	RL	L1-08 *
E. M. Mattlin	RL	A5-15 *
R. M. Millikin	BWHC	L5-65 *
J. K. Perry	FDH	H6-23 *
S. M. Price	FDH	H6-23 *
A. L. Prignano	WMH	H6-24
D. E. Rasmussen	BWHC	L1-04
J. G. Riddelle	BWHC	L1-02 *
A. B. Stone	Ecology	B5-18
D. W. Templeton	RL	L5-65
M. S. Wright	BWHC	L1-02 *

ADMINISTRATIVE RECORD (two copies): 324 REC/HLV Closure Plan, S-3-4  
[Care of EDMC, (H6-08)]

Washington State Department of Ecology Nuclear and Mixed Waste Hanford  
Files, PO Box 47600, Olympia, Washington 98504-7600

Please send comments on distribution list to A. L. Prignano (H6-24),  
(509)-376-1057.

\* electronic copy only