

**START**

Change Number M-34-96-01	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date MAY 1, 1996
-----------------------------	-------------------------------------------------------------------------------------------------------------------------------------------	---------------------

Originator Robert G. Holt Phone 376-9989

Class of Change  
 I - Signatories       II - Executive Manager       III - Project Manager

Change Title  
Modification to Extend The Due Date for Target Date M-34-00-T06

Description/Justification of Change  
**Modify Target M-34-00-T06 as follows:**  
 M-34-00-T06 Initiate K-East Basin Sludge Encapsulation ~~June 1996~~  
November 1996\*

The Unit Managers for Ecology, EPA, and DOE explained in a June 26, 1995, TPA letter to the Project Managers that they recognized that M-34-00-T06 and other interim and target milestones no longer accurately reflected the path forward for the Spent Nuclear Fuels Project.

Closely associated with this issue is Interim milestone M-34-02 due in June 1996, which reads as follows:

M-34-02 Initiate negotiations with Ecology and EPA on incorporation of transition activities including stabilization of the basins, consistent with Section 3.1 of the agreement (as amended) and the K Basins Spent Nuclear Fuels Environmental Impact Statement Record of Decision regarding long-term storage and ultimate disposition of the irradiated fuel. DOE will submit a signed Tri-Party Agreement change request proposing milestones for (1) the completion of removal of fuel and sludges from the K-basins and (2) the completion of stabilization of the basins.

DOE's submission of the above required change request (for M-34-02) will start negotiations. However, in all likelihood, completion of negotiations will occur after the June 1996 due date for M-34-00-T06. The Unit Managers believe that the change request produced at the completion of negotiations is expected to delete or replace M-34-00-T06. Based on that expectation, the due date for M-34-00-T06 needs to be changed to November 1996 to allow for completion of negotiations and the follow on deletion or replacement of M-34-00-T06.

\* November 1996 or 60 days after M-34-00 negotiations have completed, which ever date is later.

Impact of Change This change realigns the due date for M-34-00-T06 to allow replacement or deletion of M-34-00-T06 after completion of M-34 negotiations.

Affected Documents Hanford Federal Facility Agreement and Consent Order Action Plan, Appendix D.

Approvals		
Robert S. Holt <small>DOE R.G. Holt</small>	5/9/96 <small>Date</small>	
<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved		
_____ <small>EPA</small>	_____ <small>Date</small>	
G.T. Tebb <small>Ecology G.T. Tebb</small>	5-9-96 <small>Date</small>	
<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved		