

**Inter-Agency Management Integration Team (IAMIT)
Meeting Minutes
July 20, 2006**

Approval: Jane A Hedges Date: 12/5/06
J. Hedges (H0-57)
 Ecology IAMIT Representative

Approval: M.S. McCormick Date: 10/19/06
M.S. McCormick (A5-11)
 DOE IAMIT Representative

Approval: N. Ceto Date: 12/12/06
N. Ceto (B1-46)
 EPA IAMIT Representative, Chairperson

Minutes Prepared by:

Sonya Moore Date: 10-19-06
S.L. Moore (H8-40)
 Fluor Hanford, Inc.

Ayres, J.M.	Ecology	H0-57	McCormick, M.S.	RL	A5-11
Bartus, D.	EPA	H0-57	McKarns, A.C.	RL	A5-15
Bilson, H.E.	FH	H8-20	McKenney, D.E.	FH	H8-44
Bond, R.	Ecology	H0-57	Miskho, A.G.	FH	H8-40
Bohnee, G.	NPT*		Morrison, R.D.	FH	H8-12*
Boyd, A.	Ecology	B1-46	Moy, S.K.	RL	A6-38
Cameron, C.E.	EPA	B1-46	Niles, K.	OOE*	
Ceto, N.	EPA	B1-46*	Piippo, R.E.	FH	H8-12*
Chalk, S.E.	RL	A7-75	Post, T.C.	EPA	B1-46
Charboneau, B.L.	RL	A6-33	Price, J.	Ecology	H0-57
Charboneau, S.L.	RL	A5-11	Quigley, K.M.	FH	H8-44
Cimon, S.	ODE*		Roddy, F.M.	RL	A6-39
Cusack, L.	Ecology	H0-57*	Romine, L.D.	RL	A6-33
French, M.S.	RL	A6-38	Russell, R.W.	ORP	H6-60
Frey, J.A.	RL	A5-13	Skinnarland, E.R.	Ecology	H0-57
Gallagher, R.G.	FH	H5-20	Simmons, F.M.	FH	H8-40
Harris, S.	CTUIR*		Singleton, D.G.	Ecology	H0-57
Hebdon, J.B.	RL	A5-15	Sinton, G.L.	RL	A6-38
Hedges, J.	Ecology	H0-57	Thompson, K.M.	RL	A6-38
Henry, D.	OOE*		Thompson, S.A.	FH	H8-12
Hopkins, A.M.	FH	H8-25	Vance, J.G.	FH	H8-12*
Horst, L.	OOE*		Whalen, C.L.	Ecology	H0-57
Hyatt, J.E.	FH	H8-40	Williams, J.D.	FH	H8-68
Jackson, D.E.	RL	A4-52	Wise, B.K.	FH	B3-30
Jim, R.	Yakama*		Wolf, A.	CTUIR*	
Lobos, R.A.	EPA	B1-46	Administrative Record		H6-08*
Lutz, K	HQ	A7-75	*w/Attachment		

RECEIVED
 DEC 06 2006

EDMC

Inter-Agency Management Integration Team (IAMIT)
Meeting Minutes
July 20, 2006

Item added to the Agenda

- TPA-MP-14, *Maintenance of the Waste Information data System (WIDS)*

NOTE: EPA requested that they receive only one copy of the meeting minutes (Nick Ceto's copy).

TPA-MP-14, Maintenance of the Waste Information Data System (WIDS)

EPA met with DOE several weeks ago on TPA-MP-14; Doug Hildebrand is the DOE contact for this document. There are some issues related to RCRA that should be fixed easily. Doug is working on the comments from the Regulators. EPA would like to have the revision signed at the next IAMIT.

EPA added a requirement to update the WIDS procedure to acknowledge that the Institutional Controls were identified. This is a change to the existing procedure and the revision needs to be approved by the IAMIT.

Project Manager Roles

The Project (Unit) Managers Meeting (P/UMM) is called out in Section 4.1 of the TPA and requires DOE to provide a status report and agreements reached during the meeting. Ecology stated there have been problems with a particular P/UMM. The problems include: 1) the DOE delegate not showing up for the meeting; 2) agreements are made at the meeting but withdrawn later; 3) DOE staff stating they are unable to make agreements at the meeting; 4) delegates being unclear about their authority, and; 5) it is not always clear who the delegate is for specific issues. These problems result in not being able to conduct the business at hand. Ecology stated that DOE needs to delegate by milestone, not organization.

For example, K. Bazzell has the TPA Project Manager role for M-16-00A, and it is acceptable if he delegates to B.Charboneau, but one or the other needs to show up. The responsibility can not be re-delegated. DOE requested that B.Charboneau be allowed to delegate on a month by month basis. Ecology stated if a person is delegated, they have to have the authority to make decisions. If agreement can not be reached at the P/UMM, the parties can go on to the dispute process. However, the DOE person at the P/UMM needs to be empowered to deal with all the issues.

Action: Ecology requested that this issue be carried to the next IAMIT and that an updated listing of PMs by milestone, Operable Unit, and TSD be provided next month.

M-024-00, Complete Well Installations in Accordance with RCRA/CERCLA Requirements

There was considerable discussion over the number of wells to be drilled each year. The contractor has completed all 15 wells for CY 2006 and 10 of the 15 for CY 2007. EPA stated there is a need for immediate wells at the 100K area, and would like to revise the listing to include these wells. DOE stated the contractor is using the resources they have very well and doing any more work would be very difficult. Ecology has given up some RCRA wells in order to get CERCLA wells drilled. Ecology and EPA recommend that DOE submit the Change Request as is and the parties will go through the dispute process. DOE stated that if the Regulators decided, for some technical reason, that they need certain wells drilled now DOE would be willing to consider it.

M-091-42, Treatment and Certification of CH-MLLW

DOE is planning on submitting an M-91 change request on all the M-91 issues. In addition, a letter is in progress concerning completion of certification of 1800m³ of CH TRU waste that will explain impacts, what has been done to mitigate the impacts, and what is being done to improve the certification process. Ecology wants DOE to understand that they will look at the letter and change package to change the volume of waste, however is not optimistic that the change will be approved. DOE does not believe they can recover the M-91-42 TRUM certification schedule of the milestone by December 2006 and stated they are not planning to relax and are doing everything they can at T-plant as well as integrating with WRAP.

Action: DOE will provide Ecology with a draft of the TRUM Certification letter.

There is a possibility that Hanford may be able to send some TRU waste to Idaho for certification, after which it will be shipped directly to WIPP. Idaho is the only site allowed to ship compacted waste to WIPP. The total volume of CH-MLLW (total shipped, certified, and backlog) is 2035 m³. (NOTE: This is the total shipped to WIPP, the amount that would count toward the M-91-42 milestones is about 100m³ less.) Ecology noted that when counting certified waste, only RCRA waste counts, not CERCLA.



Thursday, July 20, 2006
Ecology Offices, Conference Room 3A
3100 Port of Benton Way
Richland, Washington

Agenda

Inter-Agency Management Integration Team Meeting
Chairman: Matt McCormick

11:00 a.m.	M-024-00 Establishment of Groundwater Monitoring Wells for CY 2007-2009
11:20 a.m.	M-091-42 Follow on Discussions
11:30 a.m.	Project Manager Roles
11:40 a.m.	Adjourn Inter-Agency Management Integration Team Meeting

Inter-Agency Management Integration Team

July 20, 2006

Name	Organization	Mail Stop	Attachments Yes/No
Sonya Moore	FH TPA	118-40	
ROB PIPPO	FH		
Larry Rowne	RL		N
K.M. Thompson	DOE-RL		N
Larry Gathlois	EPA		N
Jarice Williams	FH		N
DENNIS FALLON	EPA		N
John Price	ECY		N
Chay Whalen	ECY		N
LAURA CUSACK	ECY		Y
MATT MCCORMICK	DOE/RL		N
Row Morrison	FH/TPA	118-40	N
Tom Post	EPA		N
Craig Cameron	EPA		N
Rod Tobias	EPA		N
Steve Chalk	DOE		N
Deborah Singleton	ECY		N
Jane Hedges	ECY		N
Woody Russell	DOE-OEA		N
Greg Sinton	DOE-RL		N
DALE MCKENNEY	FH-WSD		N
Mark French	RL	116-35	N
Ken Buehler	FH-WSD		N