


Change Number M-16-93-03	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date Jan. 25, 1994
Originator Walter D. Perro, DOE-RL, ERB		Phone (509) 372-3704
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager		
Change Title North Slope Assessment and Remediation		
Description/Justification of Change <p>The change package provides milestone (M-16-82) for the remediation of the North Slope of the Hanford site.</p> <p>See attached pages for justification and specific milestone description.</p> <div style="text-align: right; margin-top: 20px;">  </div>		
Impact of Change <p>The implementation of this change will add interim milestone M-16-82 Due Date: October 1994.</p>		
Affected Documents Hanford Federal Facility Agreement and Consent Order Action Plan, Appendix D.		
Approvals <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved This change form approved by Amendment Four to the Hanford Federal Facility Agreement and Consent Order executed by the signatories on January 25, 1994.		
John Wagoner DOE	January 25, 1994 Date	
Gerald Emison EPA	January 25, 1994 Date	
Mary Riveland Ecology	January 25, 1994 Date	

On March 31, 1993, an "Agreement in Principle" (AIP) was signed by DOE-RL, Ecology, and USEPA. The AIP committed the three parties to identify additional measures which will be taken to accelerate cleanup of the Hanford site. The Three parties agreed to look for such cleanup opportunities both within the outside the current scope of the Hanford Federal Facility Agreement and Consent Order. To this end, DOE has committed to expedite the remediation of the North slope to complete all remediation activities by October 1994.

The DOE proposes that a Tri-Party Agreement milestone be established to provide accelerated remediation for the North Slope. The following are the activities to be performed:

- 1061-APR-94
- A. The North Slope area was selected as an Expedited Response Action (ERA) candidate site in April 1992, by Ecology and EPA. To date, historical research of the area, site inspections, and characterization activities have been completed on suspect waste sites. The North slope ERA Proposal, which includes an Engineering Evaluation/Cost Analysis (EE/CA), will be released for a 30-day public review and comment period and public meeting.
 - B. Upon completion of the public review and comment period. Ecology and EPA will prepare the Action Memorandum for EPA and Ecology signing.
 - C. Prepare design for the North Slope remediation based upon the requirements of the Action Memorandum. The design will be provided to Ecology and EPA for review and approval concurrent with DOE.
 - D. Upon completion of the design phase for the North Slope, a remediation contract will be awarded. However, remediation will not actually commence until completion of the cultural resources review process.
 - E. Upon completion of field remediation activities, a CERCLA Action Assessment Report will be developed to document remediation activities for both the CERCLA and non-CERCLA (e.g. cisterns, underground bunkers) areas.

The major milestone shall read:

M-16-82: Complete remediation and submit draft CERCLA Action Assessment Report for the North Slope. Due Date: October 1994

