



Department of Energy

Richland Operations Office
P.O. Box 550
Richland, Washington 99352

0020874

9203501

APR 22 1992

92-TPA-047

Mr. Paul T. Day
Hanford Project Manager
U.S. Environmental Protection Agency
Region 10
712 Swift Boulevard, Suite 5
Richland, WA 99352-

Mr. David B. Jansen, P.E.
Hanford Project Manager
Washington Department of Ecology
P.O. Box 47600
Olympia, WA 98504-7600




Dear Messrs. Day and Jansen:

HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM
M-20-92-4: EXTENSION OF MILESTONE M-20-20 "325/3100 HAZARDOUS WASTE TREATMENT
UNIT PERMIT APPLICATION SUBMITTAL"

Attached for your approval is the subject Class II Change Control Form. This form was prepared to request a 60-day extension for the submittal of the 325/3100 Hazardous Waste Treatment Unit (HWTU) permit application, from April 30, 1992, to June 29, 1992.

If you have any questions regarding the permit application, please contact Mr. C. E. Clark of the U.S. Department of Energy, Richland Field Office on (509) 376-9333, or Dr. P. J. Turner of Pacific Northwest Laboratory on (509) 376-3903.


Sincerely,


Steven H. Wisness
Hanford Project Manager

ERD:EMB

Attachment

- cc: D. L. Duncan, EPA
- T. M. Michelena, Ecology
- D. C. Nylander, Ecology
- T. D. Chikalla, PNL
- J. L. McElroy, PNL
- T. B. Veneziano, WHC



Change Number M-20-92-4	FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM <small>Do not use blue ink. Type, or print using black ink.</small>	Date April 21, 1992
----------------------------	---	------------------------

Originator Dr. Paul J. Turner	Phone 376-3903
----------------------------------	-------------------




Class of Change <input type="checkbox"/> I - Signatories (Section 13.0) <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager

Change Title Time Extension For Submittal of 325/3100 Hazardous Waste Treatment Unit Permit Application
--

Description/Justification of Change A sixty-day extension to the date for submittal of the 325/3100 Hazardous Waste Treatment Unit (HWTU) Dangerous Waste permit application is needed. Please see attached sheet for justification.

Impact of Change Only impact is the 60-day delay in submittal. This unit already has interim status.

Affected Documents Hanford Federal Facility Agreement and Consent Order, Action Plan, Table D-3 and Figure D-1 325/3100 HWTU Permit Application, Rev. 0

Approvals <div style="display: flex; justify-content: space-around;"> — Approved — Disapproved </div> <div style="margin-top: 10px;"> <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 35%; border-bottom: 1px solid black;"></td> <td style="width: 65%; border-bottom: 1px solid black; text-align: center;">4/22/92</td> </tr> <tr> <td style="font-size: small;">DOE</td> <td style="font-size: small; text-align: center;">Date</td> </tr> <tr> <td style="border-bottom: 1px solid black;"> </td> <td style="border-bottom: 1px solid black;"> </td> </tr> <tr> <td style="font-size: small;">EPA</td> <td style="font-size: small; text-align: center;">Date</td> </tr> <tr> <td style="border-bottom: 1px solid black;"> </td> <td style="border-bottom: 1px solid black;"> </td> </tr> <tr> <td style="font-size: small;">Ecology</td> <td style="font-size: small; text-align: center;">Date</td> </tr> </table> </div>		4/22/92	DOE	Date			EPA	Date			Ecology	Date	
	4/22/92												
DOE	Date												
EPA	Date												
Ecology	Date												

FEDERAL FACILITY AGREEMENT AND CONSENT ORDER
CHANGE CONTROL FORM (CONT.)
CHANGE NUMBER: M-20-92-4

Delays in the availability of information essential to providing a true, accurate and complete permit application have led to this request. Specific considerations are discussed below.

The issuance of the draft Hanford Facility Hazardous Waste Permit (Facility Permit) on January 15 raised questions regarding the requirement for additional information for this and future permit application submittals. The requirement for additional information includes, among other issues, waste manifesting, shipment procedures, and waste treatment operating parameters.

The April 30, 1992 date for submittal of the HWTU permit application was based upon anticipated progress in the design phase of the 3100 Building portion of the HWTU. However, design was delayed during late 1991 while issues related to siting and compatibility with long-range Hanford Site planning were reviewed. Specific siting information, scope of facility utilization, and detailed design operating parameters were not finalized until early 1992. Since RL and PNL are committed to submitting only true, accurate and complete permit applications, finalization of the permit application requires additional time to allow us to provide up-to-date drawings and other supporting information.

Granting this request will not adversely impact other milestones association with the Tri-Party Agreement (TPA), nor affect the environment of the Hanford Facility.

CORRESPONDENCE DISTRIBUTION COVERSHEET

Author	Addressee	Correspondence No.
S. H. Wisness, RL	P. T. Day, EPA D. B. Jansen, Ecology	Incoming: 9203501

Subject: HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM M-20-92-4: EXTENSION OF MILESTONE M-20-20 "325/3100 HAZARDOUS WASTE TREATMENT UNIT PERMIT APPLICATION SUBMITTAL"

INTERNAL DISTRIBUTION

Approval	Date	Name	Location	w/att
		Correspondence Control	A3-01	X
		S. L. Bradley	B3-06	
		G. D. Forehand	B2-35	X
		C. J. Geier	B2-19	X
		P. J. Mackey	B3-15	X
		R. E. Lerch	B2-35	X
		H. E. McGuire, Level 1	B3-63	X
		R. D. Morrison	B2-35	X
		S. M. Price	H4-57	X
		T. B. Veneziano, Assignee	B2-35	X
		EDMC	H4-22	X

