

# START

Change Number M-05-93-02B	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 8/19/93
------------------------------	--	-----------------

Originator G.E. Bishop	Phone 373-2113
---------------------------	-------------------

Class of Change  
 I - Signatories       II - Project Manager       III - Unit Manager

Change Title  
 DEFER MILESTONE M-05-05 "INTERIM STABILIZE AN ADDITIONAL 11 SINGLE-SHELL TANKS"

Description/Justification of Change

This milestone is the subject of negotiations taking place during the summer of 1993 and will be further addressed as part of those negotiations. In the interim, milestone M-05-05 must be extended to allow the negotiations, public comment and final approvals to be completed. It should be noted that the milestone could not be met as it is written, and the delay authorized by the approval of this change is to complete negotiations on the restructuring of the Interim Stabilization Program - not to allow time to accomplish the existing milestone.

This change request extends interim milestone M-05-05 "Interim stabilize an additional 11 single-shell tanks" from September 1993 to January 1994.

Impact of Change

None, this milestone is being addressed as part of the 1993 negotiations this change will provide the time necessary to complete negotiations and follow on activities.

Affected Documents

Hanford Federal Facility Agreement and Consent Order Action Plan Table D.

Approvals	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
DOE	<i>[Signature]</i>	<i>[Signature]</i> 8/19/93 Date
EPA	<i>[Signature]</i>	8/19/93 Date
Ecology	<i>[Signature]</i>	8/19/93 Date



93130242009