

0067882

Meeting Minutes Transmittal

WRAP
Project Managers Meeting
825 Jadwin/Room 590A
Hanford, Washington
September 22, 2005


The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with content only and are not intended to imply agreement to any commitments.

RECEIVED
DEC 22 2005

EDMC


Project Manager, Ecology

Date: 10.27.05

 for
Project Manager Representative, RL *G.V. Higgins*

Date: 17 Nov 05


Project Manager Representative, FH WSD

Date: 10/27/05

WRAP Administrative Record	H6-08
GV Higgins	A5-19
DG Singleton	H0-57
AA Hamar	H0-57
HC Boynton	T4-52

WRAP PROJECT MEETING
825 Jadwin/Room 590A
Hanford, Washington
September 22, 2005

9:00 a.m. to 9:15 a.m.

Agenda

- I. Approval of August 25, 2005 WRAP Project Meeting Minutes (Ecology/DOE-RL/FH)
- II. Operational Status
- III. Project Specific Issues
 - A. Permit Status
- IV. General Discussions
- V. Status of Actions
- VI. New Action Items
- VII. Next Project Managers Meeting

WRAP PROJECT MEETING MINUTES

Project Managers Meeting
825 Jadwin/Room 590A
Hanford, Washington

September 22, 2005

- I. Approval of August 25, 2005 WRAP Project Meeting Minutes (Ecology/DOE-RL/FH).
- II. Operational Status (Dan Saueressig FH)
 - Mixed Waste Received (includes inter-facility transfers)
340.87 M3 1639 55-gallon drum equivalents
 - Mixed Waste Transferred Onsite
87.33 M3 420 55-gallon drum equivalents
 - Mixed Waste Shipped Offsite
249.29 M3 1199 55-gallon drum equivalents
- III. Project Specific Issues
 - A. Permit Status
The parties are still waiting for the state Attorney General's decision regarding offsite issues. When those issues are resolved, Ecology will send RL a letter indicating that RL has satisfactorily incorporated the response to public comments, and that August 2004 will be considered the starting point for the Part B permit application.
- IV. General Discussions
 - A. There were no topics for general discussion.
- V. Status of Actions (report attached)
 - A. 897 - The parties continue to wait on the AG's decision regarding offsite issues.
 - B. 1349 - The parties continue to wait on the AG's decision regarding offsite issues.
- VI. New Action Items
 - A. There were no new actions.
- VII. Next Project Managers Meeting
 - A. The next PMM was scheduled for October 27, 2005.

Environmental Request Information System

Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

Waste Receiving And Processing

Task ID: 897 Determine needed permit modifications and incorporate into the Settlement Document.

Task Lead: Hyatt, Jeannette

Waste Stabilization and Disposition/Waste Receiving And Processing

POC: Boynton, Harlan

Classification: Open

Category: PMM

	Project	DOE	Agency
Due:	N/A	N/A	N/A
Complete:	N/A	N/A	N/A
Closed Date:			

Description: Determine needed permit modifications and incorporate into the Settlement Document which contains the negotiated agreements to the Permit.

Date	Status
------	--------

9/22/2005	The parties continue to wait on the AG's decision regarding offsite issues.
8/25/2005	The parties continue to wait on the AG's decision on offsite issues. It is anticipated that a letter will be issued in September 2005.
7/28/2005	The parties are waiting on the AG's decision on the offsite issue.
6/29/2005	Jeanette Hyatt (FH) will provide Ecology with the redline strikeout permit containing the OOU language.
5/26/2005	Jeanette Hyatt (FH) will provide Ecology with the redline strikeout permit containing the OOU language.
3/23/2005	Joel Williams (FH) will provide Deborah Singleton (Ecology) a copy by email of the ghost letter that was given to Ecology in June 2004 stating the start date for the Part B permit will be August 2003. Ecology will schedule a meeting to discuss the redline/strikeout version of the permit.
2/23/2005	Ecology will finalize its review of the redline/strikeout version of the permit by February 28.
1/27/2005	Ecology will provide comments from its review of the redline strikeout version of the permit.
12/16/2004	Ecology will complete its review of the redline/strikeout Part B by the end of December 2004.
10/28/2004	Ecology is almost finished with its review of the redline/strikeout version of the Part B permit.
9/23/2004	Ecology is to have its review of the redline/strikeout Part B permit completed by the end of 2004.
8/26/2004	Ecology was provided a redline/strikeout Part B permit during a workshop in June 2004. Ecology's review is in progress
7/29/2004	Ecology was provided a redline/strikeout Part B permit during a workshop June 14 2004. Ecology will provide a status of its review of the Part B at the August 2004 PMM
5/27/2004	A workshop will be scheduled to address Ecology acceptance of the proposed public comment text incorporation.
4/22/2004	Remains open pending Ecology acceptance of the proposed public comment text incorporation.
3/18/2004	The 3/10/04 letter from Ecology in response to the Part A NODs for CWC and WRAP is under review at RL.
1/22/2004	A meeting will be scheduled to discuss a path forward.
12/4/2003	Remains open pending Ecology's review.
10/30/2003	Documents are under review at Ecology.
10/2/2003	Task to remain open until a resolution is reached with Mod E.
8/28/2003	No change in status.
7/24/2003	No change in status.
6/19/2003	Modifications are being formulated.
5/22/2003	Action opened.

Environmental Request Information System

Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

Waste Receiving And Processing

Task ID: 1349 Provide a proposal for a path forward to obtain the final status permit.

Task Lead: Miskho, Tony

Waste Stabilization and Disposition/Waste Receiving And Processing

POC: Boynton, Harlan

Classification: Open

Category: PMM

	Project	DOE	Agency
--	----------------	------------	---------------

Due:	N/A	N/A	N/A
-------------	-----	-----	-----

Complete:	N/A	N/A	N/A
------------------	-----	-----	-----

Closed Date:

Description: Provide a proposal for a path forward to obtain the final status permit.

Date	Status
-------------	---------------

9/22/2005	The parties continue to wait on the AG's decision regarding offsite issues.
-----------	---

8/25/2005	The parties continue to wait on the AG's decision on offsite issues. Jeannette Hyatt (FH) inquired about comments from Ecology regarding the draft path forward provided by Tony Miskho (FH) in June 2005. Ms. Hamar indicated that she would e-mail comments, once she cleared some questions with Deborah Singleton (Ecology), who was not present for today's PMM
-----------	--

7/28/2005	The parties are waiting on the AG's decision on the offsite issue.
-----------	--

6/29/2005	Tony Miskho sent a draft proposed path forward to Ecology via e-mail. It is currently under review.
-----------	---

5/26/2005	Task opened.
-----------	--------------

