

START

0009717

Change Number M-23-90-01	FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM <small>Do not use blue ink. Type, or print using black ink.</small>	Date 5-2-90
-----------------------------	--	----------------

Originator B. G. Erlandson	Phone 376-0842
-------------------------------	-------------------

Class of Change

I - Signatories (Section 13.0) II - Project Manager III - Unit Manager

Change Title
M-23-12/M-23-13 Target Date Adjustment

Description/Justification of Change

Change target dates in support of M-23-12 and M-23-13 to 10/31/90. During the original negotiations of the M-23 series of milestones adjustments of the interim milestones were made as negotiations were carried out. These adjustments occurred to reflect the scope of work that was to be performed (represented by target dates) to support a particular interim milestone. One interim milestone which was adjusted was M-23-06 "complete contingency plans for SST, DST, and 242-A Evaporator". However, when the interim milestone was adjusted to October 31, 1990 to represent the actual scope of work involved, the target dates supporting the interim milestone were inadvertently left as June 30, 1990. This change request seeks to properly establish the target dates supporting M-23-06 as October 31, 1990. Specifically these target dates are labeled "upgrade contingency plan" and are graphically depicted below Interim Milestones M-23-12 and M-23-13 in the 1990 Annual Update to the Tri-Party Agreement.

Impact of Change

1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31

↑
JUL 1990
RECEIVED
EDMC

Affected Documents

Approvals	___ Approved	___ Disapproved
<i>Anthony Krupp</i> DOE		6-8-90 Date
EPA <i>[Signature]</i> Ecology		6-27-90 Date

9011830625