


Change Number M-15-10-06	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 11/17/2010																		
Originator Briant Charboneau		Phone (509) 373-6137																		
Class of Change <input type="checkbox"/> I - Signatories <input type="checkbox"/> II - Executive Manager <input checked="" type="checkbox"/> III - Project Manager																				
Change Title Modification of <i>Hanford Federal Facility Agreement and Consent Order</i> (HFFACO) M-015-66-T01 Target Date																				
Description/Justification of Change <p>This target milestone date is being modified to allow the day-for-day slip for submittal of the 100-KR-1/2/4 Remedial Investigation/Feasibility Study (RI/FS) Report for each day the associated RI/FS Work Plan was not approved following six months after submittal, as provided in TPA Milestone M-015-00. The RI/FS Work Plan for 100-KR-1/2/3 was approved January 12, 2010, 52 days beyond the six month period following submittal of the work plan on May 28, 2009. As provided in TPA Milestone M-015-00, the target milestone date is extended 52 days beyond the current target date of July 31, 2011. The new target milestone date for M-015-66-T01 will require submittal of the RI/FS report by September 21, 2011.</p> <p><i>Continued on Page 2</i></p>																				
Impact of Change <p>This change allows sufficient time beyond approval of the RI/FS Work Plan to prepare and submit the associated RI/FS Report.</p>																				
Affected Documents <p>The <i>Hanford Federal Facility Agreement and Consent Order</i>, as amended and Hanford Site internal planning management, and budget documents (e.g., USDOE contractor Baseline Change Control documents).</p>																				
Approvals <p>N/A</p> <table border="0"> <tr> <td>Ecology</td> <td>_____</td> <td>_____</td> <td>Approved</td> <td>_____</td> <td>Disapproved</td> </tr> <tr> <td>DOE-RL</td> <td><i>Briant Charboneau</i></td> <td>11-23-10</td> <td><input checked="" type="checkbox"/></td> <td>Approved</td> <td>_____</td> </tr> <tr> <td>EPA</td> <td><i>[Signature]</i></td> <td>11/23/10</td> <td><input checked="" type="checkbox"/></td> <td>Approved</td> <td>_____</td> </tr> </table>			Ecology	_____	_____	Approved	_____	Disapproved	DOE-RL	<i>Briant Charboneau</i>	11-23-10	<input checked="" type="checkbox"/>	Approved	_____	EPA	<i>[Signature]</i>	11/23/10	<input checked="" type="checkbox"/>	Approved	_____
Ecology	_____	_____	Approved	_____	Disapproved															
DOE-RL	<i>Briant Charboneau</i>	11-23-10	<input checked="" type="checkbox"/>	Approved	_____															
EPA	<i>[Signature]</i>	11/23/10	<input checked="" type="checkbox"/>	Approved	_____															



M-015-10-06

Page 2 of 2

Description/Justification, Continued from Page 1

Modifications to existing Tri-Party Agreement milestones are denoted with ~~strikeout~~; new milestone/text are denoted with double underline.

M-015-66-T01	Submit CERCLA RI/FS Report and PP for the 100-KR-1, 100-KR-2 and 100-K-4 Operable Units for groundwater and soil.	7/31/2011 <u>9/21/2011</u>
--------------	---	--