


Change Number M-91-03-05	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date 10/4/2004
Originator Mark S. French, U.S. Department of Energy		Phone (509) 373-9863
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
Change Title Modify Due Dates for Interim Milestones M-91-12 and M-91-12A.		
Description/Justification of Change Note: Text to be removed is indicated as strikeout text , text to be added is indicated as <u>highlighted text</u> . M-091-12 COMPLETE THERMAL TREATMENT OF AN ADDITIONAL 360 CUBIC METERS OF CONTACT HANDLED LLMW <u>MLLW</u> . THIS BRINGS THE CUMULATIVE TOTAL TO AT LEAST 600 CUBIC METERS OF CONTACT HANDLED LLMW <u>MLLW</u> THERMALLY TREATED. 42/31/05 11/16/07 M-091-12A COMPLETE THERMAL TREATMENT OF AT LEAST 240 CUBIC METERS OF CONTACT HANDLED LLMW <u>MLLW</u> . 42/31/04 9/30/05 This modification is based on actual capacity of available thermal treatment and recent responses to requests for proposals for providing thermal treatment. This schedule allows the use of existing thermal treatment capacity without required reliance on anticipated capacity. This schedule also allows an opportunity to obtain more cost effective treatment if/when anticipated capacity becomes available. These milestones support the overall objective to treat backlog MLLW by 2009 (see M-91-42). This change also exchanges the older term "Low-Level Mixed Waste (LLMW)" for the term currently in use "Mixed Low-Level Waste (MLLW)". These two terms are synonymous.		
Impact of Change The change extends the due date for M-91-12A by 9 months and M-91-12 to 11/16/07. The waste in question is safely stored in RCRA compliant facilities, and poses minimal threat to the environment. No impact is anticipated to the health and safety of the public, workers or the environment.		
Affected Documents Hanford Federal Facility Agreement and Consent Order, as amended, and Hanford Site internal planning management and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents; Project Management Plans, and, if appropriate, LDR Report requirements).		
Approvals <div style="display: flex; justify-content: space-between; align-items: flex-start;"> <div style="width: 30%;"> <p> DOE</p> </div> <div style="width: 30%;"> <p>10-4-2004 ✓ Date</p> </div> <div style="width: 30%;"> <p>Approved _____ Disapproved _____</p> </div> </div> <div style="display: flex; justify-content: space-between; align-items: flex-start;"> <div style="width: 30%;"> <p>N/A EPA</p> </div> <div style="width: 30%;"> <p>10/4/04 ✓ Date</p> </div> <div style="width: 30%;"> <p>Approved _____ Disapproved _____</p> </div> </div> <div style="display: flex; justify-content: space-between; align-items: flex-start;"> <div style="width: 30%;"> <p> Ecology</p> </div> <div style="width: 30%;"> <p>10/4/04 ✓ Date</p> </div> <div style="width: 30%;"> <p>Approved _____ Disapproved _____</p> </div> </div>		

RECEIVED
OCT 07 2004

EDMC