




| | | |
|--|---|---------------------------------|
| Change Number M-16-08-06 | Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small> | Date January 15, 2009 |
| Originator M. S. French (U.S. Department of Energy, Richland Operations Office [DOE]) | | Phone (509) 373-9863 |
| Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager | | |
| Change Title Extension of M-016-56 for Interim Remedial Actions at 100-IU-2 and 100-IU-6 Operable Units. | | |
| Description/Justification of Change This change request extends the completion date for M-16-56 due to resources being directed to other high priority work in the River Corridor. | | |
|  | | |
| Impact of Change <ul style="list-style-type: none"> • Extend M-016-56 completion date to February 28, 2012. | | |
| Affected Documents Hanford Federal Facility Agreement and Consent Order, Appendix D Remedial Design Report/Remedial Action Work Plan for the 100 Area, DOE/RL-96-17, Rev. 5 | | |
| Approvals | | Page 1 of 2 |
|  DOE | 90A 1/14/09 X Approved _____ Disapproved _____ Date | |
|  EPA | 1-14-09 ✓ Approved _____ Disapproved _____ Date | |
| Ecology N/A | _____ Approved _____ Disapproved _____ Date | |

Hanford Federal Facility Agreement and Consent Order Interim Milestones are modified as shown below using ~~strikeout~~ to indicate text deletions and **shading** to indicate text additions:

| Milestone Number | Milestone Description | Completion Date |
|------------------|---|--|
| M-016-56 | COMPLETE THE INTERIM REMEDIAL ACTIONS FOR 100-IU-2 AND 100-IU-6 WASTE SITES LISTED IN THE 1999 100 AREA REMAINING SITES RECORD OF DECISION (32 SITES) AS DESCRIBED IN THE REMEDIAL DESIGN REPORT/REMEDIAL ACTION WORK PLAN. | 12/31/2008 02/28/2012 |