0054503

Department of Energy
Richland Operations Office
P.O. Box 550
Richland, Washington 99352

01-ERD-034

FEB 12 2001

Mr. Douglas R. Sherwood
Hanford Project Manager
U.S. Environmental Protection Agency
712 Swift Boulevard, Suite 5
Richland, Washington 99352

RECEIVED
FEB 26 2001
EDMC

Mr. Michael A. Wilson, Program Manager
Nuclear Waste Program
State of Washington
Department of Ecology
P.O. Box 47600
Olympia, Washington 98504

Addressees:

REVISED CHANGE PROPOSAL FOR HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER MILESTONE M-16-26B

This letter is transmitting the Change Control Form for revising Milestone M-16-26B, "Complete Remediation, Backfill and Revegetation of 51 Liquid Waste Sites and Process Effluent Pipelines in the 100-BC-1, 100-BC-2, 100-DR-1, 100-DR-2, and 100-HR-1 Operable Units." The change proposal includes a milestone for waste site 100-B-12. The milestone proposes removing the filter box units from the site and completing verification sampling by September 30, 2001. This revision also includes some minor text changes suggested by Dennis A. Faulk, U.S. Environmental Protection Agency, during an informal review on January 30, 2001.

The balance of the change remains unaffected; e.g., the proposed change removes the 100-B/C pipeline remedial actions from M-16-26B and establishes three new milestones specific to the pipeline work. Proposed dates for completion are based on quantity assumptions from the Fiscal Year 2001 Detailed Work Plan. The completion date for M-16-26B is extended from February 28, 2001, to March 31, 2002, to accommodate backfill and revegetation at 100-D/DR and 100-H. As identified in the change package, revegetation of several sites is being deferred because of future planned activities. A date for those sites will be addressed at a later time.

FEB 12 2001

If you have any questions, please contact Glenn I. Goldberg, Environmental Restoration Division, on (509) 376-9552.

Sincerely,

Clifford E. Clark, Acting Program Manager
Office of Regulatory Liaison

ERD:GIG

Attachment

cc w/attach:
V. R. Dronen, BHI
A. L. Langstaff, BHI
D. N. LaRue, BHI
J. H. Richards, CTUIR
J. Price, Ecology
W. W. Soper, Ecology
R. F. Stanley, Ecology
D. A. Faulk, EPA
J. S. Hertzel, FHI
O. S. Kramer, FHI
T. M. Martin, HAB
P. Sobotta, NPT
M. L. Blazek, Oregon Energy
R. Jim, YN
Admin Record, H6-08 (100-BC-1&2, 100-DR-1&2, 100-HR-1)